

**Revolution  
Wind**

Powered by  
Ørsted &  
Eversource



# Revolution Wind Export Cable State Waters | Cable Burial Work Plan

Submitted Pursuant to the State of Rhode Island Department of  
Environmental Management Condition #12 and Rhode Island Coastal  
Resources Management Council Category B Assent Condition A

May 2024 (v2)

## Table of Contents

|     |  |    |
|-----|--|----|
| 1.0 | Introduction .....                           | 1  |
| 2.0 | Construction Schedule.....                   | 5  |
| 3.0 | Equipment and Vessels.....                   | 7  |
| 4.0 | Equipment and Weather Contingency Plans..... | 9  |
| 4.1 | Equipment Contingencies .....                | 9  |
| 4.2 | Weather Contingencies .....                  | 10 |
| 5.0 | Anchoring and Spud Plan .....                | 11 |

## List of Tables

| Table No. | Description   | Page |
|-----------|---|------|
| Table 1   | Relevant Permit Conditions.....                                   | 1    |
| Table 3   | Cable Installation Equipment.....                                 | 7    |
| Table 4   | Cable Installation Vessels for Construction in State Waters ..... | 8    |

## Appendices

Appendix A - Equipment Specifications

Appendix B – Cable Burial Plan (Rhode Island State Waters)

Appendix C - Vessel Specifications

Appendix D – Revolution Wind Anchoring Plan (Rhode Island State Waters)

# 1.0 Introduction

Revolution Wind, LLC (Revolution Wind) (formerly DWW Rev I, LLC), a 50/50 joint venture between Orsted North America Inc. (Orsted NA)<sup>1</sup> and Eversource Investment, LLC (Eversource), will construct and operate the Revolution Wind Farm Project (hereinafter referred to as the Project). Revolution Wind will provide clean, reliable offshore wind energy that will increase the amount and availability of renewable energy to New England consumers while creating the opportunity to displace electricity generated by fossil fuel-powered plants and offering substantial economic and environmental benefits to the New England region. Rhode Island and Connecticut have adopted substantial renewable portfolio standards and clean energy targets to address issues associated with climate change, highlighting the current and future demand for this Project. In response to this expressed need and demand, Rhode Island and Connecticut have awarded Revolution Wind five Power Purchase Agreements (PPAs) to-date, totaling 704 MW of generation capacity. The Project will fulfill Revolution Wind’s obligations to both Connecticut and Rhode Island in accordance with the PPAs.

Power from the Revolution Wind Farm (RWF) will be delivered to the existing mainland electric grid via the submarine export cable referred to as the Revolution Wind Export Cable (RWEC) in federal waters on the outer continental shelf (RWEC-OCS) and in Rhode Island State waters (RWEC-RI), the Onshore Transmission Cable, the Onshore Substation (OnSS), and the underground right-of-way connecting the OnSS to the Interconnection Facility (ICF).

This Cable Burial Work Plan (Plan) has been developed for installation of the nearshore portions of the project in Rhode Island State waters, which includes the RWEC-RI. This Plan is being submitted pursuant Condition #A of the Rhode Island (RI) Coastal Resources Management Council (CRMC) Category B Assent #B2021-07-005, and Condition #12 of the State of Rhode Island Department of Environmental Management (RIDEM) Water Quality Certificate #21-135 and Dredge Permit #DP-21-187 (WQC Permit), which are set forth in Table 1 below along with other relevant conditions.

**Table 1 Relevant Permit Conditions**

| Permit Condition                   | Detail  |
|------------------------------------|---|
| CRMC Category B Assent Condition A | <b>Cable Burial Work Plan:</b> The Applicant shall submit a Cable Burial Work Plan for review and approval by the CRMC Council at least 90 days prior to the start of construction of the offshore activities. The Work Plan shall include all elements of the trenching and dredging work in areas within CRMC’s regulatory authority. The work plan shall include, at a minimum, a detailed schedule, weather and equipment contingency plans, a detailed list of all equipment and vessels to be utilized, and a detailed anchoring and spud plan. |

<sup>1</sup> Note that in October 2018, Deepwater Wind LLC was acquired by Orsted North America Inc

| Permit Condition                   | Detail  |
|------------------------------------|---|
| CRMC Category B Assent Condition B | <b>Construction Schedule and Time of Year Restrictions:</b> At the request of the RIDEM, the Cable Burial Work Plan shall require a more detailed construction schedule via-a-vis fishery time of year restrictions. In the event that the Project construction schedule changes, the Applicant will be required to provide both CRMC and RIDEM with an updated such schedule, for approval, prior to any changes being made.   |
| CRMC Category B Assent Condition C | <b>Dredge Window:</b> The proposed dredging activities described in the permit application, which includes cable installation using either jet plowing or mechanical plowing approaches, must adhere to the following time of year restrictions and conditions. All in-water construction activities north of the ColRegs Demarcation line shall occur between August 31 and January 31. No further modification to this extended dredge window shall be granted *except, and consistent with RIDEM's July 7, 2023 revisions to Condition 9 of its Water Quality Certificate (21-135) and Dredge Permit (DP-21-187), offshore HDD works would begin July/August 2024 (prior to the approved August 31 start of the approved dredge window) and continue through the approved window.  |
| CRMC Category B Assent Condition F | <b>Cable Burial Plan:</b> Prior to the submittal of the Cable Burial Work Plan, the cable installation contractor shall complete and provide to the CRMC and RIDEM the "Cable Burial Plan." This study shall include a detailed assessment of the anticipated sediment conditions, unforeseen conditions, and the proposed cable installation method. This study shall be included and incorporated into the work plan.   |
| CRMC Category B Assent Condition H | <b>Cable Burial Depth:</b> Target cable burial depth is a minimum cable burial depth of four (4) feet and six (6) feet, or deeper along the entire length of the export cable in state waters. Burial depth shall be determined from the top of the cable below existing seabed. In cases where the minimum burial depth cannot be achieved due to cable and pipeline crossings, machine failures, or unforeseen adverse bottom conditions, Revolution Wind will be required to attain minimum burial depth where Revolution Wind confirms depth can be achieved through reburial using the Capjet plow or similar method. Where Revolution Wind confirms reburial using the Capjet plow or similar method will not achieve minimum burial depth, Revolution Wind will confirm the acceptable burial depth from the cable burial risk assessment approach (which assesses seabed conditions, seabed mobility, and the risk of interaction with external hazards such as commercial fishing gear and vessel anchors engineered zonally along the route). In cases where this Capjet plow or similar method is unsuccessful in achieving burial depth or in the cases of cable or pipeline crossing, secondary cable protection shall be used to minimize risk to the cables and risk to other water users, including hazards such as commercial fishing gear and vessel anchors. |
| CRMC Category B Assent Condition J | <b>Cable Burial Tools:</b> The applicant is required to use the best tool from their list of available tools (as described in the application and supplemental information provided) to achieve a proper cable burial depth of 4-6 feet or deeper, in accordance with their cable burial work plan. Revolution Wind expects to use jet assisted mechanical plow as the principle proposed method of burial on all segments of the RWEC-RI route except for at and north of the Jamestown Bridge where lower water depths and bridge height restrictions will require burial by jetting or other appropriate and feasible methods. Revolution Wind shall simultaneously lay and bury cables in state waters unless ground conditions are inappropriate or technically unfeasible.  |
| CRMC Category B Assent Condition K | <b>Cable Burial during Construction:</b> Revolution Wind shall mitigate against the risk of not achieving target burial depth by using one or more of the following options, depending on tool choice: <ul style="list-style-type: none"> <li>a) using the geometry of the plow relative to the seabed and where necessary adjusting the tool settings;</li> <li>b) tuning the plow jetting system to the soil types encountered along the route as necessary</li> <li>c) remotely adjusting the depth of burial on the plow during operations as necessary</li> <li>d) monitoring and managing tow forces, share depth and plow speeds in the event hard clays are encountered;</li> </ul>   |

| Permit Condition   | Detail  |
|--|---|
|  | <ul style="list-style-type: none"> <li>e) performing continuous, real time trenching performance validation to ensure the tool is operating as per the contractor specification, ensuring the tooling performs optimally for the given burial requirements and the as-encountered ground conditions; and</li> <li>f) performing continuous, real time burial performance validation, understanding cable burial versus the given burial requirements and the as-encountered ground conditions.</li> </ul>   |
| RIDEM Water Quality Certificate and Dredge Permit Condition 9  | <p><b>Dredge Window:</b> The proposed dredging activities as described in the permit application must adhere to the following time of year restrictions and conditions.</p> <ul style="list-style-type: none"> <li>A. Cofferdam installation – The potential cofferdam installation as described in the permit application shall be installed via a vibratory hammer and shall not be limited to a time of year restriction.</li> <li>B. HDD temporary excavation pits – The proposed HDD approach as described in the permit application may occur anytime between August 31 and January 31. Dredge material stored on a support barge must remain wet if reused to fill the exit pits. If the dredge materials begin to dry out, seawater must be pumped onto the spoils to rewet the material.</li> </ul> <p>Jet plowing/mechanical plowing – The proposed cable installations north of the ColRegs Demarcation Line as described in the permit that require the use of a jet plow or mechanical plow may occur anytime between August 31 and January 31. This time frame is an extension of the current window of October 15 to January 31.</p> |
| RIDEM Water Quality Certificate and Dredge Permit Condition 12 | <p><b>Cable Burial Work Plan:</b> The Applicant shall submit a Cable Burial Work Plan for review and approval by DEM at least 90 days prior to the start of construction. The Work Plan shall include all elements of the trenching and dredging work in areas within DEM regulatory authority and at a minimum, a detailed schedule, weather and equipment contingency plans, a detailed list of all equipment and vessels to be utilized, and a detailed anchoring and spud plan.</p>   |
| RIDEM Water Quality Certificate and Dredge Permit Condition 13 | <p><b>Cable Burial Plan:</b> Prior to the submittal of the Cable Burial Work Plan, the cable installation contractor shall complete and provide to the CRMC and DEM the "Cable Burial Plan." This study shall include a detailed assessment of the anticipated sediment conditions, potential unforeseen conditions, and the proposed cable installation method. This study shall be included and incorporated into the work plan.</p>  |
| RIDEM Water Quality Certificate and Dredge Permit Condition 14 | <p><b>Cable Burial Depth:</b> The project shall be required to reach a minimum cable burial depth of four feet, with a target cable burial depth of four (4) feet to six (6) feet, or deeper along the entire length of the export cable in state waters. Burial depth shall be determined from the top of the cable below existing seabed. In cases where the minimum burial depth of four (4) feet cannot be achieved due to cable and pipeline crossings, machine failures, or unforeseen adverse bottom conditions, the Applicant will be required to attain minimum burial depth where they confirm depth can be achieved through reburial using the Capjet plow or similar method. Where the Applicant confirms reburial using the Capjet plow, or similar method, will not achieve minimum burial depth, the Applicant will confirm the acceptable burial depth from the cable burial risk assessment approach (i.e., that assesses seabed conditions, seabed mobility, and the risk of interaction with external hazards such as commercial fishing gear and vessel anchors engineered zonally along the route).</p>                        |
| RIDEM Water Quality Certificate and Dredge Permit Condition 15 | <p><b>Cable Burial Tools:</b> The Applicant is required to use the best tool from their list of available tools (described in the application and supplemental information provided) to achieve a proper cable burial depth, in accordance with their cable burial work plan. The Applicant expects to use a jet assisted mechanical plow as the principal proposed method of burial on all segments of the RVEC RI route except for at and north of the Jamestown Bridge where lower water depths and bridge height restrictions will require burial by jetting or other appropriate and feasible methods. The Applicant shall simultaneously lay and bury cables in state waters unless ground conditions are inappropriate or technically unfeasible.</p>  |

| Permit Condition   | Detail  |
|--|---|
| RIDEM Water Quality Certificate and Dredge Permit Condition 16 | <p><b>Cable Burial During Construction:</b> The Applicant shall mitigate against the risk of not achieving target burial depth by using one or more of the following options, depending on tool choice:</p> <ul style="list-style-type: none"> <li>A. using the geometry of the plow relative to the seabed and where necessary adjusting the tool settings;</li> <li>B. tuning the plow jetting system to the soil types encountered along the route as necessary;</li> <li>C. remotely adjusting the depth of burial on the plow during operations as necessary;</li> <li>D. monitoring and managing tow forces, shear depth and plow speeds in the event hard clays are encountered;</li> <li>E. performing continuous, real time trenching performance validation to ensure the tool is operating as per the contractor specification, ensuring the tooling performs optimally for the given burial requirements and the as-encountered ground conditions; and</li> <li>F. performing continuous, real time burial performance validation, understanding cable burial versus the given burial requirements and the as-encountered ground conditions.</li> </ul> |

This Plan is being submitted to CRMC and RIDEM at least 90 days prior to the start of construction activities in Rhode Island State Waters. Revolution Wind anticipates cable installation, including associated trenching and dredging activities, in Rhode Island State Waters to take place from September 1, 2024 to January 31, 2025 and will adhere to the time of year restriction (TOYR) that restricts in-water construction activities north of the ColRegs Demarcation Line between February 1 and August 31 annually. If work extends beyond January 31, it will resume on or after September 1 after the TOYR. Cable pull-in is anticipated to occur starting in July 2025. In addition, in accordance with Category B Assent Condition F and RIDEM Water Quality Certificate and Dredge Permit Condition 12, the Cable Burial Plan is included as Appendix A.

The cable will be installed by creating a trench using tools provided in Appendix A and the cable installation methodology is further discussed in Appendix B. The only dredging the Project anticipates is at the horizontal directional drilling (HDD) exit pits, which is also described in Appendix B.

## 2.0 Construction Schedule


Revolution Wind has included a detailed construction schedule as Figure 2-1 below in accordance with CRMC Category B Assent Condition B. **Figure 2.1-1** below provides an overview of the schedule.

The construction schedule is representative of the time that Revolution Wind and its contractor, expect construction activities to take in Rhode Island state waters, and is subject to TOYR in its various permits.

All in-water construction activities occurring north of the ColRegs Demarcation Line, including dredging activities associated with either a jet plow or mechanical plow, will occur during the dredge window, August 31 through January 31 in accordance with the RIDEM WQC Condition 9 and CRMC Category B Assent Condition C. Landfall cable pull-in activities are scheduled to take place between September 1, 2024 to January 31, 2025. Due to the short installation window, the export cables will be split in different segments to allow for work outside the ColRegs Demarcation Line when restrictions are in place. This will reduce the amount of work to be carried out within the boundary once the restrictions are lifted.

While the schedule builds in allowances for weather-related delays, the marine environment is inherently dynamic and, as such, the schedule is designed to be indicative. In the event the project construction schedule changes, Revolution Wind will provide CRMC with notice under Category B Assent Condition B and will also provide RIDEM with notice prior to any changes being made.

Figure 2-1 Construction Schedule



- 1 Pre/post surveys will be conducted prior to and following installation activities.
- 2 Pre-cut trenching activities will occur within state waters but outside of the ColRegs demarcation line and is therefore not subject to the time-of-year restriction.
- 3 Mid-shore waters are defined as east of the Jamestown Bridge to the 3 nautical mile state waters boundary.
- 4 Nearshore waters are defined as west of the Jamestown Bridge to the landfall.

■ Pre-Installation Operations    
 ■ Lay Operations    
 ■ Post-Installation Operations

### 3.0 Equipment and Vessels

Installation of the RWEC-RI will require the support of construction equipment and various vessels. **Table 2** summarizes the equipment that Revolution Wind plans to use during construction of the RWEC. Appendix A includes specifications for each equipment type.

**Table 3** summarizes the vessels Revolution Wind plans to use during construction in state waters, including vessel type, vessel name, and the number of vessels. Certain vessels have not yet been contracted, and thus are reflected in the table as to be confirmed (TBC). Additionally, actual vessel usage, durations of work, and associated specifications are subject to change based on unforeseen changes in vessel availability and/or changes to Project installation schedule. Appendix C includes specifications for each vessel as available.

RWEC installation tools and methods are described in detail in the Revolution Wind Cable Burial Plan, submitted separately pursuant to CRMC Category B Assent Condition F and RIDEM Water Quality Certificate and Dredge Permit Condition 13 and appended to this Plan as Appendix B.

Table 2 Cable Installation Equipment

| Equipment Type                     | Activity   |
|------------------------------------|--|
| Base Case Equipment <sup>1</sup>   |  |
| Jet Sled                           | Nearshore Cable Burial   |
| Jetting Cable Plow                 | Midshore Cable Burial  |
| I-plow                             | Pre-cut trenching  |
| Capjet                             | Cable Burial (in areas the plow cannot conduct base case burial operations, e.g. joint locations and cable crossing locations) |
| Diver-operated Dredge              | Excavation of HDD Exit Pit   |
| Contingency Equipment <sup>2</sup> |  |
| Capjet                             | Remedial Burial  |
| Mechanical Trencher                | Remedial Burial  |

1. Base Case Equipment refers to the equipment Revolution Wind plans to use for cable installation in state waters barring unforeseen challenges or circumstances that may require the use of Contingency Equipment.
2. Contingency Equipment refers to equipment Revolution Wind may need to use if unforeseen challenges or circumstances necessitate additional or different tools be used beyond the Base Case Equipment.

**Table 3 Cable Installation Vessels for Construction in State Waters**

| <b>Vessel Type<sup>1</sup></b>   | <b>Vessel Name</b> | <b># Vessels</b> |
|--|--------------------|------------------|
| Cable Lay Vessel   | Aurora             | 1                |
| Pull-tug <sup>2</sup>  | TBC                | 1                |
| Cable Lay Barge  | Marmac 306         | 1                |
| Cable Lay Barge Tug/Anchor Handlers <sup>2</sup>                                     | TBC                | TBC              |
| Pre-lay Survey Vessel (nearshore)  | Bella Marie        | 1                |
| Nearshore Support Barge (Pre-lay Grapnel Run, Mattress, Boulders)                    | JF Brennan Barge   | 1                |
| Nearshore Support Barge (Transport)  | JF Brennan Barge   | 1                |
| Support Tug  | Bucky              | 1                |
| Support Tug  | Kodiak             | 1                |
| Crew Transfer Vessel (Nearshore)   | Barbara Miller     | 1                |
| Crew Transfer Vessel (Nearshore)   | Katie T            | 1                |
| Light Construction Vessel (Survey, Pre-lay Grapnel Run, Boulder Clearance, Mattress) | Shelia Bordelon    | 1                |
| Boulder/Pre-Plowing Vessel   | Laney Chouest      | 1                |
| Trenching Support Vessel (Survey, remedials)   | Deep Cygnus        | 1                |
| Survey Vessel  | Marc Robert        | 1                |
| Remedial Rock Installation Vessel <sup>2</sup>                                       | TBC                | TBC              |
| Safety Vessels <sup>2</sup>  | TBC                | TBC              |

1 Actual vessel usage, durations of work, and associated specifications are subject to change based on unforeseen changes in vessel availability and/or changes to Project installation schedule.

2 Specific vessel names may be provided to CRMC and RIDEM upon final contracting.

## 4.0 Equipment and Weather Contingency Plans

This section describes alternative methods and procedures that can be used during a contingency scenario in the case of unforeseen circumstances that require a change in equipment or vessels and/or weather conditions in state waters.

### 4.1 Equipment Contingencies

If the required burial depth is not achievable with the base case equipment and/or methodology, both Revolution Wind, Marine Warranty Surveyor (MWS) and the Certified Verification Agent (CVA) will be notified through their representatives on the relevant vessel or barge. Nexans will also notify Revolution Wind, who is responsible for the necessary notification towards relevant authorities such as CRMC. Nexans will utilize all available information and resources to propose a new way forward. For example, depending on the issue at hand and the information on the particular issue, this may be an alternative burial method, processing/gathering of survey data or other activity to enable selection of an alternate burial method. The decision to proceed with an alternative burial method and the details around the contingency will be formalized in a Management of Change process or through review of new procedures in the document control system, which will include review of the proposed method versus the Cable Burial Risk Assessment and applicable permits.

#### 4.1.1 Alternative Burial Methodology

The Capjet tool may be used to perform remedial work in the nearshore shallow waters (e.g., burial of joints and/or cable section, grade in-outs etc.). Additionally, should the cable plow fail, a backup solution will be implemented, utilizing the Capjet water jetting system in combination with a mechanical trencher. The Capjet system may be utilized in areas with soft soils, while pre-plowing using a tool like the mechanical trencher may be utilized where burial depths are above 2.0m, where harder soils are anticipated, or in areas of higher boulder density or risk of sub-surface boulders. The Capjet may be used from the Cable Lay Vessel or a support vessel, while the mechanical trencher may be used from a support vessel. For the above contingency scenario, the cable will be temporarily laid on seabed before burial. Appendix A includes specifications for the Capjet and the mechanical trencher.

Burial equipment may from time to time require diver intervention, for example, to load or unload cable.

#### 4.1.2 Cable Repair

Equipment and personnel to perform contingency repairs to the outer sheath will be available on board the cable lay vessel during the installation campaigns. For other repairs an assessment will be made if a

standard Nexans procedure will be used or a projects specific procedure is required, including an assessment of required equipment and personnel to perform the repair.

## 4.2 Weather Contingencies

Construction will only commence when there is a suitable weather window based on installation analyses performed. Weather forecasts will be monitored and assessed by vessel captains, Revolution Wind representatives, and MWS/CVA as applicable for construction. In case of cable laying activities, the MWS will issue a Certificate of Approval (COA) to enable the works to commence, inclusive of the estimated time to complete the works plus a safety time factor of a specified number of hours or days where appropriate. This will be the operational window where the long-term forecast is within the operational limits of the vessel.

In the case of unforeseen weather while conducting operations, Nexans will consider the options of continuing, holding station, or finding a pre-determined safe haven. For operations other than cable laying, this is a relatively straightforward decision to make with no specific impact to the project other than loss of time. For operations where the vessels are actively cable laying, the need to abandon (i.e. cut) the cable to find a safe haven is a decision for the vessel master to make, having considered the safety of the vessel and crew. Where time allows, a controlled abandonment will be executed in line with the Nexans' abandonment procedure. For example, this essentially requires the cable to be cut and an end seal fitted before the cable is lowered to the seabed and a fix taken. The other more drastic option is to simply cut the cable free of the vessel to enable the vessel to move to a safe location as quickly as possible.

## 5.0 Anchoring and Spud Plan

Revolution Wind developed the RWEC-RI Anchoring Plan (Plan) for installation of the RWEC-RI and identification of areas restricted for anchoring (see Appendix D). The Plan describes anchoring activities in Rhode Island State waters and describes information that will be provided to contractors regarding areas that are restricted from anchoring (i.e., no anchoring areas). The Plan was submitted to the United States Army Corps of Engineers (USACE) on September 29, 2023 and amended and submitted again on October 4, 2023, in accordance with USACE Conditions 2 and 8, Revolution Wind Condition 12 of the RIDEM Water Quality Certificate #21-135 and Dredge Permit Application #DP-21-187 (WQC Permit), and the CRMC Category B Assent #B2021-07-005. The Plan was submitted to USACE to support the review of the Revolution Wind USACE Individual Permit application. The Plan was approved on October 4, 2023.

# Appendix A – Equipment Specifications

## Capjet - Cable Burial Tool and Remedial Burial

# NEXANS CAPJET



NEXANS CAPJET trenchers are developed and built by NEXANS Norway and have been used for jetting of cables, umbilicals and pipelines since mid-80s. The CAPJET machines have been frequently optimized since the first design. The water pumps systems can either be based on low pressure pumps or a combined high/low pressure pump system ensuring an optimized setup for the actual soil conditions on site.

Expected burial speed up to 10 m/min and maximum burial depth of 3m

The CAPJET low pressure system is generally optimized for work in soils up to 70 kPa. For harder soils, up to 175kPa and / or high gravel content, the high-pressure system with an additional 200kW low pressure pump is used.

The CAPJET systems can in addition be equipped to remove rock/debury cables, to improve backfilling or set up for combined soils that include gravels, clay etc.

### Water supply Capjet 1700HP

HP and LP front arm nozzles  
LP transport water  
2 x 400 KW water pumps, Pressure from 13 to 20 or 20 to 30 bar  
1 x 200 KW water pump, Pressure from 8 to 12 bar

### Water supply Capjet 1450HP

LP front arm nozzles Capjet 1450HP  
2 x 400 KW water pumps, Pressure from 13 to 20 bar

### Hydraulic system

2 x 135 kW HPU  
1 x 15 kW dirty hydraulic  
10 x 17 thrusters (each 550 kg)  
Bollard pull  
Forward approx 2000 kg  
Lateral 1000 kg  
Vertical 1000 kg  
Tension control front tensioner (free float to 250kg)  
all HPUs pressure are software controlled

### Main structure and trenching module

Titanium air filled lifting structure, pressure rating 1000 m  
Buoyancy (for North Sea operation) 1000 m rating  
Adjustable front and aft swords  
Vertical adjustable 600 mm  
Horizontal adjustment of sword opening 200 mm  
SWD Sword (Selective Water Distribution Sword).

### Control system

All data are collected on a network which gives local control of all sensors and valve packs.

The latest control system technology as OPC, distributed data collection, touchscreens and WEB based monitoring and support tools.

The system can be fully supported through the internet and low speed connections.

Realtime control system for transformer control, LARS and umbilical winch control and monitoring.

Integration in vessel PMS when power from vessel available  
MRU monitoring

### Size & weight

Subsea power capacity 1700 HP  
Capjet 10 x 4,5 x 2.5 m, max 18 t in air / 100-1000kg in water

### Topside systems

Control container 1 x 20', 7 t  
Workshop 1 x 20', 4 t  
Transformer container 1 x 20', 13 t  
Storage container 1 x 20', 7 t  
Generators (optional) 2 x 20', 18-23 t each

### Handling system

Operation up to Hs 3.5 m vessel dependent  
AHC Umbilical winch 4.4 x 3 x 2.8 m, 30 t (1000m typ)  
LARS 18 t SWL DAF 3.33. 3.5 x 5 x 11m, 42 T

### Sensors (typical)

Six color video cameras  
Three off electrical P&T units  
Obstacle avoidance sonar  
Diguquarts pressure sensor  
Digital yoke sensor  
Mesotech digital altimeter  
Octans fiber optical survey gyro  
Position sensors on all hydraulic movements  
Doppler

### Sensors (Optional)

Cable tracker  
Multibeam  
INS  
3D Imaging sonar

### Optional equipment

Backfill plough  
Ejector system  
Cable trenching to 3,2 m trench depth  
Trenching swords with depressor




## Diver-Operated Dredge – Excavation of HDD Exit Pit

# High Lift Portable Venturi Dredge System

The venturi-operated dredge system can transport rock, sand, and gravel slurries up to 150 feet away. Our dredge consists of a 15.24cm (6-inch) power jet with two (2) 7.62mm (3-inch) jet logs, a 15.24m (50 ft) heavy-duty suction hose, and a 15.24cm (6-inch) swivel suction hose tip with a suction-breaking flap. A Godwind HL130 and two 7.63cm(3-inch) fire hoses deliver the water supply to the dredge.

General diagram of the dredge system





Power jet with two 3-inch jet logs



power

Three-inch fire hose attached to the



50 feet Heavy Duty Pressure Hose



6" Swivel Suction Hose Tip with suction-breaking Flap



Godwin HL130

## Mechanical Trencher – Remedial Burial



## SPECIFICATION SHEET

### KEY FEATURES

- Simultaneous cutting and jetting operations.
- Easily and quickly adaptable for a varied range of modes including cutting and jetting.
- Backfill attachment.
- Trench depths up to 3.2m cutting and 5.0m jetting.
- Crane or A-Frame Launch.

# ENS1600 TRENCHER

ENS1600 trencher is a dual mode tracked vehicle with a proven track record for the burial of pipelines, flowlines, umbilicals and submarine cables. ENS1600 can be configured either in simultaneous cutting and jetting or jetting only mode.

ENS1600 can operate in 3.2m chain cutting mode and upto 5m jetting mode with backwash capability. This offers numerous solutions for product burial to meet specific client requirements.

Whilst typically fitted with a subsea power kit, ENS1600 can be configured to shallow water mode where the vehicle is surface fed from a support vessel.

ENS1600 can work in a number of markets including, but not limited to, Oil and Gas, Power Transmission and Offshore Renewables and power cables on the beach, in the surf and offshore.

# ENS1600 TRENCHER

## PARTICULARS

|  |  |
|--|--|
| <b>Operating Depth</b>                                     | 1500m  |
| <b>Max. Product Diameter</b>                               | 300mm (Cutting), 500m (Jetting)              |
| <b>Max. Trench Depth</b>                                   | 3.2m (Cutting), 5.0m (Jetting)               |
| <b>Dimensions with cutter and rear jetting (L x W x H)</b> | 16m x 7.5m x 4.7m                            |
| <b>Dimensions with Backfill Tool (L x W x H)</b>           | 12m x 7.5m x 4.7m                            |
| <b>Weight (In Water)</b>                                   | 38te / 20te (with buoyancy)                  |
| <b>Weight (In Air)</b>                                     | 50te (with jetter, cutter and trough fitted) |
| <b>Product Loading / Unloading</b>                         | Diverless Loading/Unloading                  |

## SPEED RANGE

|                                 |                                |
|---------------------------------|--------------------------------|
| <b>No Burial</b>                | upto 1500m/hr                  |
| <b>Trenching (Cutting Mode)</b> | upto 300 m/hr (Soil Dependent) |
| <b>Trenching (Jetting Mode)</b> | upto 400m/hr (Soil Dependent)  |

## VEHICLE POWER

|                    |  |
|--------------------|--|
| <b>Total Power</b> | 2 x 600kW HPU's (Subsea power config.) |
|                    | 1200kW (Surface supplied config.)      |

## SOIL TYPE

Suitable for a range of soil types, including sands and very soft to hard clays.

## CUTTING MODE


|                            |  |
|----------------------------|--|
| <b>Product Handling</b>    | Product passes through trencher over the chain in a protected product highway before rear jet swords simultaneously jet and lower the cable using integrated depressor |
| <b>Depth Control</b>       | 0 - 3.2m max. through a combination of differing boom lengths and pup pieces.  |
| <b>Chain Speed</b>         | 2-4m/sec   |
| <b>Chain Cutter Weight</b> | 12.0te   |

## JETTING MODE

|                             |  |
|-----------------------------|--|
| <b>Product Handling</b>     | Product passes underneath trencher between tracks before passing through jet legs into fluidised trench. |
| <b>Water Injection</b>      | 2500m <sup>3</sup> /hour at 10bar  |
| <b>Trench Depth Control</b> | 5.0m max   |
| <b>Jetting Pack Weight</b>  | 5.0te  |


## TYPICAL SURVEILLANCE EQUIPMENT

|   |
|---|
| 2 x SIT Cameras                                   |
| 2 x Mono CCD Cameras                              |
| 1 x Colour CCD Camera                             |
| 4 x Pan & Tilt Units (24v SubAtlantic)            |
| 2 x Rotator Units                                 |
| 8 x Subsea Lights                                 |
| Obstacle Avoidance Sonar (Gemini)                 |
| Response/Transponder, TSS350 or 440 can be fitted |
| Mini F.O.G Gyro                                   |
| Echosounder/Altimeter + Bathymetric               |
| Hydrophone  |




## Jetting Cable Plow - Midshore Cable Burial

# Nexans Jetting Cable Plough



 **Nexans**  
ELECTRIFY THE FUTURE



The Nexans Jetting Cable Plough is a jetting plough developed with Cable integrity in focus. The main features distinguishing it from existing ploughs are the top loading feature and utilization of state of the art controls and surveillance.  
Developed from Nexans ideas in cooperation with experienced consultants and suppliers it fits perfectly into the Nexans pool of tools

### Dimensions

- Dry weight 62t
- Length 12.7m
- Height 7m
- Width 5m

### Subsea Hydraulic system

- 2 x 25 HP HPU redundant systems
- 2 x 17-inch thrusters (each 550 kg)
- ROV intervention panel
- Hydraulic valves as pr Nexans Capjet
- Environmentally friendly Panolin fluid

### Jetting system

- 250kW water pump
- Modular nozzle cassettes

### Performance

- Max trench depth 3.5m
- Max continuous tow force 130t (Peak 150t)
- Minimum product bending radius 5m
- Max product diameter Ø300

### Control system

State of the art electronics pod, valve drivers and electronics that has been proven on both Nexans Capjet and Rock cutter  
All actuated articulation instrumented and monitored

### Surveillance

- Six color video cameras
- Two imaging sonars
- Digiquarts pressure sensor
- Altimeter
- Octans fiberoptical survey gyro
- Three off electrical P&T units
- Tow bridle angle sensor
- Tow force sensors

### Unique features

- Top loading
- Replaceable share can be tailored to project spec
- ROV intervention panel allowing all intact functions to be operated
- Modular jetting cassettes allows optimization of jetting power

### Cable guiding

- 5m MBR
- Product speed sensor
- Depressor load sensor
- Product entry angle sensors

### Topside equipment

- Tow winch with 1000m tow wire
- Umbilical winch with 1550m umbilical and CT function
- Power van
- Vessel integrated control room

## Jet Sled - Nearshore Cable Burial

Brennan Hydro Jet-sled is a modified ETA Salamander 5. The sled is a heavy-duty surface-powered subsea cable jetting sled designed for both simultaneous lay and burial and post-lay burial operations and capable of burying cable up to  $\text{\O}280\text{mm}$  (11") diameter to a depth of 3m (10') with a minimum bend radius of 4m. The jetting tools are interchangeable depending on the type of cable burial being performed. The sled can be modified to accept 2 m, 3 m, or 6 m burial tools.




Figure 1 Isometric Projection of Jet Sled in Simultaneous Lay and Bury Configuration

The simultaneous lay and burial tool is a top-loading closed-face aft pipe with two jetting chambers for controlling water pressures to select nozzles with a cable tension load cell sensor on the depressor. In the post-lay burial configuration, an undercarriage bellmouth with horizontal feeler gauges is fitted to the sled. The post-lay tool has an open face with a single jetting chamber on each side of the cable

(Swords). The back side of swords are connected with a depressor and cable tension load cell, providing accurate information during cable burial operations.

## General Specifications

|                             |                |
|-----------------------------|----------------|
| <b>Burial Depth</b>         | <b>6.0m</b>    |
| <b>Trench Depth</b>         | <b>5.4m</b>    |
| <b>Max Product Diameter</b> | <b>300.0mm</b> |
| <b>Weight in Air</b>        | <b>22.0t</b>   |
| <b>Water Depth</b>          | <b>90.0m</b>   |
| <b>Product MBR</b>          | <b>4.0 m</b>   |
| <b>Max Bollard Pull</b>     | <b>20.0t</b>   |

## Hydraulic System

- Deployment ram, subsea specification with spherical bearings both ends, fitted with ROTA linear transducer
- Directional control valve with speed control, relief and check valves, fitted onto hydraulic power pack
- 7.5 kW electric-driven hydraulic power pack

## Control System

The Control unit computer provides for control and monitoring of the main jetting sled functions. Connected to surface junction box, which contains umbilical connection, remote I/O, and power supplies.

## Display and data logging

The Control System is capable of displaying and logging data from the following sensors.

- Burial (Tool) Depth
- Pitch
- Roll

- Water Pressure Surface
- Tow Tension
- Share cable tension
- Water Pressure Subsea
- Water Depth

## Main Screen

All variables are to be displayed on the main screen graphically and digitally in real time. It is also possible to Navigate from this screen to the Calibration Screen for calibrating all the vehicle sensors.

## Subsea Pod

The sea pod is a carbon steel pressure vessel with stainless steel faceplate and flange, fitted with local power supply, roll, and pitch sensors, and distributed I/O module. Subsea pod rated to 150 m.

## Sensors

- Trench depth (fitted in the cylinder)
- Pitch (fitted in the pod)
- Roll (fitted in the pod)
- Subsea water pressure (depth) (External pressure pod)
- Subsea jetting manifold water pressure (External pressure pod)
- Cable tension in tool load cell
- Analog input for surface water pump pressure
- Analog input for surface tow tension

## Surveillance

The following surveillance equipment is fitted:

- Sonar
- Responder/transponder
- 2 x cameras
- 3 x lights

## Power supply

- 110 V, 60 Hz


## Harness

- Standard molded harnesses fitted with MacArteny subconn connectors.

## Umbilical

- Standard Macartney, terminated with Burton connectors at both ends.

## Jet sled surface water pump pressures and flow requirements



The above curves are generic. The performance also depends on other factors such as the delivery hose length, delivery hose diameter and nozzle size. Project specific calculations should be performed to guide pump selection.

## I-Plow – Pre-cut Trenching

**Submersible statistics**


| Description    | Mode of Operation                                 | Data   |
|----------------|---|--|
| Depth rating   | All modes   | 500 m  |
| Burial depth   | Pre cut   | Variable up to 1.9                           |
| Soil type      | All modes   | Up to 600 kpa                                |
| Launch         | All modes   | A-frame or crane<br>Sea State 6              |
| Length         | All modes   | 15.4 m                                       |
| Weight         | Boulder / pre-cut<br>Backfill                     | 128 t<br>78 t                                |
| Width/Swath    | Boulder / pre-cut<br>2nd pass pre-cut<br>Backfill | 15.0 m fixed<br>10.3 m fixed<br>14.5 m fixed |
| Height         | All modes   | 5.2 m  |
| Max tow force  | Boulder / pre cut                                 | 200 t sustained;<br>240 t intermittent       |
| Max tow force  | Backfill  | 80 te  |
| Turning radius | All modes   | 200 m  |

**i-Plough configurations**


The i-Plough can be used in the following ways:

- Boulder clearance only configuration: If no disturbance to the seabed is required then the share on the i-plough can be disengaged to offer boulder clearance only carrying out a 15m swathe in 1st pass with wider swathes being made possible by a multipass operation.
- Boulder clearance and Pre-cut trenching simultaneously configuration: The plough weight bears on the front dozer blades and the underside of the mouldboards, which are both bearing on the Swathe. The mouldboards deposit the spoil away from the edge of the trench and away from the uncleared boulder area, which has been created. The i-Plough will clear a 15m swath of boulder whilst being able to trench up to 1.9m in first pass depending upon the boulder densities and soil conditions.
- Optional second pass – Should deeper burial depths be required then a secondary pass can be achieved. The boulder swath has now been cleared, so the boulder dozer blades are pivoted backwards to avoid disturbing the existing spoil, and a secondary pass is carried out in the existing trench.
- Backfill configuration: On completion of a simple mode change the i-plough can be reconfigured to backfill mode to carry out the post-lay burial operations once the product has been laid into the trench. The shape of the backfill blades allows the spoil to be collected and transferred back into the trench covering the product without interacting with any large spoils that has been filtered and moved aside using the dozer blades and tines.
- The i-plough has an extensive surveillance suite that provides accurate route tracking during the operational modes ensuring efficient clearance, cover and protection throughout.


**Boulder Clearance Only Profile**




**End View Boulder Profile**




**2nd Pass Trenching Profile**




**Section View Pre-Cut Spoil Profile**




**i-Plough Backfill Plough**




**Section View Backfill Spoil**




**i-Plough Simultaneous Boulder Clearance & Pre-Cut Trench Profile**



**Pre-Cut Boulder Profile**



**Pre-Cut Spoil Profile**



## Appendix B – Cable Burial Plan



# Revolution Wind Export Cable State Waters | Cable Burial Plan

Submitted for Agency Review Pursuant to the State of Rhode Island  
Department of Environmental Management Condition #13 and Rhode  
Island Coastal Resources Management Council Category B Assent  
Condition #F

May 2024 (v3)

**PUBLIC VERSION -- CONFIDENTIAL COMMERCIAL INFORMATION IN SECTION 3.4 NOT  
SUBJECT TO DISCLOSURE UNDER APRA (RIGL § 38-2-1) OR FOIA (5 USC § 552)**

## Table of Contents

|       |  |    |
|-------|--|----|
| 1.0   | Introduction .....                                     | 1  |
| 2.0   | Anticipated Sediment Conditions.....                   | 5  |
| 2.1   | Bathymetry .....                                       | 7  |
| 2.2   | Seabed Features and Interpretation.....                | 7  |
| 2.3   | Geology.....   | 7  |
| 3.0   | Cable Installation Methodology .....                   | 10 |
| 3.1   | Cable Installation Overview and Sequencing.....        | 10 |
| 3.1.1 | Near Shore Campaign – Within COLREG boundary.....      | 10 |
| 3.1.2 | Mid-Shore Campaign.....                                | 10 |
| 3.2   | Cable Burial Depth .....                               | 12 |
| 3.3   | Cable Installation Vessels .....                       | 13 |
| 3.3.1 | Cable Lay Barge.....                                   | 13 |
| 3.3.2 | Cable Lay Vessel.....                                  | 14 |
| 3.4   | .....  | 15 |
| 3.5   | Pre-Cable Installation Activities.....                 | 21 |
| 3.5.1 | Pre-lay Grapnel Run.....                               | 21 |
| 3.5.2 | Crossing Preparations .....                            | 23 |
| 3.5.3 | Pre-lay Cable Surveys.....                             | 24 |
| 3.5.4 | Boulder Relocation .....                               | 24 |
| 3.5.5 | Pre-cut Trenching.....                                 | 25 |
| 3.5.6 | Pre- and Post-Lay Concrete Mattress Installation ..... | 25 |
| 3.6   | Nearshore Cable Installation .....                     | 26 |
| 3.6.1 | Cable Pull-In at HDD Exit Pit .....                    | 26 |
| 3.6.2 | Cable Lay and Burial .....                             | 28 |
| 3.6.3 | Overburial Risk .....                                  | 29 |
| 3.7   | Mid-Shore Cable Installation .....                     | 29 |
| 3.7.1 | Jet Plow Launch .....                                  | 29 |
| 3.7.2 | Simultaneous Lay and Burial – Monitoring .....         | 33 |
| 3.7.3 | Tow Vessel and Tow Management .....                    | 33 |
| 3.7.4 | Monitoring of Burial Depth .....                       | 33 |
| 3.7.5 | Installation Tolerances.....                           | 34 |

|       |   |           |
|-------|---|-----------|
| 3.8   | Cable Installation Contingencies .....                    | 34        |
| 3.8.1 | Contingency Cable Burial and Protection Methodology ..... | 34        |
| 3.8.2 | Contingency Rock Installation .....                       | 34        |
| 3.8.3 | Contingency to Concrete Mattress .....                    | 35        |
| 3.9   | Post-Installation Work .....                              | 36        |
| 3.9.1 | As-Buried Survey.....                                     | 36        |
| 3.9.2 | Cable Backfill.....                                       | 37        |
| 3.9.3 | Post-Installation of Mattresses at Crossings .....        | 37        |
| 3.9.4 | Remedial Work.....  | 37        |
| 4.0   | <b>Potential Unforeseen Conditions .....</b>              | <b>38</b> |
| 5.0   | <b>References.....</b>                                    | <b>39</b> |

## List of Tables

| <b>Table No.</b> | <b>Description</b>  | <b>Page</b> |
|------------------|---|-------------|
| Table 1          | Relevant Permit Conditions.....   | 2           |
| Table 2          | Geophysical and Geotechnical Surveys Completed .....                            | 5           |
| Table 3          | Cable Installation Activities Overview (State Waters) .....                     | 12          |
| Table 4          | Burial Requirements for Circuits 1 and 2 within Rhode Island State Waters ..... | 12          |

## Figures

| <b>Description</b>  | <b>Page</b> |
|---|-------------|
| Figure 1. Nexans Aurora .....   | 14          |
| Figure 6. Representative Out-of-service Cable Cutting Operation on PLGR Vessel .....                                      | 22          |
| Figure 7. Typical as-left Scenario Using Clump Weights.....   | 22          |
| Figure 8. Schematic of typical crossing design .....  | 23          |
| Figure 9. Intelligent Mattress Installation Frame .....   | 24          |
| Figure 10. UTROV Boulder Grab system and Principle of Removing Larger Boulders by Grabbing a Section of the Boulder ..... | 25          |
| Figure 11. Top View of Vessel and Cable Position During Jet Plow Launch .....   | 30          |
| Figure 12. Jet Plow in LARS Scissor Frame During Launching.....   | 31          |
| Figure 13. Top View of Vessel Repositioned to Align Cable with Jet Plow .....   | 31          |
| Figure 14. Cable Entering the Jet Plow .....  | 32          |
| Figure 15. Cable Secured into the Jet Plow.....   | 32          |
| Figure 16. Rock Gabion in Concrete Mattress Handling Frame.....   | 35          |
| Figure 17. Typical Rock Bags .....  | 36          |
| Figure 18. Capjet Backfill Plow.....  | 37          |

## 1.0 Introduction

Revolution Wind, LLC (Revolution Wind) (formerly DWW Rev I, LLC), a 50/50 joint venture between Orsted North America Inc. (Orsted NA)<sup>1</sup> and Eversource Investment, LLC (Eversource), proposes to construct and operate the Revolution Wind Farm Project (hereinafter referred to as the Project). The purpose of the Project is to provide clean, reliable offshore wind energy that will increase the amount and availability of renewable energy to New England consumers while creating the opportunity to displace electricity generated by fossil fuel-powered plants and offering substantial economic and environmental benefits to the New England region. Rhode Island and Connecticut have adopted substantial renewable portfolio standards and clean energy targets to address issues associated with climate change, highlighting the current and future demand for this Project. In response to this expressed need and demand, Rhode Island and Connecticut have awarded Revolution Wind five Power Purchase Agreements (PPAs) to-date, totaling 704 MW of generation capacity. The Project will fulfill Revolution Wind's obligations to both Connecticut and Rhode Island in accordance with the PPAs.

Power from the Revolution Wind Farm (RWF) will be delivered to the existing mainland electric grid via the submarine export cable referred to as the Revolution Wind Export Cable (RWEC) in federal waters on the outer continental shelf (RWEC-OCS) and in Rhode Island State waters (RWEC-RI), the Onshore Transmission Cable, the Onshore Substation (OnSS), and the underground right-of-way connecting the OnSS to the Interconnection Facility (ICF).

This Cable Burial Plan (Plan) refers use to the Nexans Norway AS (Nexans) Construction Method Statement<sup>2</sup> (CMS) and Nexans Cable Burial Assessment Study<sup>3</sup> for installation of the RWEC-RI in Rhode Island state waters. This Plan is being submitted pursuant Condition #F the Rhode Island (RI) Coastal Resources Management Council (CRMC) Category B Assent #B2021-07-005, and Condition #13 of the State of Rhode Island Department of Environmental Management (RIDEM) Water Quality Certificate #21-135 and Dredge Permit #DP-21-187 (WQC Permit), which are set forth in Table 1 below along with other relevant conditions.

---

1 Note that in October 2018, Deepwater Wind LLC was acquired by Orsted North America Inc

2 Construction Method Statement (REV01). Nexans Norway AS. November 1, 2023.

3 Cable Burial Assessment Study. Nexans Norway AS. January 16, 2024

**Table 1 Relevant Permit Conditions**

| Permit Condition                   | Detail  |
|------------------------------------|---|
| CRMC Category B Assent Condition C | <b>Dredge Window:</b> The proposed dredging activities described in the permit application, which includes cable installation using either jet plowing or mechanical plowing approaches, must adhere to the following time of year restrictions and conditions. All in-water construction activities north of the ColRegs Demarcation Line shall occur between August 31 and January 31. No further modification to this extended dredge window shall be granted *except, and consistent with RIDEM's July 7, 2023 revisions to Condition 9 of its Water Quality Certificate (21-135) and Dredge Permit (DP-21-187), offshore HDD works would begin July/ August 2024 (prior to the approved August 31 start of the approved dredge window) and continue through the approved window.   |
| CRMC Category B Assent Condition F | <b>Cable Burial Plan:</b> Prior to submittal of the Cable Burial Work Plan, the cable installation contractor shall complete and provide to CRMC and RIDEM the "Cable Burial Plan." This study shall include a detailed assessment of the anticipated sediment conditions, unforeseen conditions, and the proposed cable installation method. This study shall be included and incorporated into the work plan.   |
| CRMC Category B Assent Condition H | <b>Cable Burial Depth:</b> Target cable burial depth is a minimum cable burial depth of four (4) feet and six (6) feet, or deeper along the entire length of the export cable in state waters. Burial depth shall be determined from the top of the cable below existing seabed. In cases where the minimum burial depth cannot be achieved due to cable and pipeline crossings, machine failures, or unforeseen adverse bottom conditions, Revolution Wind will be required to attain minimum burial depth where Revolution Wind confirms depth can be achieved through reburial using the Capjet plow or similar method. Where Revolution Wind confirms reburial using the Capjet plow or similar method will not achieve minimum burial depth, Revolution Wind will confirm the acceptable burial depth from the cable burial risk assessment approach (which assesses seabed conditions, seabed mobility, and the risk of interaction with external hazards such as commercial fishing gear and vessel anchors engineered zonally along the route). In cases where this Capjet plow or similar method is unsuccessful in achieving burial depth or in the cases of cable or pipeline crossing, secondary cable protection shall be used to minimize risk to the cables and risk to other water users, including hazards such as commercial fishing gear and vessel anchors. |
| CRMC Category B Assent Condition J | <b>Cable Burial Tools:</b> The applicant is required to use the best tool from their list of available tools (as described in the application and supplemental information provided) to achieve a proper cable burial depth of 4-6 feet or deeper, in accordance with their cable burial work plan. Revolution Wind expects to use jet assisted mechanical plow as the principle proposed method of burial on all segments of the RWEC-RI route except for at and north of the Jamestown Bridge where lower water depths and bridge height restrictions will require burial by jetting or other appropriate and feasible methods. Revolution Wind shall simultaneously lay and bury cables in state waters unless ground conditions are inappropriate or technically unfeasible   |
| CRMC Category B Assent Condition K | <b>Cable Burial during Construction:</b> Revolution Wind shall mitigate against the risk of not achieving target burial depth by using one or more of the following options, depending on tool choice: <ul style="list-style-type: none"> <li>a) using the geometry of the plow relative to the seabed and where necessary adjusting the tool settings;</li> <li>b) tuning the plow jetting system to the soil types encountered along the route as necessary</li> <li>c) remotely adjusting the depth of burial on the plow during operations as necessary</li> <li>d) monitoring and managing tow forces, share depth and plow speeds in the event hard clays are encountered;</li> </ul>   |

| Permit Condition  | Detail  |
|---|---|
|   | <p>e) performing continuous, real time trenching performance validation to ensure the tool is operating as per the contractor specification, ensuring the tooling performs optimally for the given burial requirements and the as-encountered ground conditions; and performing continuous, real time burial performance validation, understanding cable burial versus the given burial requirements and the as-encountered ground conditions.</p>  |
| <p>RIDEM Water Quality Certificate and Dredge Permit Condition 9</p>  | <p><b>Dredge Window:</b> The proposed dredging activities as described in the permit application must adhere to the following time of year restrictions and conditions.</p> <ul style="list-style-type: none"> <li>A. Cofferdam installation – the potential cofferdam installation as described in the permit application shall be installed via a vibratory hammer and shall not be limited to a time of year restriction.</li> <li>B. HDD temporary excavation pits - Offshore HDD works would begin July/ August 2024 (prior to the approved August 31 start of the approved dredge window) and continue through the approved window<sup>1</sup>. Dredge material stored on a support barge must remain wet if reused to fill the exit pits. If the dredged materials begin to dry out, seawater must be pumped onto the spoils to rewet the material.</li> <li>C. Jet plowing/mechanical plowing - The proposed cable installations north of the ColRegs Demarcation Line as described in the permit that require the use of jet plow or mechanical plow may occur anytime between August 31 and January 31. This time frame is an extension of the current window of October 15 to January 31. No further modifications to this extended dredge window shall be granted.</li> </ul> |
| <p>RIDEM Water Quality Certificate and Dredge Permit Condition 11</p> | <p><b>Unexploded Ordnance (UXO) Mitigation:</b> The DEM and Coastal Resources Management Council (CRMC) shall be notified immediately of the discovery of any potential munitions or explosives of concern (MEC) or unexploded ordnance during the cable burial operations. The Applicant shall coordinate the preferred method of mitigation with the DEM, CRMC, and other appropriate agencies in consultation with a MEC/UXO specialist as stated in the UXO Application Supplement noted above in Table 1.</p>  |
| <p>RIDEM Water Quality Certificate and Dredge Permit Condition 13</p> | <p><b>Cable Burial Plan:</b> Prior to submittal of the Cable Burial Work Plan, the cable installation contractor shall complete and provide to CRMC and DEM the “Cable Burial Plan.” This study shall include a detailed assessment of the anticipated sediment conditions, potential unforeseen conditions, and the proposed cable installation method. This study shall be included and incorporated into the work plan.</p>  |
| <p>RIDEM Water Quality Certificate and Dredge Permit Condition 14</p> | <p><b>Cable Burial Depth:</b> The project shall be required to reach a minimum cable burial depth of four feet, with a target cable burial depth of four (4) feet to six (6) feet, or deeper along the entire length of the export cable in state waters. Burial depth shall be determined from the top of the cable below existing seabed. In cases where the minimum burial depth of four (4) feet cannot be achieved due to cable and pipeline crossings, machine failures, or unforeseen adverse bottom conditions, the Applicant will be required to attain minimum burial depth where they confirm depth can be achieved through reburial using the Capjet plow or similar method. Where the Applicant confirms reburial using the Capjet plow, or similar method, will not achieve minimum burial depth, the Applicant will confirm the acceptable burial depth from the cable burial risk assessment approach (i.e., that assesses seabed conditions, seabed mobility, and the risk of interaction with external hazards such as commercial fishing gear and vessel anchors engineered zonally along the route).</p>  |
| <p>RIDEM Water Quality Certificate and Dredge Permit Condition 15</p> | <p><b>Cable Burial Tools:</b> The Applicant is required to use the best tool from their list of available tools (described in the application and supplemental information provided) to achieve a proper cable burial depth, in accordance with their cable burial work plan. The Applicant expects to use a jet assisted mechanical plow as the principal proposed method of burial on all segments of the RWEC RI route except for at and north of the Jamestown Bridge where lower water depths and bridge</p>   |

| Permit Condition   | Detail  |
|--|---|
|  | height restrictions will require burial by jetting or other appropriate and feasible methods. The Applicant shall simultaneously lay and bury cables in state waters unless ground conditions are inappropriate or technically unfeasible.  |
| RIDEM Water Quality Certificate and Dredge Permit Condition 16 | <p><b>Cable Burial During Construction:</b> The Applicant shall mitigate against the risk of not achieving target burial depth by using one or more of the following options, depending on tool choice:</p> <ul style="list-style-type: none"> <li>D. using the geometry of the plow relative to the seabed and where necessary adjusting the tool settings;</li> <li>E. tuning the plow jetting system to the soil types encountered along the route as necessary;</li> <li>F. remotely adjusting the depth of burial on the plow during operations as necessary;</li> <li>G. monitoring and managing tow forces, shear depth and plow speeds in the event hard clays are encountered;</li> <li>H. performing continuous, real time trenching performance validation to ensure the tool is operating as per the contractor specification, ensuring the tooling performs optimally for the given burial requirements and the as-encountered ground conditions; and performing continuous, real time burial performance validation, understanding cable burial versus the given burial requirements and the as-encountered ground conditions.</li> </ul> |

1. This language was taken from the modification to the RIDEM Water Quality Certificate (21-35) and Dredge Permit (DP-21-187), dated July 7, 2023.

This Plan is submitted to CRMC and RIDEM prior to submittal of the Cable Burial Work Plan. Revolution Wind anticipates cable installation activities in Rhode Island State waters to take place from September 1, 2024, to January 31, 2025, and will adhere to the time of year restriction (TOYR) that restricts in water construction activities north of the ColRegs Demarcation Line between February 1 and August 31 annually. If work extends beyond January 31, it will resume on September 1 after the TOYR. For the purposes of this Plan and for consistency with the Nexans CMS, the western cable is referred to as Circuit 1 and the eastern cable is referred to as Circuit 2.

## 2.0 Anticipated Sediment Conditions

Revolution Wind, in collaboration with Fugro USA Marine Inc. (Fugro), MMT (now Ocean Infinity) and Mott MacDonald, developed and executed a series of marine geophysical and geotechnical site investigations for the Revolution Wind Farm Project, which are outlined in Table 2 below. The geophysical surveys performed for the Project acquired a full coverage dataset of multibeam bathymetry, backscatter, side scan sonar, magnetic field, sub-bottom profiler, single channel sparker and multichannel sparker data. Seabed grab samples and sediment plan and profile images were also collected. Geotechnical investigations completed along the RWEC-RI included seabed cone penetration tests, vibracore sampling, and associated index and strength laboratory tests to inform cable design. These data were used by Revolution Wind, and also provided to Nexans, to inform the cable burial design.

**Table 2 Geophysical and Geotechnical Surveys Completed**

| Survey Name  | Vessel(s)                           | Description  |
|--|-------------------------------------|--|
| 2022 Ocean Infinity Revolution Wind Farm (RWF) MEC Inspection Geophysical 2b Export Cable & Lease Area | Sheila Bordelon                     | Inspection of 265 pMECs. A total of 16 targets were confirmed as UXO within the export cable corridor. It has been possible to engineer the cable route to avoid all the cUXO and hence no EOD is required. All remaining targets identified were classified as non-UXO and of no archaeological significance.<br><br>Ørsted contracted Ocean Infinity (OI) to perform pUXO Inspections within the Revolution Windfarm and Export Cable Corridor. Ørsted also appointed Search Inc. as the project specific Qualified Marine Archaeologist (QMA). Inspection work was carried out aboard the Sheila Bordelon with its associated Triton XLX 200 HP Work Class Remotely Operated Vehicle (ROV). |
| 2021 Fugro RWF Nearshore Geotech Export Cable Route and Horizontal Directional Drilling                | L/B SD-50                           | 3 seabed CPTUs along ECR to 6m bsb<br>3 boreholes and 3 top push CPTUs along planned HDD section to approximately 25m bsb  |
| 2020 Mott MacDonald RWF Nearshore Geotech Export Cable Route   | Parker and a 25 foot Carolina Skiff | 8 vibrocores along the ECR up to 5.5 m below seabed  |

| Survey Name   | Vessel(s)   | Description  |
|---|---|--|
| 2020 MMT RWF and RWECC Geophysical UXO / Engineering Survey               | Deep Helder   | A UXO / Engineering survey within the UXO Hazard zone 2 areas (based on the MEC desktop study and applicable UXO Hazard Zones) along the REV01 Export Cable Route and Site Area. No additional survey was completed in UXO Hazard Zones 1 & 3 as the COP data (ref. 2019 – 2020 Fugro RWF Survey listed below) was sufficient for UXO analysis.  |
| 2019 – 2020 Fugro RWF Survey  | R/V Fugro Enterprise, M/V Fugro Discovery, R/V Kommandor Iona, R/V Westerly | Survey of the entire RWF and RWECC corridor, except the final approach of the RWECC-RI north of the Jamestown Verrazzano Bridge. M-UHRS data was acquired aboard Fugro vessels and processed and interpreted by a third party. Grab samples and environmental data were similarly collected, processed and interpreted by a third party.   |
| 2018 – 2019 Fugro RWECC Route Survey                                      | M/V Megan Miller, R/V Westerly  | The area north of JV Bridge was largely completed and incorporated into the G&G Report. All data south of the bridge were reacquired in 2019 - 2020.   |
| 2018 Fugro South Fork Wind Farm Extension Survey (SFW01)                  | M/V Fugro Discovery   | The proposed SFW01 development site was surveyed in 2017 (Phase 1) together with a reconnaissance survey of the entire OCS-A 0486 lease. In 2018 coverage of the SFW01 development site was extended eastwards (Phase 2). The SFW01 geophysical data were incorporated into the Integrated G&G Site Characterization Study submitted to BOEM by Deepwater Wind South Fork, LLC, in 2019. In 2020, part of OCS-A 0486 was assigned to SFW01 through the creation of OCS-A 0517, leaving a small section of data from the SFW01 survey within the RWF Project Area; this section of data has been incorporated into the current submittal. |
| 2017 Fugro SFW01 Survey   | R/V Fugro Enterprise  |  |
| 2019 Fugro RWECC Geotechnical Investigation (REV01 GT1A)                  | M/V Conti   | The survey scope included seabed cone penetration tests (CPT), vibracore boring and sampling and laboratory soil testing   |
| 2019 Fugro OSS WTG, IAC and RWECC Geotechnical Investigation (REV01 GT1B) | M/V Conti, M/V Regulus  | Phase I (July and August 2019): The survey scope included downhole sample borings, downhole cone penetration tests, P-S logging tests, and offshore and onshore laboratory soil testing.<br><br>Phase II (August – October 2019): The survey scope included seabed CPTs, thermal cone penetration tests (TCPT), seismic cone penetration tests (SCPT), conductivity, temperature, and density (CTD) profiling tests, thermal needle probe tests (TNP), vibracore sampling, and onshore laboratory soil testing.  |

Data from these surveys were used to characterize the sediment and surficial geology, including obstructions, along the RWECC-RI and to microsite the cable to avoid sensitive benthic habitat and obstructions to the extent practicable. The results of the data are described below.

## 2.1 Bathymetry

From kilometer post (KP) 0, the route deepens to 27.8 ft (8.5 m) to approximately KP 9.7. Water depth generally deepens along the routes from north to south. In general, the seabed is relatively flat; slopes are rarely above 3 degrees throughout the route.

## 2.2 Seabed Features and Interpretation

The seabed along the RWEC-RI corridor is relatively flat, with little sign of significant seabed mobility and many areas reported to have little or no change between the data sets compared. Several areas are reported to have no expected seabed change within the project lifetime.

Moraine features and some small-scale bedforms were reported at points along the export routes.

Ripples were recorded in State and Federal waters along the export route survey area, ranging in height from less than 0.16 ft to 0.6 ft (0.05 m to 0.2 m), although the average height was reported to be less than .3 ft (0.1 m). Crest orientation is predominantly 68° trending approximately north to south. Rippled scour depressions were also recorded within the export route corridor. Generally, for trenching operations, features with amplitudes of less than 0.6 ft (0.2 m) are not operationally significant at the wavelengths observed.

Trawl scars were recorded in State and Federal waters along the export route survey area. These features again displayed a low amplitude.

## 2.3 Geology

Approaching the 3 nautical mile boundary between State and Federal waters, and extending into Federal waters, two glacial drift sheets overlie the area of Block Island, Fishers Island and Long Island. These maximum glacial advances on the East coast of North America from the last (Wisconsinian) glaciation are marked by the terminal moraine system of which Long Island, etc. forms a key part (Schwab et al., 2014). Two series of end moraines, Ronkonkoma Moraine and Harbor Hill Moraine cross the southern New England inner shelf, with the outermost moraines marking the maximum seaward extent of the Pleistocene glaciation. These end-moraine deposits are submerged across Block Island Sound and extend from Martha's Vineyard across the project site. As the glaciers retreated, drift deposits were laid down, to be redistributed in the second and last phase of glaciation.

The morphology of the shelf is therefore dominated by the signature of the glacial meltwater runoff and the Holocene transgression, with geophysical data indicating the sediments at the seabed are composed of reworked sands and coarser sediments such as gravel, cobbles, and boulders together with other glacial deposits.

Previous work suggests that the region is subject to erosion, with the Holocene being intermittently present (reworked sands) and mainly to the south of Long Island. Pleistocene deposits are predominantly glaciofluvial and consist of gravel to fine sands.

The marine deposits found within the West Passage of Narragansett Bay and the Rhode Island Sound comprise of sandy sediments that were deposited in high energy environments, with fine grained (cohesive)

deposits that deposited in deeper, quieter regions. Due to this, the dominant sediment conditions impacting cable burial and design consist of:

1. Recent marine sand deposits, which comprise of sands or silty/clayey sand sediment types interpreted on the seafloor. Where present, these deposits are approximately 1.6 ft to 8.2 ft (0.5 m - 2.5 m) thick.
2. Holocene transgressive deposits, interpreted to be transgressive sand shoal or sand bar deposits but can also comprise of a cohesive (clay) deposit. The cohesive shallow transgressive deposit is found extensively within the Narragansett Bay and is typically a soft cohesive material.
3. Holocene transgressive infill deposits, interpreted as a fluvial-estuarine deposit, comprised of channel infill sequences which were deposited at the beginning of transgression. Deposits comprise of sand or clay. The Cohesive deposit is soft – firm cohesive material.
4. Pleistocene channel infill deposits, interpreted as a glacio-fluvial channel deposit. Deposits comprise of sands, silty sands and sandy silts.
5. Pleistocene moraine deposits, interpreted as the northern-most moraine deposit. Deposits comprise of sands, silty sands and sandy silts. Additionally, this deposit may contain large boulders, which can be seen on the seabed, in regions where this deposit protrudes.
6. Pleistocene outwash deposits, a sandy glacial deposit that is often found at depths greater than 32.8 ft (10 m) below seabed. Within the Narragansett Bay and Rhode Island sound, the deposit is only identified in localized regions that would influence cable burial and design.

North of the Jamestown Verrazano Bridge, The RWEC-RI predominantly interacts with recent marine sands, Holocene sands and clays, with localized regions of Pleistocene marine deposits, typically located at the flanks of the West Passage. Within this region, a north-south trending feature described on nautical charts as “ledge” may represent shallow glacial till or rock. Before reaching the Jamestown-Verrazano Bridge, a prominent flood shoal or bar feature comprised of 10 ft (3 m) of coarse-grained deposits is passed. As the Jamestown Verrazano Bridge is approached, Pleistocene moraine deposits are exposed in the eastern portion of the RWEC-RI cable corridor. Next to the Jamestown Verrazano Bridge, debris from the demolition of the former Jamestown Verrazano Bridge may be present. The main part of the channel is naturally deep under the bridge, which is indicative of strong tidal currents.

South of the bridge, the upper 10 ft (3 m) is comprised of recent marine sands and very soft to firm fine-grained Holocene transgressive deposits. The main part of the channel is naturally deep and, based on hydrodynamic studies, is prone to strong ebb and flood tidal currents. Continuing south toward Dutch Island, the naturally deepened channel achieves depths of 33 ft (10 m) to 66 ft (20 m). A prominent bar deposit crosses the channel at a northwest-southeast orientation. This feature may be the result of high ebb and flood tidal currents. Pleistocene moraine outcrops are present in localized areas along the eastern perimeter of the survey corridor, where localized surface boulders are identified within the corridor, but not on the RWEC-RI.

South of Dutch Island and into the mouth of the West Passage, heading into Rhode Island Sound, sediment conditions are dominated by recent marine sands, transgressive marine clays, and to a smaller extent, transgressive marine sands. Pleistocene moraine deposits are also found in localized regions within the cable burial and design depth. Bedrock may also be present beneath the till surface.

Within the Rhode Island Sound, the RWEC-RI cable corridor passes within the Brenton Reef region. Sediment conditions comprise of recent marine sands, Holocene transgressive sand and clays, with Pleistocene deposits underlying these. The region also indicates that shallow bedrock is exposed or covered by sediment mantles of sand to clay within the survey corridor. Surface boulders are also identified within the survey corridor within the Brenton Reef region.

From Brenton Reef to the extent of RWEC-RI, sediment conditions comprise of recent marine sands, Holocene transgressive sands. Pleistocene moraine deposits and outwash deposits will be encountered in localized regions where Holocene deposits have eroded.

## 3.0 Cable Installation Methodology

This Plan only describes cable installation methods within Rhode Island State waters and does not include descriptions of cable installation on the Outer Continental Shelf, at the OSSs, or the interlink cable. For the purposes of this Plan, nearshore waters are defined as north of the Jamestown Verrazano Bridge to the landfall and mid-shore waters are defined as south of the Jamestown Verrazano Bridge to the 3 nautical mile State waters boundary.

Nexans' project execution and logistics is restricted by work within the COLREG's boundary (work may take place between September 1 and January 31), as well as Revolution Wind's milestones and completion dates.

### 3.1 Cable Installation Overview and Sequencing

#### 3.1.1 Near Shore Campaign – Within COLREG boundary

A near shore campaign will be performed installing the first 5.9 miles (mi) (9.47 kilometers [km]) of the export cables from the landfall to a position south of Jamestown Verrazano bridge. The near shore campaign will be performed by a barge due to shallow waters.

1. Collection or transpooling of 2 x 5.9 mi (9.47 km) export cables and spare cable (optionally spare for South Fork).
2. Offloading of spare cable(s) at port.
3. Installation of 5.9 mi (9.47 km) export cable nearshore section Circuit 1 – installation from landfall to a position south of Jamestown Verrazano bridge. 1st end pull in.
4. Installation of 5.9 mi (9.47 km) export cable nearshore section Circuit 2 – installation from landfall to lay down position south of Jamestown Verrazano bridge. 1st end pull in.

#### 3.1.2 Mid-Shore Campaign

1. Collection of 2 x 21.1 mi (34 km) export cable segments
2. Jointing Circuit 1 nearshore with Circuit 1 mid-shore – in line joint.
3. Installation of 21.1 mi (34 km) export cable Circuit 1 – mid-shore (spans State and Federal waters)
4. Return to joint location nearshore
5. Jointing Circuit 2 nearshore with Circuit 2 mid-shore – in line joint.
6. Installation of 21.1 mi (34 km) export cable Circuit 2 – mid-shore (spans State and Federal waters)

7. All cables will be installed in a simultaneous lay and burial configuration, with the exception of the section between KP20-25, which will be pre-cut prior to cable installation and subsequently followed by a post-installation burial pass.

In addition to cable installation, the scope of work comprises of the following activities (including, but not limited to):

- › Boulder removal
- › Pre-lay grapnel runs
- › Pre-lay survey
- › Crossing preparations – pre and post-installation works
- › Cable protection works nearshore and offshore
- › Cable pull-in operations both onshore and offshore platforms
- › Backfill operations
- › Remedial protection works if required
- › Guard vessel operations

Installation sequence and methodology listed above is the base case and contingency methods may be used as detailed, for example, within the Revolution Wind Farm Construction and Operations Plan (COP). Table 3 below further outlines the cable installation overview.

**Table 3 Cable Installation Activities Overview (State Waters)**

| Activity                                   | Approximate Kilometer Post <sup>1,2</sup> | Comment   |
|--|---|---|
| Survey                                     | 0-62.5                                    | Includes pre-boulder survey and clearance, pre-lay and final survey |
| Pre-lay Grapnel Run                        | 0-62.5                                    | N/A   |
| Boulder Removal                            | 0-62.5                                    | Picking of scattered boulders along all routes                      |
| Pre-cut Trench                             | 20-25                                     | Pre-cut trenching run with I-plow                                   |
| Crossing Preparation                       | 11.4-12                                   | Pre-installation at crossings                                       |
| Crossing Completion                        | 11.4-12                                   | Post-installation at crossings                                      |
| Preparations at old Jamestown Bridge       | 7-7.5                                     | Installation of concrete mattresses                                 |
| Nearshore Cable Installation               | 0-9.47                                    | Simultaneous lay and burial   |
| Mid-shore Cable Installation               | 9.47-62.5                                 | Simultaneous lay and burial Nexans Aurora and jet plow              |
| Burial of Joints, Crossings, Grade Out/Ins | Various                                   | Nexans Capjet water jetting system                                  |
| Active Backfill                            | 0-62.5                                    | Nexans Capjet water jetting system                                  |
| Remedial Works (if deemed required)        | 0-62.25                                   | Contingency work if deemed required                                 |

Source: Nexans Revolution Wind Offshore Wind Farm (REV01) Construction Method Statement. Date issued 2023-11-01.

1. Cable installation activities that will only occur in Federal waters were omitted from this table.
2. The 3 nautical mile boundary for State waters is at approximately KP 35.

### 3.2 Cable Burial Depth

In accordance with the CRMC Category B Assessment Condition No. H and RIDEM Water Quality Certificate and Dredge Permit Condition 14, the target burial depth is a minimum cable burial depth of four feet and six feet, or deeper, along the length of the route in state waters. Where burial cannot occur, sufficient burial depth cannot be achieved, or protection is required due to cables crossing other cables or pipelines, additional cable protection methods may be used (cable protection is discussed further below). The location of the RWEC-RI and associated cable protection will be provided to NOAA Office of Coast Survey after installation is completed so that they may be marked on nautical charts.

**Table 4 Burial Requirements for Circuits 1 and 2 within Rhode Island State Waters**

| Cable     | Zone | Kilometer Post Start | Kilometer Post End | Depth of Lowering Requirement <sup>1</sup> |
|-----------|------|----------------------|--------------------|--|
| Circuit 1 | 1    | 0.0                  | 2.2                | 4 ft (1.5 m)                               |
|           | 2    | 2.2                  | 3.0                | 4 ft (1.5 m)                               |
|           | 3    | 3.0                  | 3.7                | 8 ft (2.5 m)                               |

|           |   |      |      |              |
|-----------|---|------|------|--------------|
|           | 4 | 3.7  | 20   | 8 ft (2.5 m) |
|           | 5 | 20   | 21   | 4 ft (1.5 m) |
|           | 6 | 21   | 22.2 | 4 ft (1.5 m) |
|           | 7 | 22.2 | 26.3 | 4 ft (1.5 m) |
|           | 8 | 26.3 | 27.6 | 4 ft (1.5 m) |
|           | 9 | 27.6 | 36.1 | 4 ft (1.5 m) |
| Circuit 2 | 1 | 0.0  | 2.1  | 4 ft (1.5 m) |
|           | 2 | 2.1  | 3.0  | 4 ft (1.5 m) |
|           | 3 | 3.0  | 3.8  | 8 ft (2.5 m) |
|           | 4 | 3.8  | 20.0 | 8 ft (2.5 m) |
|           | 5 | 20.0 | 21.0 | 4 ft (1.5 m) |
|           | 6 | 21.0 | 22.1 | 4 ft (1.5 m) |
|           | 7 | 22.1 | 26.1 | 4 ft (1.5 m) |
|           | 8 | 26.1 | 27.6 | 4 ft (1.5 m) |
|           | 9 | 27.6 | 36.7 | 4 ft (1.5 m) |

### 3.3 Cable Installation Vessels

#### 3.3.1 Cable Lay Barge

The barge to be used nearshore on this project is the Marmac 306 from Crowley, with a 3500 metric ton (Te) turntable setup complete with cable roller firing line, cable tensioners and an over boarding chute arrangement. The nearshore cable lay barge (CLB) scope runs from KP 0.4 to KP 9.5, here the cable ends will be joined together with the mid shore cables. The CLB has a propulsion system with 4 thrusters and a 4-point mooring anchoring system. To assist with the main propulsion systems, the CLB has a 75 Te pull ahead anchor winch. This pulling anchor will mainly be utilized in the shallow water section of the lay routes but can also be introduced in and under the Jamestown Verrazano Bridge area, where the tidal currents are stronger due to the narrow and deeper water passage through this area.

Further, the CLB has a spud leg system, being used for station keeping in water depths up to 49.2 ft (15 m). The spuds will be engaged during the cable pull-ins at the horizontal directional drilling (HDD) exit, as well for station keeping meanwhile relocating the mooring anchors in the shallow water area out until approximately KP 2.2. When the cable ends are deployed at KP 9.5, the CLB will be positioned on spuds.

The thrusters are designed to be operated in a tilted 42° mode, flush with the bottom of the CLB, for when the under-keel clearance is restricted due to low water depth. At KP 2.2 the water depth will allow for the full use of the CLB thrusters, and with approximately 6 meters of water depth, the thrusters will be lowered in full extended vertical mode. In full vertical mode, the thruster capacity is now 8 Te thrust each, and will provide the necessary propulsion for pulling the jet sled during the simultaneously lay and burial of the cables.

The CLB will be Jones Act compliant to transport cables within the US.

### 3.3.2 Cable Lay Vessel

Nexas has selected its latest installation vessel Nexans Aurora to undertake cable installation of the project, starting at KP 9.5 and working offshore. The vessel covers the complete Nexans submarine product range and has a 10,000 Te capacity turntable. Nexans Aurora is designed to accommodate Nexans own Capjet water jetting system. In addition, the vessel is also designed to perform simultaneous lay and burial utilizing a cable plow. See Figure 1 below.

The vessel also contains a dedicated enclosed cable splicing area offering a controlled environment for performance of all product splicing and termination work to the exact standard as performed in factories. The cable lay vessel (CLV) is holder of dynamic positioning (DP) class III and is equipped with turntable, capstan, tensioning machines, pick-up arms and two laying wheels for cable laying operations.



Figure 1. Nexans Aurora

3.4

REDACTED

CONTAINS CONFIDENTIAL COMMERCIAL INFORMATION IN SECTION 3.4 NOT SUBJECT TO  
DISCLOSURE UNDER APRA (RIGL § 38-2-1) OR FOIA (5 USC § 552)

REDACTED

CONTAINS CONFIDENTIAL COMMERCIAL INFORMATION IN SECTION 3.4 NOT SUBJECT TO  
DISCLOSURE UNDER APRA (RIGL § 38-2-1) OR FOIA (5 USC § 552)

REDACTED

CONTAINS CONFIDENTIAL COMMERCIAL INFORMATION IN SECTION 3.4 NOT SUBJECT TO  
DISCLOSURE UNDER APRA (RIGL § 38-2-1) OR FOIA (5 USC § 552)

REDACTED

CONTAINS CONFIDENTIAL COMMERCIAL INFORMATION IN SECTION 3.4 NOT SUBJECT TO  
DISCLOSURE UNDER APRA (RIGL § 38-2-1) OR FOIA (5 USC § 552)

REDACTED

CONTAINS CONFIDENTIAL COMMERCIAL INFORMATION IN SECTION 3.4 NOT SUBJECT TO  
DISCLOSURE UNDER APRA (RIGL § 38-2-1) OR FOIA (5 USC § 552)

REDACTED

CONTAINS CONFIDENTIAL COMMERCIAL INFORMATION IN SECTION 3.4 NOT SUBJECT TO  
DISCLOSURE UNDER APRA (RIGL § 38-2-1) OR FOIA (5 USC § 552)

## 3.5 Pre-Cable Installation Activities

### 3.5.1 Pre-lay Grapnel Run

A pre-lay grapnel run (PLGR) will be carried out to remove debris such as ghost gear, wires, and ropes located on the cable routes.

- › One run will be carried out along the center line of the chosen cable route in addition to two wing lines.
- › If high tensions are encountered then additional runs are made over the same area, with the grapnel being regularly recovered to check polishing and re deployed with an overlap.
- › Out of service cables will be cut - the section crossing the chosen cable route and re-routed out of the cable route. Clump weights will be installed on the ends of the cut cable.
- › Grapnel runs will be carried out along the entire route.
- › The grapnel penetration will be around 1.6 ft (0.5 m), with maximum 4.9 ft (1.5 m).
- › One campaign is foreseen before the installation campaigns.

The grapnel run will be carried out by towing a grapnel train from a dedicated vessel.

- › The tow wire tensions are monitored at all times with a load cell and logged.
- › A steady rise in tension is normally a good indication that the grapnel set has engaged debris.
- › The grapnels will then be recovered, and debris removed.
- › Recovered debris will be stored onboard and disposed in a suitable manner at the next port of call.
- › The grapnel vessel will carry a spare grapnel train and additional cutting graps etc.
- › The grapnel vessel may have an ultra-short baseline acoustic positioning system (USBL) system to position the grapnel, and a sufficient online survey system to monitor both vessel grapnel together with tension measurement.
- › There will be a dedicated online surveyor on watch during the operation.
- › All observations will be logged.
- › The grapnel operator is responsible for keeping track of known documented cables during operations, with help of the online surveyor.
- › Exclusion zones as per crossing agreements will be adhered to.
- › After completed job a filed report listing all observations and potentially relocated obstacles with positions, shall be delivered, to be used for the installation.

Small debris will be removed during preparatory works operations (mattress installation PLGR or pre lay survey operations). Debris will be removed either by recovery or removal out of the cable route. It is also possible to deploy a remotely operated vehicle (ROV) from the CLV for identification and removal should debris be encountered during lay operations.

In addition to removing debris, removal of certain linear features will also occur during PLGR operations. Using the survey data, it is anticipated that Nexans will need to clear linear features crossing the cable route.

Typically, this will be chain, old fishing line or out of service cables. In the case of Revolution Wind, the project has identified an out-of-service cable, which is considered debris.

When a linear feature such as the identified out-of-service cable is positively identified, the contractor will hook it using the PLGR train and recover a cable bight to the vessel's deck. Once the bight has been secured to the deck in two places, the Contractor shall cut the cable typically using a reciprocating saw (see Figure 5). Once cut, the cable ends shall be sealed using suitable heat shrink cap. In line with International Cable Protection Committee recommendations, a clump weight shall be attached to the cable end and the clump weight and cable end shall be lowered back to the seabed a safe distance from the cable route (see Figure 6). Note, it is intended to use heavy chain as the clump weight, which will either self-bury over time or can be actively buried using Capjet or another suitable burying tool.



Figure 6. Representative Out-of-service Cable Cutting Operation on PLGR Vessel




Figure 7. Typical as-left Scenario Using Clump Weights

3.5.2 Crossing Preparations

Seven crossings have been identified in the cable route.

- › Prior to cable installation concrete mattresses will be installed at the exact crossing locations to secure separation between the existing asset and the export cables.
- › Crane wire or mattress frame will be equipped with transponder(s) to aid in positioning of the mattresses, position is verified by ROV with transponder/sonar.
- › Position of the mattresses will be confirmed by multi-beam echo-sounder (MBES) survey.

The cable crossings are located close to each other. The jet plow cannot be deployed in between the crossings. Therefore, as described in Section 3.4.1, the Capjet system will be used. Alternatively, mattresses may be installed in these sections.

During installation, the jet plow will be graded out prior to the asset crossings for safety reasons. The burial tool will be deployed again after the crossing location. The safety distance to the asset is 500 ft (152.4 m) on each side for jet plow operations. Since the safety distance to the asset is 90 ft (27.4 m) for water jetting Nexans proposes to perform post lay trenching with Capjet to reduce the concrete mattress scope. See Figure 7 below.

Note: safety distances to crossings are subject to crossing agreement(s)

- › Concrete mattresses will be installed in the grade out section
- › Where the cables are surface laid
- › At the exact crossing location
- › At the grade in section.




Figure 8. Schematic of typical crossing design

The concrete mattresses will be installed diverless, by a vessel or barge with an appropriate crane for deployment. To ensure a smooth operation an ROV may be used in combination with the mattress deployment frame to position the mattresses accurately along the route. The mattress installation frame could be an intelligent self-propelled unit with self-release mechanism or a simple mechanical frame that is released by a work-class remotely operated vehicle (WROV) once in position (see Figure 8).

However, if and where divers assisted installation are required, a diving plan will be established and deployed for the relevant operations.



Figure 9. Intelligent Mattress Installation Frame

### 3.5.3 Pre-lay Cable Surveys

Existing processed survey data are of good quality and has sufficient resolution for route engineering and burial assessment.

Nexans has planned for pre-lay surveys prior to each of the installation operations with the aim of ensuring all debris have been removed during the PLGR and that the route is free of obstructions which could hamper the installation operations. Allowance is also made to check position of cable crossings or OSS cables if required. The survey will be undertaken soon after completion of route preparations on the cables.

The pre-lay surveys will be performed along the center line of the planned route, Nexans will perform the pre lay survey with MBES, camera, still or video, gradiometer, and side scan. An image of the centerline will give a good center line check. A high frequency side scan (~900kHz) will complement the visual inspection, and a gradiometer would give a last center line check for buried magnetic features and potentially crossings. Smaller removal work, based on the pre installation inspection, can be performed by the survey vessel with help of the onboard ROV.

The survey works will be split in two to cover the entire route, a near shore part and an offshore part utilizing two different vessels. An overlap between the two surveys will be ensured.

### 3.5.4 Boulder Relocation

Boulder relocation activities will include surface and subsurface boulder relocations to facilitate cable installation. A Boulder Identification and Relocation Plan, which included both State and Federal waters, was submitted to the Bureau of Ocean Energy Management, Bureau of Safety and Environmental Enforcement, and NOAA Fisheries for review and approval. Revolution Wind received federal approval of the plan on

January 12, 2024. The federally approved plan was then submitted to CRMC and RIDEM on January 18, 2024, for their review.

Any boulder relocation will comply with Condition L of the CRMC Category B assent referenced above. In addition, all boulders within State waters will be relocated outside of the 65.6 ft (20 m) cable clearance corridor but within the 131.2 ft (40 m) disturbance corridor using a boulder grab (pick). For the picking of boulders with a grab, Nexans may utilize the UTROV system, or similar, with a combined boulder grab and steerable ROV (see Figure 9). The UTROV boulder grab can remove boulders up to 7.9 ft (2.4 m) in diameter. For larger diameter boulders it is possible to grab a part of the boulder and drag it out of the route. Larger grabs could also potentially be fitted to the UTROV system. The safe working load of the UTROV is 55 tons.

The UTROV has a Gyro, Altimeter, Gemini Acoustic Camera and video cameras fitted as standard and can be fitted with a transponder for position purposes.

Alternatively, a non-intelligent boulder grab with sufficient capacity may be used, powered either by umbilical to surface or from an ROV. A transponder may be fitted on the boulder grab lift rigging for positioning purposes. ROV will provide video feed. The boulder picking system will be mobilized onboard a locally chartered vessel.




Figure 10. UTROV Boulder Grab system and Principle of Removing Larger Boulders by Grabbing a Section of the Boulder

### 3.5.5 Pre-cut Trenching

Prior to cable lay a Y-shaped trench will be pre-cut between approx. KP20-25 in order to avoid the risk of sinkage of the cable plow in this area. This will reduce the risk for potential damage to the cable during simultaneous lay & burial and or additional secondary protection. Further details can be found in section 3.4.1.

### 3.5.6 Pre- and Post-Lay Concrete Mattress Installation

Prior to cable lay under the Jamestown Verrazzano Bridge the base case is to install concrete mattresses to protect the cable from potential debris of the old Jamestown bridge. If necessary, any debris preventing mattress or cable installation will be relocated outside of the 65.6 ft (20 m) cable clearance corridor, but within the 131.2 ft (40 m) disturbance corridor. On completion of cable installation concrete mattresses will be installed on top of the cable for protection purposes. It is expected to cover 200.1 ft (61 m) for Circuit 1

and 265.7 ft (81 m) for Circuit 2 giving total expected footprint of approximately 0.12 acres (ac) (500 m<sup>2</sup>) and 0.15 ac (600 m<sup>2</sup>). Mattresses to be used are of the same type as for crossings. Concrete mattresses may be installed from a suitable vessel or barge. Based on pre-lay survey data, PLGR operations, and debris removal, it may be feasible to perform simultaneous lay and burial at this location; if this is feasible, it would remove the requirement for mattresses.

### 3.6 Nearshore Cable Installation

The scope for the nearshore cables is out to approximately KP 9.5, and the seabed water depth ranges between 11.8 ft (3.6 m) and 85.3 ft (26 m). The two nearshore power cables with approximately length of 5.9 mi (9.5 km) each will be installed from an installation barge. The two power cable lengths consist of two different cross sections - the expected cross section split will be installed approximately at KP 2. Both cables are planned as first-end cable pull-in operations. Expected pull-in forces are in the range of 10-15 tons. A pull-in head is planned installed on the end of the power cable, and this has an outer diameter of approximately 1.3 ft (0.4 m).

The installation barge will tow a jet sled behind it to simultaneous lay and bury the cables. For positioning of the barge, a robust solution is to base this on a combination of anchors and spuds from the landfall and out to approximately KP 2.5 at 6 m water depth. From approximately KP 2.5 the positioning of the barge can be based on thrusters. Spuds on the barge can be used to assist station keeping of the barge in waters depths below approximately 32.8 ft (10 m) water depth, if required. One or more tugs can also assist the positioning of the barge in deeper waters. Anchors can be relevant as a contingency solution outside KP 2.5 in case of emergency or extreme weathers. Anchors may be placed outside the 131.2 (40 m) disturbance corridor, but within the areas of potential effects.

After the pull-in operation, the barge will initiate the simultaneous lay and burial of the power cable. At approximately KP 7.2, the installation barge will pass the old remnants of the Jamestown Verrazano Bridge. At this location, it will likely be pre-installed concrete mattresses on both routes due to possible remnants from the controlled demolition in 2006. This will be the only planned location where the jet sled needs to grade out and be lifted off the seabed and past the likely pre-installed concrete mattresses, and grade-in from there. The cables will be laid down on the seabed at approximately KP 9.5, to allow for upcoming inline jointing operation from Nexans Aurora.

#### 3.6.1 Cable Pull-In at HDD Exit Pit

The HDD for cable installation at the landfall occurred from October 6, 2023, through November 1, 2023. The drilling operation was completed successfully by forward reaming from onshore to offshore, enabling the majority of drilling fluid to return to the onshore entry pit for recycling. Any fluid which arrived at the HDD exit location(s) was contained within the excavated pits and recovered to a storage barge using means of mechanical suction, before being disposed of via a licensed waste facility. During the drilling operation, full returns were evident and therefore the fluid captured was a result of the punch out and also from the displacement of fluid in the bore during the pull in of the pipe. No inadvertent returns occurred. Upon completion of the pipe installation, both pits were backfilled using the excavated material.

Cable installation (pull-in) will occur October 2024 and is described below.

### Cable Pull-In Preparation

Prior to the commencement of landfall cable pulling, the landfall site will be prepared with the main elements of work:

#### Land Based Works

- › Carry out pre-start site survey to establish baseline.
- › Mobilization of site – site office, fencing, security etc. according to Revolution Wind’s specification.
- › Expose onshore end of two ducts.
- › Excavate 2x cable trenches from HDD entry point to transition joint bay (TJB).
- › Clean two ducts and install messenger wires prior to pullback (potentially existing messenger wires can be used).
- › Open and prepare TJB(s) for cable installation (including drainage of water, removal of soil etc.).
- › Maintain 2x cable trenches including TJB’s for cable installation works.
- › Mobilize pull in equipment including winches, dead man anchors, rollers, quadrants etc.
- › Provision of necessary equipment and personnel.

#### Marine Works

- › Mobilize support barge with diver spread, crane, excavation tools, deck winch, etc.
- › Expose offshore two duct ends.
- › Diver removal of duct cover plate and installation of bellmouths.
- › Clean two ducts and install messenger wires prior to pullback (potentially existing messenger wires can be used) NOTE: This task will be conducted in advance of cable pull-in operations and could be a collaborative effort between Land and Marine Teams.

### Landfall Pull-in Methodology

- › The CLB will set-up on spuds or anchors in alignment with the lay route, close to the position of the HDD exit point.
- › The jetting tool will be prepared for cable installation and protection.
- › A diver will recover the pull winch wire to the deck of the CLB. The divers will remain on station underwater to observe and will report cable pull-in operations from a safe vantage position.
- › The crew of the CLB will connect the sealed cable end to the pull wire.
- › When all parties (Shore / Barge) agree, the shore winch will be energized to commence pulling the cable ashore.
- › The cable carousel operator aboard the CLB will adjust pay-out speed to suit demand.
- › Should the CLB not have floatation to get within close proximity of the end of the HDD, it may be necessary to float the cable. A float removal rig and/or divers will then remove the floats.
- › When everything is ready for cable pull-in, the shore crew, in communications with the barge crew, will winch the pull in wire until the cable exits the HDD, through the Transition Joint Bay (TJB), and the

necessary over length specified. During installation the shore winch will continuously monitor the pulling tension of the pull-in wire. When finished with the pull in, the shore winch will hold onto the cable until the CLB begins laying and burying. Once the CLB has made sufficient forward progress, the shore winch would be released from the cable. A temporary hold-back of the cable will be used if necessary.

#### HDD Grouting and Re-instatement

The grout within each HDD duct is to be installed with the material injected into the duct through a bulkhead fitted to the duct at the landing end. A specialized grout blend which meets the thermal requirements with the necessary flow properties to allow it to be pumped over long distances will be used. The bulkhead will be of a split flange configuration which is to be designed, procured, fabricated, and installed at either ends of HDD ducts. The subsea flanges will be installed by use of divers, which will also operate the valves and monitor during HDD grouting operations.

#### Post Cable Pull-In Works at HDD Exit Pit

After the barge has laid the power cable a certain distance away from the HDD exit location, the diver(s) at the exit location will get permission to remove the bellmouth and install the split flange. The divers will thereafter assist to ensure the power cable has specified depth of lowering from the HDD exit point and out to where the jet sled transition was completed. Thereafter, the exit pit will be backfilled.

#### 3.6.2 Cable Lay and Burial

After cable pull-in operation is completed, the barge will start the simultaneous lay and burial operation. The jet sled will be towed behind the installation barge. The jet sled will initially transition from its start point outside the HDD exit to obtain the specified power cable depth of lowering. The layback of the sled and the depth of the stinger will be controlled to ensure the power cable is installed according to contractual specifications, to the extent possible.

The depth of the stinger will be monitored onboard the installation barge, but a separate as-trenched survey will be performed to confirm the burial depth and the level of backfill achieved.

The positioning of the jet sled will be by USBL. In very shallow water depths, a separate vessel or work boat will assist by staying close to the jet sled to ensure good positioning.

At approximately KP 7.2 the barge will pass the remnants of the old Jamestown Verrazano Bridge. If simultaneous lay and burial is not feasible due to debris and pre-installed concrete mattresses are deemed necessary, the jet sled will need to transition out before entering these, and the cable free laid on top of the mattresses and transitioning in the jet sled again after having passed the mattresses. Divers operating from a separate platform are required to load and unload cable from the jet-sled. These transition locations are then expected to be covered by first Capjet, and then by post-laid mattresses. The cable lay-down is expected to be at approximately KP 9.5 at 32.8 ft (10 m) water depth, north of the first out-of-service crossing.

After having installed the first nearshore cable, the installation barge will return to the HDD exit location to install the second cable.

### 3.6.3 Overburial Risk

A requirement to not overbury the cables has been introduced. This is to ensure that the cables are not buried too deep which could result in thermal limitations. Nexans will ensure that the maximum over-burial is not exceeded, including survey tolerances.

An assessment of the risk of overburial has been performed. The risk assessment shows a high risk in the near shore sections if using jet sled and no risk in the remaining part of the routes. To mitigate the risk of overburial, awareness of the issue will be ensured and taken into account during engineering. The use of vertical injector on the nearshore sections is assumed to decrease this risk to a minimum. If using a jet sled, shorter swords and lower water pressure will reduce the risk.

Should overburial be an issue in the sections where the jet plow is utilized the skids can be lowered.

## 3.7 Mid-Shore Cable Installation

### 3.7.1 Jet Plow Launch

The jet plow will be constructed with a top loading system. The jet plow will be launched from the lay vessel via the vessel A-frame. The A-frame is equipped with a scissor system to stabilize the jet plow during launch and has a safe working load of 150 Te. The weight of the jet plow is 66 Te with a wet weight of 55 Te (actual weight might vary slightly).

When the jet plow is positioned on the seabed the vessel will move to position the cable into the jet plow. For details of the operation please see Figures 10 through 14 below. This part of the operation will be analyzed/engineered.

For loading of cable into the jet plow in shallow waters (typically 32.8 – 49.2 ft [10 - 15 m]) Nexans will perform a float in of the cable into the jet plow. This methodology will be applicable for the launch of the jet plow at the position south of Jamestown Verrazano Bridge.

Floats are installed onto the cable to make it buoyant. The vessel continues to lay the cable on floats for approximately 328.1 ft (100 m). In this position the vessel stops. A workboat pulls the cable gently sideways to maximize the clearance between the cable and the jet plow during launching of the jet plow.




Figure 11. Top View of Vessel and Cable Position During Jet Plow Launch

The clearance between the cable and the jet plow will be approximately 13.1 ft (4 m) during deployment. The jet plow is restricted from rotation and sideways movement in the LARS scissor frame until it is submerged to ensure that it is not hitting the cable.




Figure 12. Jet Plow in LARS Scissor Frame During Launching

When the jet plow is landed at the seabed the vessel moves forward and slightly to starboard while paying out tow wire and umbilical.




Figure 13. Top View of Vessel Repositioned to Align Cable with Jet Plow

Assisted by the workboat, the cable is now located over the jet plow and the floats will be removed to sink the cable into the open jet plow.




Figure 14. Cable Entering the Jet Plow

When the cable has entered the jet plow, the hinge top is closed, and the depressor is put in position.



Figure 15. Cable Secured into the Jet Plow

Finally, the vessel moves forward while paying out on tow wire and umbilical until it is in correct position to start simultaneous lay and burial operation.

### 3.7.2 Simultaneous Lay and Burial – Monitoring

When the jet plow has been launched and the cable loaded into the jet plow, the simultaneous lay and burial operations will commence. The routing of the cables and the soil data will have been closely reviewed and a copy of this data be available to the plow pilots for each section as they progress along the route, ensuring the operation is carried out within the operational limitations and contract burial depths are maintained. The jet plow is kept onto the cable line by both changing the vessels relative line position and using the steering bridle monitoring closely environmental parameters such as slope angles, pitch and roll and maintaining the correct entry angle as the cable entering into the jet plow bell mouth and passes through the vehicle.

The installation vessel slowly starts to move forwards while pulling the jet plow. The shear of the jet plow will be lowered ensuring grade into the contract depth of lowering. Any rises in tow force are carefully monitored. A tug may be utilized to increase the vessel bollard pull if required. The jet plow operator is in constant contact with the DP operators maintaining a steady and constant overground speed.

Typically, the following parameters will be monitored during operations:

- › Cable tension
- › Shear position
- › Tow forces – port and starboard load cells and tow winch
- › Tension in the plow cable handling system
- › Visual observation via cameras
- › Obstacle avoidance sonar
- › Profiling sonar
- › Plow positioning system
- › Water injection system status
- › The jet plow is designed for subsea loading. ROV intervention to release the cable in case of breakdown.
- › ROV touchdown monitoring will be performed during cable lay activities to ensure integrity of the cable, avoid snagging, identify potential debris in the pathway etc.

### 3.7.3 Tow Vessel and Tow Management

The installation vessel may be assisted by a tug vessel during the jet plow operations to ensure sufficient bollard pull for the jet plow. The pull tug vessel will handle peak loads and be present in case of bad weather. In bad weather the bollard pull from Aurora will be reduced.

The simultaneous lay and burial operation will be performed on DP only. No anchors will be utilized.

### 3.7.4 Monitoring of Burial Depth

The achieved depth of burial is defined by the relative jet plow shear position; this is adjusted by making small adjustments to the stabilizers and skids positions. Should the tow force rise to unexpected levels during the operations, the burial depth will be reduced in order to maintain forward movement and any

significant deviations from contract and/or COP / CRMC assent burial depth will be discussed with the on-board stake holders. Real time monitoring of the burial depth is performed by an altimeter.

A separate as-buried survey will be carried out after the operations to confirm the burial depth and the level of backfill achieved. See Section 3.9.1 for additional information.

### 3.7.5 Installation Tolerances

Controlling the accuracy of the burial depth with the jet plow will be done with the depressor position. Sinkage of the jet plow skids into the seabed could potentially give a wrong misreading of the actual burial depth. To overcome this the Nexans jet plow design will incorporate an altimeter measuring the burial depth relative to the undisturbed seabed. This way the measured depth will be more accurate.

## 3.8 Cable Installation Contingencies

The cable installation methodologies described in Sections 3.6 and 3.7 above are the base case. In addition, to the base case, Nexans has identified contingencies in the event that the base case method needs to be altered. The contingencies are described below.

### 3.8.1 Contingency Cable Burial and Protection Methodology

Should the cable plow fail, a backup solution will be implemented. Nexans will utilize the Capjet water jetting system in combination with a mechanical trencher. The Capjet system will be utilized in areas with soft soils. The mechanical trencher will be utilized where burial depths are above 2.0m and where harder soils are anticipated. Capjet may be used from the CLV or a support vessel while the mechanical trencher will be used from a support vessel.

For the above contingency scenario, the cable will be temporarily laid on seabed before burial.

### 3.8.2 Contingency Rock Installation

While mattresses will be used as the primary means of secondary protection, rock may be used as a contingency secondary protection solution. Depending on the quantity of rock required it will either be installed in rock bags or filter units from a support vessel or from a dedicated rock installation vessel using fall-pipe, side discharge or crane. A barge may also be used for this in the nearshore area.

The fall-pipe vessel carries large quantities of rock in the vessel cargo holds and deposits rock on the seabed through a fall-pipe. By adjusting the position of the end of the fall-pipe rock can be placed with high accuracy. A side discharging vessel carries rock in its cargo holds and discharges it directly over the side, which is beneficial for working in shallower water. A dedicated rock installation vessel is used when large amounts of rock is needed.

Rock bags and filter units may be installed directly with a crane or using a dedicated lifting frame connected to the crane. Rock bags typically contain 1 to 2 Te of rock, filter units typically 2 to 8 Te. Positioning and survey will be done by a WROV with transponder and sonar, a transponder will also be fitted on the crane wire.

### 3.8.3 Contingency to Concrete Mattress

As an alternative to concrete mattresses, rock gabions of suitable dimensions may be used. Installation method is similar to concrete mattresses. In addition, rock bags may be used if deemed required. Figures of a rock gabion and a rock bag are below.



Figure 16. Rock Gabion in Concrete Mattress Handling Frame



Figure 17. Typical Rock Bags

## 3.9 Post-Installation Work

### 3.9.1 As-Buried Survey

An as-buried survey will be carried out after each of the installation campaigns to confirm burial depth and level of backfill that has been achieved. The surveys will be performed by survey systems deployed from the installation vessels and collated to give a final result. The as-buried survey will also cover the nearshore section.

The survey will be performed using cable tracker and MBES, mounted on a WROV where water depth allows for WROV operations. For areas with insufficient water depth survey equipment will be deployed from a dedicated shallow water survey vessel.

To perform a cable tracker survey, a tone will be applied to the cable. The cable ends need to be accessible / or previously prepared for grounding, for both tone injection and grounding, this needs to be part of the overall plan so that Nexans can have access to the cable end after pull-in at the landfall. Nexans can start and control the tone from the survey vessel, but there must be onshore support if a physical restart is needed. Nexans is following the development of a contact free toning system and will use this if available.

For the project, the TSS-350 system is planned to be utilized due to Revolution Wind requirements.

All survey operations are monitored and logged by the Nexans survey team, and data will be processed and delivered continuously. Processing of the data takes approximately 12 hours depending on the data quality. The result will be made available as soon as possible, both offshore but also if required on an online solution or at an ftp.

After the surveys are completed, as-built listings will be provided in an agreed template/format together with an as-built database. Nexans will collect as built information from the Nearshore operations and all

other relevant operations and update the as-built listing/database with the newest data, Preliminary data will be available during each operation.

### 3.9.2 Cable Backfill

In case active backfill is required for remedial burial, the Capjet system can be utilized equipped with a plow system. The system has been used with good results in other projects where a certain level of backfill is required. The Capjet can be run in an open trench in an underreaming operation. A sword with nozzles pointing into the trench walls will be utilized to collapse the trench walls. This is typically favorable in areas where spoil heaps and loose materials are not present to scoop into the trench. See Figure 17 below.



Figure 18. Capjet Backfill Plow

If the above-mentioned method is not feasible due to environmental conditions or unsuccessful, subsea rock installation, concrete mattresses or rock bags could also be used to increase the protection level (described further in Section 3.9.4 below).

### 3.9.3 Post-Installation of Mattresses at Crossings

After the cables have been installed mattresses will be installed on top of the cables to ensure adequate protection from the grade out all the way to the grade in section. The installation work will follow the same methodology as outlined in Section 3.3.2 and be compliant with asset owners' crossing agreements.

### 3.9.4 Remedial Work

Should the attempt to bury the cables with Capjet not be successful, remedial protection will be by external means such as mattressing or rock installation. Mattressing will mainly be performed in smaller sections where burial depth is not achieved.

## 4.0 Potential Unforeseen Conditions

The primary potential unforeseen conditions that could influence cable installation are encountering previously unidentified munitions and explosions of concern (MECs) and archaeological resources. If encountered, MECs will be addressed in accordance with Appendix G – Munitions and Explosives of Concern (MEC) and Unexploded Ordinance (UXO) with Risk Assessment and Risk Mitigation Strategy (Ordtek 2021) of the COP and the Unanticipated Discoveries Plan for Submerged Archaeological Sites, Historic Properties, and Cultural Resources Including Human Remains, Revolution Farm for Lease Area OCS A-0486 Construction and Operations Plan (SEARCH 2023).

In addition, as described throughout this Plan and as outlined in Table 2, Revolution Wind undertook several surveys to identify potential hazards, environmentally sensitive resources, or cable installation constraints. By evaluating these data, Revolution Wind microsited the RWEC-RI to avoid or minimize impacts and the potential to encounter unforeseen conditions. Revolution Wind also identified appropriate base case tools and installation methods for cable installation.

## 5.0 References

BOEM 2023. Memorandum of Agreement Among the Bureau of Ocean Energy Management, Wampanoag Tribe of Gay Head (Aquinnah), Mashantucket (Western) Pequot Tribal Nation, Mashpee Wampanoag Tribe, The State Historic Preservation Officers of Connecticut, Massachusetts, New York, and Rhode Island, Revolution Wind, LLC, and the Advisory Council on Historic Preservation Regarding the Revolution Wind Farm and Revolution Wind Export Cable Project.

Nexans Norway AS 2023. Construction Method Statement.

Nexans Norway AS 2024. Cable Burial Assessment Study.

SEARCH 2023. Unanticipated Discoveries Plan for Submerged Archaeological Sites, Historic Properties, and Cultural Resources Including Human Remains, Revolution Wind Farm for Lease Area OCS A-0486 Construction and Operations Plan.

# Appendix C – Vessel Specifications

## Boulder/Pre-Cut Trenching-Plow Vessel

# M/V LANEY CHOUEST | Multi-Purpose Light Construction Vessel



## M/V Laney Chouest

### SPECIFICATIONS

#### REGISTRATION

|             |   |
|-------------|---|
| Hull        | 216                                     |
| Vessel Type | Multi-Purpose Light Construction Vessel |
| Year Built  | 2003                                    |

#### ACCOMODATIONS

|                |    |
|----------------|----|
| Accommodations | 58 |
|----------------|----|

#### DIMENSIONS

|              |   |
|--------------|---|
| Dimensions   | 348 ft. X 72 ft. X 31 ft.<br>(106 m X 22 m X 9.4 m)             |
| Design Draft | 21 ft. (6.4 m)  |
| Clear Deck   | 183.5 ft. x 56 ft. - 10,276 sq. ft.<br>(56 m x 17 m - 952 sq m) |

#### SPECIAL FEATURES

|               |   |
|---------------|---|
| Positioning   | DP 2  |
| Shark Jaws    | Two (2) 700 MT  |
| Tow Pins      | Two (2) 300 MT  |
| Tuggers       | Two (2) x 15 Tons, Five (5) x 12 Tons                   |
| Ship Motion   | Two (2) Passive Type Anti-Roll Tanks                    |
| Stern Rollers | Two (2) 14 ft. dia. x 20 ft.                            |
| Cranes        | Two (2) x 20 Ton at 45 ft. Radius-Fixed Boom            |
| Cranes        | One (1) x 2.5 Ton at 68 ft. Radius-Knuckle Boom         |
| Cranes        | One (1) x 2 MT at 35 ft. Radius-Knuckle Boom            |
| A-Frame       | 350 MT Hydra Marine fitted with two 10 ft. dia. Sheaves |
| Moon Pool     | 42 in. dia. for Keel Hauling Objects                    |
| ROV           | One (1) Schilling Robotics UHD 200HP 4000M System       |

C-INNOVATION • 985.612.1700 • WWW.C-INNOVATION.COM



## Cable Lay Barge Vessel

## **Marmac 306** – ABS Class Load Line Deck Barge

**OFFICIAL NUMBER:** TBN

**HULL BUILD NUMBER:** 182

**FLEET LOCATION(S)** Amelia Louisiana

**REGISTERED IN:** United States 

### **BUILD DETAILS**

Built in December 2023(estimated delivery)

### **BARGE MEASUREMENTS**

300' Length

100' Width

19' 9" Height

### **LOAD INFORMATION**

Design Deck Load–4500 lbs. PSF

Cargo Capacity at load line–11,318 short

tons Gross Registered Tonnage–4262

Net Registered Tonnage–1278

Load Line Draft–15' 7-7/16"



Picture courtesy of Technip.

## Cable Lay Barge Tug Vessel



# AHTS

## Keith Cowan

# SEACOR

MARINE

### Main Particulars

|                   |          |          |
|-------------------|----------|----------|
| LENGTH OVERALL    | 265.1 ft | 80.8 m   |
| BEAM OVERALL      | 51.8 ft  | 15.8 m   |
| DEPTH             | 19.0 ft  | 5.8 m    |
| LOADED DRAFT      | 15.4 ft  | 4.7 m    |
| DEADWEIGHT        | 2,446 Lt | 2,485 Mt |
| TONNAGE (ITC) GRT | 2,540    |          |
| TONNAGE (ITC) NRT | 790      |          |

### Cargo Deck

|            |                            |                       |
|------------|----------------------------|-----------------------|
| TONNAGE    | 1,600.3 Lt                 | 1,626.0 Mt            |
| STRENGTH   | 1,024.1 Lb/ft <sup>2</sup> | 5.0 Mt/m <sup>2</sup> |
| LENGTH     | 141.7 ft                   | 43.2 m                |
| WIDTH      | 41.0 ft                    | 12.5 m                |
| CLEAR AREA | 5,882.5 ft <sup>2</sup>    | 546.5 m <sup>2</sup>  |

### Capacities

|               |                       |                      |            |
|---------------|-----------------------|----------------------|------------|
| FUEL OIL      | 137,634 USG           | 521 m <sup>3</sup>   |            |
| POTABLE WATER | 100,121 USG           | 379 m <sup>3</sup>   |            |
| DRILL WATER   | 211,258 USG           | 800 m <sup>3</sup>   |            |
| WATER BALLAST | 211,258 USG           | 800 m <sup>3</sup>   |            |
| LIQUID MUD    | 277,117 USG           | 1,049 m <sup>3</sup> | 6,598 BBLs |
| DRY BULK      | 7,487 ft <sup>3</sup> | 212 m <sup>3</sup>   |            |
| BRINE         | 98,536 USG            | 373 m <sup>3</sup>   | 2,346 BBLs |
| LFL/METHANOL  | 98,536 USG            | 373 m <sup>3</sup>   |            |
| DISPERSANT    | 4,597 USG             | 17 m <sup>3</sup>    |            |

### Discharge Rates

|                     |                             |                         |
|---------------------|-----------------------------|-------------------------|
| FUEL OIL            | 26,417 USG/hr.              | 100 m <sup>3</sup> /hr. |
| POTABLE WATER       | 26,417 USG/hr.              | 100 m <sup>3</sup> /hr. |
| DRILL WATER         | 26,417 USG/hr.              | 100 m <sup>3</sup> /hr. |
| WATER BALLAST       | 26,417 USG/hr.              | 100 m <sup>3</sup> /hr. |
| LIQUID MUD          | 59,967 USG/hr.              | 227 m <sup>3</sup> /hr. |
| LFL/METHANOL        | 19,813 USG/hr.              | 75 m <sup>3</sup> /hr.  |
| DRY BULK (Free Air) | 1,497 ft <sup>3</sup> /Min. | 42 m <sup>3</sup> /Min. |

### Machinery

|                       |   |
|-----------------------|---|
| MAIN ENGINES          | Caterpillar 4 x 3516C                           |
| MAIN GENERATORS       | 4 x 2,250 kW, 690 V, 60 Hz, 3 Ø                 |
| AUX. GENERATOR        | 1 x 425 kW, 480 V, 60 Hz, 3 Ø                   |
| TOTAL INSTALLED POWER | 12,639 HP / 9425 kW                             |
| EMERGENCY GENERATOR   | 1 x 175 kW, 480 V, 60 Hz, 3 Ø                   |
| BOW THRUSTER #1       | Brunvoll CPP, 800 BHP, 9 MT thrust              |
| BOW THRUSTER #2       | Brunvoll CPP, 800 BHP, 9 MT thrust              |
| STERN THRUSTER #1     | Brunvoll CPP, 800 BHP, 9 MT thrust              |
| STERN THRUSTER #2     | Brunvoll CPP, 800 BHP, 9 MT thrust              |
| PROPELLERS            | Fixed Pitch Propeller (Conventional) in nozzles |
| RUDDERS               | Twin independent Fish Tail Rudders              |

### Deck and Anchor Handling

|                        |   |
|------------------------|---|
| ANCHORS                | 2 x 1,846 Kg                                |
| CHAIN                  | 439 m x 38 mm Ø chain                       |
| CHAIN CAPACITY         | 10,594 ft3-300 m3                           |
| WINCH MODEL            | Rolls Royce Brattvaag, Electro-Hydraulic    |
| LINE PULL              | Two Drum Reverse Waterfall / 295 Lt, 300 Mt |
| WINCH CAPACITY DRUM #1 | 76 mm x 2,000 m, (3" x 6,600')              |
| WINCH CAPACITY DRUM #2 | 76 mm x 2,000 m, (3" x 6,600')              |
| BRAKE CAPACITY         | 393 Lt, 400 Mt                              |
| STORAGE REEL #1        | 76 mm x 2,000 m, (3" x 6,600') each drum    |
| STORAGE REEL #2        | 76 mm x 2,000 m, (3" x 6,600') each drum    |
| TUGGER WINCH #1        | 11 Mt                                       |
| TUGGER WINCH #2        | 11 Mt                                       |
| STERN ROLLER           | SWL 350 Mt (16' x 8')                       |
| SHARK JAWS             | 2 x Karmfork, 295 Lt, 300 Mt                |
| TOWING PINS            | 2 Pair x Karmøy hyd w/ locking flaps        |

### Performance

|                  |            |
|------------------|------------|
| MAXIMUM SPEED    | 14.0 Knots |
| CRUISING SPEED   | 12.0 Knots |
| ECONOMICAL SPEED | 10.0 Knots |
| BOLLARD PULL     | 120 MT     |

### Fuel Consumption

|                        |              |                          |
|------------------------|--------------|--------------------------|
| FUEL MONITORING SYSTEM | Yes          |                          |
| MAXIMUM                | 380.7 USG/hr | 34.6 m <sup>3</sup> /Day |
| CRUISING               | 122.4 USG/hr | 11.1 m <sup>3</sup> /Day |
| ECONOMICAL             | 97.1 USG/hr  | 8.8 m <sup>3</sup> /Day  |

### Accommodation

|                   |    |
|-------------------|----|
| CABINS            | 18 |
| BERTHS            | 43 |
| SPECIAL PERSONNEL | 22 |
| SINGLE CABINS     | 8  |
| DOUBLE CABINS     | 6  |
| 4 PERSON CABINS   | 6  |
| CREW MESS         | 1  |
| OFFICES           | 1  |
| CHANGE ROOM       | 1  |
| LOUNGES           | 1  |
| HOSPITAL          | 1  |

### Rescue Capabilities

|        |  |
|--------|--|
| FRC #1 | MP660 Springer, Full SOLAS 6.6 m, 6 person, 32-34 kt max speed, diesel waterjet, self righting |
|--------|--|

### Electronics & Controls


|                     |   |
|---------------------|---|
| DYNAMIC POSITIONING | Class 2                                     |
| DP SYSTEM           | GE/Converteam                               |
| DP REFERENCE #1     | 3 x C-NAV 3050                              |
| DP REFERENCE #2     | Multi Target Laser Based Positioning System |
| DP REFERENCE #3     | Sonardyne Ranger (Fusion)                   |
| GYROS               | 3 x TSS Meridian                            |
| ECDIS               | Coastal Navigator                           |
| RADAR #1            | Furuno S Band                               |
| RADAR #2            | Furuno X Band                               |
| GMDSS               | Area A3                                     |
| AIS                 | Yes   |
| VDR                 | No  |
| DEPTH SOUNDER       | Yes   |
| NAVTEX              | Yes   |
| IRIDIUM IOP         | Yes   |
| VSAT BROADBAND      | Yes   |

### Special Equipment

|                      |  |
|----------------------|--|
| FIRE MONITORS        | Yes  |
| DELUGE SYSTEM        | Yes  |
| FOAM FIRE FIGHTING   | 2 x 1,810 m3/hr  |
| SURVIVAL CRAFT       | 6 x 25 person inflatable liferafts   |
| STABILITY COMPUTER   | Yes  |
| MUD TANK CIRCULATION | Flygt Agitators (2) per tank   |
| NITROGEN INERTING    | For Methanol Tank Inerting   |
| OIL DISPERSANT       | Yes, 8m Arms P&S, For application of concentrated or dilute dispersant from 8m spray arms PT or STBD |
| WATER MAKER          | 10MT/day   |
| CRANE #1             | TC-10-24-40 9,750 lbs @10' , 3,013 lbs @ 40'   |
| ROV CAPABILITIES     | OCEANEERING - MILLENIUM PLUS ROV (220 HP) SPREAD   |
| ROV POWER SUPPLY     | 800A & 600A from Main SWBD   |
| CONTAINER SUPPLY     | 4 x 480 V, 63A, 3Ø & 4 x 220 V   |

### Documentation

|                 |  |
|-----------------|--|
| CLASS           | ABS *A1, Towing Vessel, Fire Fighting Vessel Class 1, Offshore Support Vessel, ©, *AMS, *ACCU, *DPS-2, UWILD |
| CLASS ID        | 12230766   |
| FLAG            | USA  |
| USCG            | OSV, SubCh L & I Vessel  |
| OFFICIAL NUMBER | 1205366  |
| IMO             | 9707809  |
| CALL SIGN       | WDG3786  |
| MMSI NUMBER     | 366766000  |
| BUILD YEAR      | 2012   |
| BUILDER         | EASTERN SHIPBUILDING GROUP INC   |
| HULL NUMBER     | 167  |



## Cable Lay Vessel

**CLV NEXANS AURORA**  
NEXT GENERATION OF CABLE INSTALLATION VESSELS





## **COMPLETE CABLE SOLUTIONS FOR SUBSEA APPLICATIONS**

Nexans offer a world leading range of subsea High Voltage and umbilical products and systems. The majority of our systems are delivered as complete turn key solutions on a worldwide basis. We serve our customers innovative solutions anchored in world leading know how. Our products are designed and produced by a global team of highly skilled experts. We have large capacity manufacturing plants in Europe, in Asia and in North America. Wherever required, we have a fleet of specialized and dedicated vessels as well tools for installation to accommodate your needs.

# Nexans Aurora – a custom made cable installation vessel

Nexans Aurora encompasses more than a century of our experience in submarine cable installation and brings it to the next level with regards to capacity and capability.

## **LARGE CAPACITY**

Nexans Aurora is equipped with a large capacity cable handling spread including a 10 000 tonnes split turntable with dual product lay lines with capacities and features to handle safely and efficiently the full Nexans submarine systems product line.

## **HIGH CAPABILITY**

The vessel also contains a dedicated enclosed cable splicing area offering a controlled environment for performance of all product splicing and termination work to the exact standard as performed in our factories.



## **WORLD LEADING DESIGN**

The design is based on the combined experience of Nexans, Skipsteknisk, Ulstein Verft and MAATS Tech, each world leading in their own fields to produce a subsea cable and umbilical systems installation vessel for worldwide operations, covering the full range of shallow and deep subsea activities.

## PREPARED FOR THE FUTURE

Nexans Aurora is prepared for vertical lay operations and complex subsea construction tasks in deep waters in addition to the principle built in structural and system capacities and flexible design features to allow easy adaptation to customers future needs.

## HIGHEST LEVEL OF SAFETY

Nexans Aurora offers the highest level of safety and redundancy in design and equipment level to ensure an unsurpassed operational standard and ensured uptime regardless of area of operation.



## SELF CONTAINED

Nexans Aurora is designed and equipped to make the vessel as self contained as possible. This includes capacity for long range and long duration operations without resupply as well as onboard facilities to ensure a high level of independence and reduced need for local support during operations in areas of minimal infrastructure.

## ENVIRONMENTALLY FRIENDLY

Nexans Aurora offers environmentally friendly solutions with a high efficiency diesel generator plant using low Sulphur fuel, regeneration of cable lay braking power and use of power from shore during cable loading operations.

The vessel design offers inherent separation of work and living areas with the application of the highest work environment standards including exclusive use of single cabins.



## Crew Transfer Vessels



# Barbara Miller

**Home Port** Staten Island, NY

**Official #** D1024685

**Passenger Count** 24

**Type of Vessel** Crew/Dive Boat

**Hull Construction** Aluminum

**Length** 57'

**Beam** 15' 6"

**Draft** 6' 8"

**Range** 40 Hours

**Cruising Speed** 20 KTS

**Top Speed** 23 KTS

**Fuel Capacity** 1,800 Gallons

**Total Horsepower** 1,080

**Call Sign** WDA 4712

**Navigation Equipment** SSB, (2) VHF's, Radar, GPS plotter

**Special Equipment** Swim Platform, 8KW Generator, Enclosed heated and cooled cabin

|                          |  |
|--------------------------|--|
| <b>Vessel Identifier</b> | <b>JFB 70036</b>   |
| <b>Vessel Type</b>       | <b>CTV/Work Boat</b>   |
| <b>Manufacturer</b>      | <b>Scully Manufacturing</b>  |
| <b>Length</b>            | <b>26 FT</b>   |
| <b>Beam</b>              | <b>8.5 FT</b>  |
| <b>Draft</b>             | <b>2.5 FT +/-</b>  |
| <b>Rated Horsepower</b>  | <b>400 HP</b>  |
| <b>Drive Type</b>        | <b>Twin 200 HP Honda Outboards</b>   |
| <b>Notes</b>             | <b>Radar Navigation Package, AIS, Full Marine Radio setup with loudhailer system, EPIRB, SART plus safety package including immersion suits, trauma kit, signal flares, etc.</b> |



## Light Construction Vessel



# Shelia Bordelon Data Sheet

## General Information

|                       |  |
|-----------------------|--|
| IMO No.               | 9670638                                    |
| Owner/Manager         | Bordelon Marine, LLC                       |
| Vessel Type           | Ultra Light Intervention vessel            |
| Year Built            | 2015                                       |
| Place Built / Builder | Bordelon Marine Shipbuilders               |
| Flag State Authority  | USA (Jones Act Compliant)                  |
| DP Classification     | DP2  |
| Classification        | ABS / A1, AMS, +DPS-2, ACCU, USCG L&I, CRC |
| Official Number       | 1259393                                    |

## Dimensions

|              |          |          |
|--------------|----------|----------|
| Length       | 257 ft.  | (78.33m) |
| Breadth      | 52 ft.   | (15.8m)  |
| Depth Molded | 18 ft.   | (5.5m)   |
| Light Draft  | 12.5 ft. | (4.6m)   |
| Loaded Draft | 15 ft.   | (4.6m)   |
| Deadweight   | 3,285 LT |          |

## Main Work Deck

|                          |                                |                         |
|--------------------------|--------------------------------|-------------------------|
| Main Deck Area           | 6,280 ft. <sup>2</sup>         | (583.43m <sup>2</sup> ) |
| Main Deck Dimensions     | 123'x44'                       | (37.49m x 13.41m)       |
| Strength                 | 1080 lbs per sq ft.            | = 5273 KG/M2            |
| Lars Deck Area           | 2912 sq. ft.                   |                         |
| Lars Deck Dimensions     | 56' x 52'                      |                         |
| Strength                 | 1080 lbs per sq ft.            | = 5273 KG/M2            |
| Electrical Power to Deck | 480v (3)Phase, three locations |                         |
| Air Power to Deck        | 95 psi                         |                         |

## Capacities

|               |                       |                      |
|---------------|-----------------------|----------------------|
| Drill Water   | 178 kts               | (674m <sup>3</sup> ) |
| Potable Water | 96k gal               | (363m <sup>3</sup> ) |
| Diesel Fuel   | 122k gal              | (462m <sup>3</sup> ) |
| Lube Oil      | 6190 gals   [2] tanks | 3095 gals each       |
| Hydraulic Oil | 3394 gals   [2] tanks | 1697 gals each       |
| Watermaker    | 8,000 USG/day         | (30 m3/day)          |

## Accommodations

|                      |   |
|----------------------|---|
| Total Berths         | 60  |
| Stateroom            | 19  |
| Heads/ Showers       | 22  |
| Laundry [2] Facility | 8 units in each facility  |
| Hospital             | (1) 3 person capacity   |
| Office               | Offshore Manager   Conference Room   ROV Online Room   Project Office   Client   Survey Area   Shift Supervisor Desk   Dedicated PDU and Instrument Room   Lounges   Office |
| Other                |   |

## Crane

|                         |  |
|-------------------------|--|
| Crane Description       | NOV (50) ton AHC   |
|                         | 20 tons @ 3000m single fall  |
| Static Payload Capacity | 50 Ton   |
| Wire Length             | 3070m  |
| Wire Diameter           | 48mm   |
| Maximum Boom Height     | 22M  |
| Ship/ Rov Crane         | 10 ton Fixed Boom Support Crane                                    |
| Certifications          | ABS/DNV lifting notation 2015. Manride/handling certification 2015 |

\*\*Power source to crane is fully redundant

## Machinery

|                                    |                                  |          |
|------------------------------------|----------------------------------|----------|
| Main Propulsion                    | (2) Cummins QSK 60 Tier 3        | (1641kW) |
| Main Generator                     | (4) Cummins QSK 38 Tier 2        | (1044kW) |
|                                    | (2) Cummins QSK 19 Tier 2        | (563kW)  |
| Emergency Generators               | (1) Cummins 6TA8                 | (201kW)  |
| Azimuthing Thrusters Bow Thrusters | (2) Schottel 1215, 4400HP Total  |          |
|                                    | (2) STT2 FP 975 HP (708 kW each) |          |
|                                    | Continuous Rating                |          |
| Dive Support Capability            | YES                              |          |

## Performance

|                        |         |                 |
|------------------------|---------|-----------------|
| Maximum Speed          | 12 kts  | (200 USG/Hr.)   |
| Service Speed          | 10 kts  | (145 USG/Hr.)   |
| Eco Speed              | 8.5 kts | (130 USG/Hr.)   |
| Fuel Consumption on DP |         | (12-30 USG/Hr.) |

## Navigation and Communication

|              |  |
|--------------|--|
| Radars       | (2) Furuno Ultra-High Def 6KW- 12KW w/MT Bridge-mate display |
| ECDIS        | (2) Nav-Suite 8700 Series, Bridge-mate integrated.           |
| Gyros        | (3) MT 6400 series, independent signal                       |
| Echo Sounder | (1) Skipper GDS102   |
| Speed Log    | (1) Skipper DL850  |
| Auto Pilot   | (3) MT Bridge-mate MTOS                                      |
| GMDSS        | (1) Sailor A3 150 W-SAT, C/SAT                               |
| Inmarsat C   | (2) Sailor 6066, Dual Min-C                                  |

## ROV Information


|                   |   |
|-------------------|---|
| Type              | Triton XLX 200 HP Work Class ROV  |
| Number of systems | 1   |
| Depth Rating      | 3000 msw  |
| Umbilical Length  | 3300m   |
| Tether Length     | 1000m   |
| Manipulator       | Schilling T4 7 Function Manipulator<br>Schilling Rig Master TA60 5 Function |

## Safety

|                   |                                   |
|-------------------|-----------------------------------|
| Life Rafts        | 6 x 25-man USCG and ABS approved  |
| Fast Rescue Craft | 1 Schatt Harding with 40 hp motor |
| Fire Fighting     | Water and Foam capacity           |

## DP & Referencing Systems

|                   |   |
|-------------------|---|
| Marine Technology | DP2 w/Full Bridge-mate integration, Independent consoles                |
| DGPS              | (3) CNAV 3050 Systems, with independent tracking                        |
| Cyscan            | (1) MT Bridge-mate CyScan   |
| RadaScan          | (1) MT Bridge-mate RadaScan   |
| USBL              | (2) Ranger2 PRO Systems<br>(2) Independent thru-hull deployment systems |



## Pre-lay Survey Vessel

## Vessel MV Bella Marie



### MV Bella Marie Specifications

#### Dimensions

|              |           |
|--------------|-----------|
| Length       | 40'       |
| Beam         | 14'       |
| Draft        | 2.5'      |
| Displacement | 12 t      |
| GRT          | 8 t       |
| Aft Deck     | 122 sq ft |

#### Propulsion and Power

|               |                                |
|---------------|--------------------------------|
| Main Engines  | 2x Volvo Penta D6<br>2x 340 HP |
| Propulsion    | 2x Volvo Drives                |
| Generator     | 15 kW Phasor                   |
| Transit Speed | 23 knots                       |
| Maximum Speed | 28 knots                       |

#### Capacities

|             |         |
|-------------|---------|
| Fuel        | 300 gal |
| Fresh Water | 60 gal  |

#### Safety Equipment


|           |                     |
|-----------|---------------------|
| Life Raft | 12 person Viking    |
| EPIRB     | Hydrostatic release |
| Winch     | Hydraulic bow       |

#### Navigation

|                |                  |
|----------------|------------------|
| Radar          | Garmin           |
| Autopilot      | Garmin-Volvo DPS |
| Chart System   | Garmin           |
| Echosounder    | Garmin           |
| Communications | 2x VHF           |
| AIS            | Garmin           |

#### Deck / Equipment

|           |  |
|-----------|--|
| Moon Pool | Centerline in lab 3' x 2'  |
| A-Frame   | Hydraulic 2T SWL (aft deck)  |
| Davits    | 1x Foredeck port side  |
| Bow Pole  | 2x Aft deck, port & starboard<br>Centerline bow retractable<br>survey pole mount |
| Top Deck  | 6x GNSS mounts<br>2x LiDAR / Camera / FLIR                                       |
| Winch     | Permanently installed high<br>speed winch  |
| Rackmount | Shock mounted rack system  |



MV Bella Marie Deck Layout

## Trenching Support Vessel



## CYG 11.11 Vessel General Information

### Table of Contents

|   |    |
|---|----|
| 1.0 Scope .....                         | 2  |
| 1.1 Vessel General Information .....    | 2  |
| 2.0 Power Supply Deck .....             | 6  |
| 3.0 Air, Fuel Oil & Water Supply .....  | 15 |
| 3.1 Working air .....                   | 15 |
| 3.2 Fuel Oil Filing .....               | 17 |
| 3.3 Fuel Oil Supply .....               | 18 |
| 3.4 Sea Water supply .....              | 19 |
| 3.5 Fresh Water & Potable Water .....   | 20 |
| 3.6 High-pressure Washer .....          | 21 |
| 4.0 Deck Working Areas.....             | 22 |
| 4.1 No welding- and Caution zones ..... | 22 |
| 4.2 Deck Load Drawing .....             | 23 |
| 5.0 Cranes .....                        | 23 |
| 5.1 MacGregor Offshore Crane 150T.....  | 23 |
| 5.2 Dreggen Crane 12T .....             | 30 |



## 1.0 SCOPE

The purpose of this document is to detail the specifications of the vessel and the services available onboard and on the back deck on Deep Cygnus for oncoming projects. Particulars, working air, fresh water, seawater, high pressure washer, fuel oil supplies and cranes are all detailed.

### 1.1 Vessel General Information

Deep Cygnus is a purpose-built Offshore Construction Vessel designed by Skipsteknisk AS, ST-256 L. The vessel is specially designed for operation under severe weather conditions and with high maneuverability and station keeping capabilities.

The vessel can be outfitted and prepared for the following duties:

- Cable laying from carousel
- Trenching operations over the side
- ROV operations from hangar
- General DP operations
- General Offshore construction services
- A-frame operations over stern
- Diving operations
- CTV Portable Boat Landing
- W2W Gangway operations

|    |                      |  |
|----|----------------------|--|
| 1  | Name of Vessel       | Deep Cygnus  |
| 2  | Type of Vessel       | Offshore Construction Vessel   |
| 3  | Nationality          | NIS  |
| 4  | Shipyard/Build       | Bergen Yards Fosen, Norway   |
| 5  | Building Year        | 2009   |
| 6  | DNV No.              | 28614  |
| 7  | DNV Class Notations  | *DnV +1A1 SF, E0, DYNPOS AUTR, CLEAN, COMF C3 COMF V3, HELDK-SH<br>SPS Safety Certificate issued 2019-07-15<br>Document of Compliance for The Carriage Of Dangerous Goods issued 2019-01-15. |
| 8  | DP System            | K-Pos 31 DP2   |
| 9  | Port of Registration | Aalesund   |
| 10 | Call Sign            | LACV8  |
| 11 | IMO                  | 9479541  |
| 12 | MMSI No              | 257205000  |

### Vessel Dimensions/Propulsjon/Engines

|    |                                       |            |
|----|---------------------------------------|------------|
| 1  | Length o.a.                           | 122.4m     |
| 2  | Beam                                  | 22m        |
| 3  | Accommodation                         | 92 persons |
| 4  | Suez Gross                            | 9608.03T   |
| 5  | Suez Net                              | 9022.72T   |
| 6  | SCID (Suez Canal Id)                  | 28614      |
| 7  | ITC-69 Gross                          | 9423T      |
| 8  | ITC-69 Net                            | 2827T      |
| 9  | ITC-69 Length                         | 109.843m   |
| 10 | ITC-69 Beam                           | 22.0m      |
| 11 | ITC-69 Depth                          | 10.0m      |
| 12 | Breadth Extreme                       | 24.0m      |
| 13 | Height Extreme from BL.               | 44.60m     |
| 14 | Lpp                                   | 109.843m   |
| 15 | Dept, moulded (2 <sup>nd</sup> deck ) | 22.0m      |
| 16 | Hull Type                             | Mono       |
| 17 | Summer Loaded Draft                   | 7.30 m     |
| 18 | Summer Loaded Deadweight              | 7877.33T   |
| 19 | Summer Loaded Displacement            | 13942.99T  |
| 20 | Light Ship Weight                     | 6065.66T   |
| 21 | Dead Rise                             | 3.2m       |



|    |                                     |                   |
|----|-------------------------------------|-------------------|
| 22 | Bilge Keel Radius                   |                   |
| 23 | No. of and type of rudders          | NA                |
| 24 | No. of propellers                   | 2                 |
| 25 | Propeller type                      | Azimuth           |
| 26 | No of tunnel thrusters              | 2 (1-bow,1-stern) |
| 27 | No of Engines                       | 6                 |
| 28 | Engine type                         | Diesel Electric   |
| 29 | Engine's total power                | 16000HP / 12000KW |
| 30 | Switch Board/Power Plant            | 690V/60Hz         |
| 31 | TPCI                                | 23.157T/cm        |
| 32 | MGO Storage Capacity                | 2063.4m3          |
| 33 | POT water Storage Capacity          | 774.8m3           |
| 34 | Technical Fr. Water Storage Cap.    | 2x35m3/day        |
| 35 | Water Ballast Capacity              | 3779m3            |
| 36 | Radius of Gyration                  |                   |
| 37 | Design draught (moulded)            | 7.3m              |
| 38 | Design trim (rake of keel) over Lpp | 0.0m              |

**Vessel Navigation Equipment**

|    |                               |                                    |
|----|-------------------------------|------------------------------------|
| 1  | Radars                        | SAM Electronics 1 S-band, 2 X-band |
| 2  | ECDIS                         | SAM Electronics Wartsila Valmarine |
| 3  | DGPS Navigation               | SAAB R4 Navigation System          |
| 4  | Gyro Compass                  | 3-Anschutz                         |
| 5  | Auto Pilot                    | Anschutz Pilotstar D               |
| 6  | Eco Sounder                   | SAM Electronics DEBEG 4630         |
| 7  | Speed Log                     | SAM Electronics                    |
| 8  | VDR                           | SAM Electronics DEBEG 4300         |
| 9  | AIS                           | SAAB R5                            |
| 10 | Bridge Navigation Watch Alarm | SAM Electronics WAS40P             |
| 11 | Helicopter Monitoring System  | ShoreConnection HMS 900            |

**Vessel Communication Equipment**

|    |                                  |   |
|----|----------------------------------|---|
| 1  | GMDSS Operational Area           | A1, A2, A3                              |
| 2  | Accounting Authority and Address | Vard Electro AS NO-6002 Aalesund Norway |
| 2  | MF/HF/Radio Tlx                  | Sailor                                  |
| 3  | Navtex                           | SAM Electronics 2918                    |
| 4  | VHF GMDSS                        | 4-Sailor                                |
| 5  | GMDSS VHF Emergency              | Sailor                                  |
| 6  | SART                             | 2-Tron20                                |
| 7  | EPIRB Free Float                 | Jotron Tron 40S Mk II                   |
| 8  | EPIRB Manual                     | Jotron Tron 60 S GPS                    |
| 9  | Inmarsat C                       | 2-Sailor ,425720511 / 425720513         |
| 10 | Sound Reception System           | TOA Remote Microphone                   |
| 11 | Helicopter VHF, Fixed            | 2-iCOM                                  |
| 12 | Helicopter VHF, Portable         | 2-iCOM IC-A6E / 1 iCOM IC-A16E          |
| 13 | NDB Beacon 410 kHz               | Yes                                     |

**Vessel Dynamic Positioning Equipment**

|   |                          |  |
|---|--------------------------|--|
| 1 | DP System                | Kongsberg DP Class 2, K-Pos DPC 31                             |
| 2 | Joysticks                | Kongsberg cjoy   |
| 3 | Reference Systems        | 4-DGPS, 1-HiPAP, 1-Fanbeam Laser, 1-Taut Wire, 1-RADius Dual   |
| 4 | Sensors                  | 3- Anschutz22 Gyrocompass, 3-Gill Wind Sensors, 2-MRU5, 1-MRU2 |
| 5 | Differential Positioning | 2-Seapath 200, DPS232, DPS i2                                  |

**Vessel Cranes/Deck Loading Capacity**

|   |                                 |  |
|---|---------------------------------|--|
| 1 | Offshore Crane 150t (Main Deck) | McGregor Hydramarine Offshore Knuckle Jib Crane AHC. <b>Details in 5.1</b> |
| 2 | Offshore Crane 15t (Main Deck)  | Dreggen 12T Electro-Hydraulic Knuckle boom Crane. <b>Details in 5.2</b>    |
| 3 | Helideck Crane                  | 2 Sormec provision cranes, SWL 2T  |
| 4 | Deck Strength/Deck Covering     | 10T/m2 (5T/m2 on deck hatches)   |

**ROV Survey Arrangement**

|   |                 |   |
|---|-----------------|---|
| 1 | WROV            | STB ROV hangar  |
| 2 | OBS ROV         | PS ROV Hangar   |
| 3 | Carousel        | Foundations in deck with guiding- and launching equipment |
| 4 | On-line survey  | On-line offices, prepared for clear com, phone, etc.      |
| 5 | Off-line survey | Off-line office with conference room, phone, etc.         |
| 6 | ROV workshop    | Workshop and maintenance area.                            |

**Fire and Safety**

|   |                                  |  |
|---|----------------------------------|--|
| 1 | DNV Fire Control and Safety Plan | Multipurpose/ROV Trencher, Yard No.81, Drawing No.81-505-001-1 |
| 2 | Lifeboats                        | Jiangyin Wolong TPC-20-III, 1-Portside 1-Stbside, each 103 PAX |
| 3 | FRC/Man overboard boat           | MP-741 Springer, 10 persons                                    |
| 4 | Liferafts                        | Survitec ESR TO, 6 rafts à 16 persons                          |
| 5 | Lifejackets                      | Seamaster-1983, 111 pcs  |
| 6 | Immersion Suits                  | TK007SE, 85 pcs, Sea Eco+ 11 pcs.                              |
| 7 | Fire couplings and hoses         | 40 pcs.  |
| 8 | EEBD                             | Ocenco M.20.2 T, 14 pcs.                                       |

**MGO/Fresh Water Consumption**

|   |                              |                   |
|---|------------------------------|-------------------|
| 1 | MGO Consumption/Max Speed    | 38m3/day 14,5 kts |
| 2 | MGO Consumption 12 kts       | 29m3-34m3/day     |
| 3 | MGO Consumption 11.5 kts     | 27m3-32m3/day     |
| 4 | MGO consumption 9,5 kts      | 20m3-25m3/day     |
| 5 | Endurance, nominal (60% MCR) | Approx. 51 days   |
| 6 | MGO Consumption DP           | 11-15m3/day       |
| 7 | MGO Consumption in Port/Mob  | 4-6m3/day         |
| 8 | Fresh Water Consumption      | 22m3/day          |

**Helideck Capability**

|   |                         |       |
|---|-------------------------|-------|
| 1 | Maximum "D" Value       | 20.88 |
| 2 | Maximum take-off weight | 12.8t |
| 3 | Rules CAA CAP437/ DNV   |       |

**Accommodation (total 92 bunks)**

|   |                          |  |
|---|--------------------------|--|
| 1 | Maritime Crew Cabins     | 14 x 1-man and 5 x 2-man cabins                          |
| 2 | Client/Charterer Cabins  | 16 x 1-man and 26 x 2-man cabins                         |
| 3 | Charterer/Client Offices | 5  |
| 4 | Meeting rooms, offices   | Various decks  |
| 5 | Helideck reception area  | Deck 4   |
| 6 | Laundry                  | 3 x laundries  |
| 7 | Hospital                 | Deck 4   |
| 8 | Messroom                 | 1 <sup>st</sup> deck, Self-serving area, capacity 66 men |



TV Lounge



TV Lounge

**Vessel Communication**

|   |                            |                      |
|---|----------------------------|----------------------|
| 1 | Ships Email (Master)       | master@deepcygnus.no |
| 2 | V-Sat (Main Communication) | +47 21 03 45 35      |
| 3 | Inmarsat Fleet Broadband   | +870 773 945 452     |
| 4 | Inmarsat C (Tlx)           | 425720511/ 425720513 |

**Vessel ISPS Info**


|   |                                |                          |
|---|--------------------------------|--------------------------|
| 1 | Company in Charge of Security  | Volstad Management AS    |
| 2 | Company Security Officer Name  | Frode Hoddevik           |
| 3 | Company Security Officer phone | Norway, +47 90987722 mob |
| 4 | Company Security Officer Email | frode@volstad.com        |

**Owner/Management**

|   |                    |  |
|---|--------------------|--|
| 1 | Owner              | Deep Cygnus KS                               |
| 2 | Owners Address     | P.O. Box 1137 Sentrum, 6001 Aalesund, Norway |
| 3 | Management         | Volstad Management AS                        |
| 4 | Management Address | P.O. Box 1137 Sentrum, 6001 Aalesund, Norway |



### Fender Requirement Mooring



### 2.0 POWER SUPPLY DECK

There are three main areas with power outlets to the back deck (Mddb4, Mddb5 and Mddb6). The first (Mddb4) is on the stbd side of the ship, aft of the main crane pedestal. There is a small hatch with a Roxtec penetration on the bulkhead which allows cables and plugs to be routed from deck equipment to the power supply. The second (Mddb6) is on the stbd side of the ship outside the duty mess. The third (Mddb5) is on port side, just aft of the accommodation.

On tween deck there are three areas with power distribution that is possible to get on main deck. Mddb1 is located on port side of main propulsion room, Mddb2 is located on the starboard side of the main propulsion room on Tween deck and Mddb3 is located on port side in upper cargo room. Mddb3 have sometimes been used on main deck with cables going through lifted Roxtec penetration to deck.

For larger rated supplies, this has to be supplied from ROV SWB located on tween deck.



**Power Distributions Main deck & Tween deck**



Plugs to connect Equipment to the vessel should be according to the following specifications.

110V:

216-4 (1 phase 110V (2pins) with earth @4)

232-4 (1 phase 110V (2pins) with earth @4)

316-4 (3 phase 110V (2pins) with earth @4)

230V:

216-6 (1 phase 230V (3pins) with earth @6)

232-6 (1 phase 230V (3pins) with earth @6)

263-6 (1 phase 230V (3pins) with earth @6)

316-9 (3 phase 230V (4pins) with earth @9)

332-9 (3 phase 230V (4pins) with earth @9)


363-9 (3 phase 230V (4pins) with earth @9)

440V:

332-11 (3 phase 440V (4pins) with earth @11)


363-11 (3 phase 440V (4pins) with earth @11)

3125-11 (3 phase 440V (4pins) with earth @11)





Mddb1, Mddb2, Mddb3 and Mddb4 details;





ARMAMENT:

| 440V                        | 230V              | 110V              | 230V UPS         |
|-----------------------------|-------------------|-------------------|------------------|
| 1 Mainwitch: 320 - 630A     | 1 Mainwitch: 100A | 1 Mainwitch: 100A | 2 Socket 16A 1ph |
| 1 Fusebreaker 250A          | 2 Fusebreaker 63A | 3 Fusebreaker 16A |                  |
| 1 Fusebreaker 125A          | 3 Fusebreaker 32A | 1 Fusebreaker 6A  |                  |
| 2 Fusebreaker 63A           | 3 Fusebreaker 16A |                   |                  |
| 2 Fusebreaker 32A           | 1 Fusebreaker 6A  |                   |                  |
| 1 Fusebreaker 6A            |                   |                   |                  |
| 1 Transformer 40VA 440/230V |                   |                   |                  |




Mddb5 and Mddb6 details:

INTERNAL VIEW



VIEW





| DISTRIBUTION MDDB1-A - 440V AFT OF CAROUSEL PS TWEEN DK. |                                 |                    |    |                        |   |      |                 |                              |     |      |
|--|---------------------------------|--------------------|----|------------------------|---|------|-----------------|------------------------------|-----|------|
| Date: 24.10.08   |                                 | Fuse: Merlin Gerin |    |                        |   |      |                 | Customer: Fosen Mek. Verkst. |     |      |
| Rev. no.:  |                                 | Type:              |    |                        |   |      |                 | Build no.: 81                |     |      |
| Rev. date:   |                                 | Cabinet:           |    |                        |   |      |                 | File no.: 81-891- 63001      |     |      |
| Supply from: ROV SB 440V No. 1 - Q108                    |                                 |                    |    | Cable type: TI 3x1x185 |   |      |                 | Cable no.: 871-2611\13       |     |      |
| No   | Circuit list                    | Item               | Ph | Load                   |   | Fuse | Cable           |                              |     | Rev. |
|  |                                 |                    |    | kW                     | A |      | mm <sup>2</sup> | Type                         | No. |      |
| S0   | Lastskillebryter INS320-630, 3P |                    |    |                        |   |      |                 |                              |     |      |
| Q0A  | Control Voltage (Power on lamp) |                    | 3  |                        |   | 6    |                 |                              |     |      |
| Q1A  | Spare                           |                    | 3  |                        |   | 250  |                 |                              |     |      |
| Q2A  | Socket                          | 11h                | 3  |                        |   | 125  |                 |                              |     |      |
| Q3A  | Socket                          | 11h                | 3  |                        |   | 63   |                 |                              |     |      |
| Q4A  | Socket                          | 11h                | 3  |                        |   | 63   |                 |                              |     |      |
| Q5A  | Socket                          | 11h                | 3  |                        |   | 32   |                 |                              |     |      |
| Q6A  | Socket                          | 11h                | 3  |                        |   | 32   |                 |                              |     |      |

| DISTRIBUTION MDDB1-B - 230V AFT OF CAROUSEL PS TWEEN DK. |                                |                    |    |                     |   |      |                 |                              |     |      |
|--|--------------------------------|--------------------|----|---------------------|---|------|-----------------|------------------------------|-----|------|
| Date: 24.10.08   |                                | Fuse: Merlin Gerin |    |                     |   |      |                 | Customer: Fosen Mek. Verkst. |     |      |
| Rev. no.:  |                                | Type: C60H         |    |                     |   |      |                 | Build no.: 81                |     |      |
| Rev. date:   |                                | Cabinet:           |    |                     |   |      |                 | File no.: 81-891 - 63002     |     |      |
| Supply from: ROV SB 230V - Q101                          |                                |                    |    | Cable type: TI 3x35 |   |      |                 | Cable no.: 871-2615          |     |      |
| No   | Circuit list                   | Item               | Ph | Load                |   | Fuse | Cable           |                              |     | Rev. |
|  |                                |                    |    | kW                  | A |      | mm <sup>2</sup> | Type                         | No. |      |
| S0   | Lastskillebryter INS100, 3P    |                    |    |                     |   |      |                 |                              |     |      |
| Q0B  | Contol Voltage (Power on lamp) |                    | 1  |                     |   | 6C   |                 |                              |     |      |
| Q1B  | Socket                         | 9h                 | 3  |                     |   | 63C  |                 |                              |     |      |
| Q2B  | Socket                         | 9h                 | 3  |                     |   | 32C  |                 |                              |     |      |
| Q3B  | Socket                         | 9h                 | 3  |                     |   | 16C  |                 |                              |     |      |
| Q4B  | Socket                         | 6h                 | 1  |                     |   | 63C  |                 |                              |     |      |
| Q5B  | Socket                         | 6h                 | 1  |                     |   | 32C  |                 |                              |     |      |
| Q6B  | Socket                         | 6h                 | 1  |                     |   | 32C  |                 |                              |     |      |
| Q7B  | Socket                         | 6h                 | 1  |                     |   | 16C  |                 |                              |     |      |
| Q8B  | Socket                         | 6h                 | 1  |                     |   | 16C  |                 |                              |     |      |

| DISTRIBUTION MDDB1-C - 110V AFT OF CAROUSEL PS TWEEN DK. |                                 |      |    |                     |   |      |                 |                              |     |      |
|--|---------------------------------|------|----|---------------------|---|------|-----------------|------------------------------|-----|------|
| Fuse: Merlin Gerin                                       |                                 |      |    |                     |   |      |                 | Customer: Fosen Mek. Verkst. |     |      |
| Type: C60H   |                                 |      |    |                     |   |      |                 | Build no.: 81                |     |      |
| Cabinet:   |                                 |      |    |                     |   |      |                 | File no.: 81-891 - 63003     |     |      |
| Supply from: ROV SB 110V - Q101                          |                                 |      |    | Cable type: TI 3x16 |   |      |                 | Cable no.: 871-2616          |     |      |
| No   | Circuit list                    | Item | Ph | Load                |   | Fuse | Cable           |                              |     | Rev. |
|  |                                 |      |    | kW                  | A |      | mm <sup>2</sup> | Type                         | No. |      |
| S0   | Lastskillebryter INS100, 3P     |      |    |                     |   |      |                 |                              |     |      |
| Q0C  | Control Voltage (Power on lamp) |      | 1  |                     |   | 6C   |                 |                              |     |      |
| Q1C  | Socket                          | 4h   | 1  |                     |   | 32C  |                 |                              |     |      |
| Q2C  | Socket                          | 4h   | 3  |                     |   | 16C  |                 |                              |     |      |
| Q3C  | Socket                          | 4h   | 1  |                     |   | 16C  |                 |                              |     |      |
| Q4C  | Socket                          | 4h   | 1  |                     |   | 16C  |                 |                              |     |      |



| DISTRIBUTION Mddb2-A - 440V AFT OF CAROUSEL SB TWEEN DK. |                                 |                    |    |                        |   |      |                 |                        |                              |      |
|--|---------------------------------|--------------------|----|------------------------|---|------|-----------------|------------------------|------------------------------|------|
| Date: 24.10.08   |                                 | Fuse: Merlin Gerin |    |                        |   |      |                 |                        | Customer: Fosen Mek. Verkst. |      |
| Rev. no.:  |                                 | Type:              |    |                        |   |      |                 |                        | Build no.: 81                |      |
| Rev. date:   |                                 | Cabinet:           |    |                        |   |      |                 |                        | File no.: 81-891 - 63004     |      |
| Supply from: ROV SB 440V No. 7 - Q708                    |                                 |                    |    | Cable type: TI 3x1x185 |   |      |                 | Cable no.: 871-2621\23 |                              |      |
| No   | Circuit list                    | Item               | Ph | Load                   |   | Fuse | Cable           |                        |                              | Rev. |
|  |                                 |                    |    | kW                     | A | A    | mm <sup>2</sup> | Type                   | No.                          |      |
| S0   | Lastskillebryter INS320-630, 3P |                    |    |                        |   |      |                 |                        |                              |      |
| Q0A  | Control Voltage (Power on lamp) |                    | 3  |                        |   | 6    |                 |                        |                              |      |
| Q1A  | Spare                           |                    | 3  |                        |   | 250  |                 |                        |                              |      |
| Q2A  | Socket                          | 11h                | 3  |                        |   | 125  |                 |                        |                              |      |
| Q3A  | Socket                          | 11h                | 3  |                        |   | 63   |                 |                        |                              |      |
| Q4A  | Socket                          | 11h                | 3  |                        |   | 63   |                 |                        |                              |      |
| Q5A  | Socket                          | 11h                | 3  |                        |   | 32   |                 |                        |                              |      |
| Q6A  | Socket                          | 11h                | 3  |                        |   | 32   |                 |                        |                              |      |

| DISTRIBUTION Mddb2-B - 230V AFT OF CAROUSEL SB TWEEN DK. |                                |                    |    |                     |   |      |                 |                     |                              |      |
|--|--------------------------------|--------------------|----|---------------------|---|------|-----------------|---------------------|------------------------------|------|
| Date: 24.10.08   |                                | Fuse: Merlin Gerin |    |                     |   |      |                 |                     | Customer: Fosen Mek. Verkst. |      |
| Rev. no.:  |                                | Type: C60H         |    |                     |   |      |                 |                     | Build no.: 81                |      |
| Rev. date:   |                                | Cabinet:           |    |                     |   |      |                 |                     | File no.: 81-891 - 63005     |      |
| Supply from: ROV SB 230V - Q201                          |                                |                    |    | Cable type: TI 3x35 |   |      |                 | Cable no.: 871-2625 |                              |      |
| No   | Circuit list                   | Item               | Ph | Load                |   | Fuse | Cable           |                     |                              | Rev. |
|  |                                |                    |    | kW                  | A | A    | mm <sup>2</sup> | Type                | No.                          |      |
| S0   | Lastskillebryter INS100, 3P    |                    |    |                     |   |      |                 |                     |                              |      |
| Q0B  | Contol Voltage (Power on lamp) |                    | 1  |                     |   | 6C   |                 |                     |                              |      |
| Q1B  | Socket                         | 9h                 | 3  |                     |   | 63C  |                 |                     |                              |      |
| Q2B  | Socket                         | 9h                 | 3  |                     |   | 32C  |                 |                     |                              |      |
| Q3B  | Socket                         | 9h                 | 3  |                     |   | 16C  |                 |                     |                              |      |
| Q4B  | Socket                         | 6h                 | 1  |                     |   | 63C  |                 |                     |                              |      |
| Q5B  | Socket                         | 6h                 | 1  |                     |   | 32C  |                 |                     |                              |      |
| Q6B  | Socket                         | 6h                 | 1  |                     |   | 32C  |                 |                     |                              |      |
| Q7B  | Socket                         | 6h                 | 1  |                     |   | 16C  |                 |                     |                              |      |
| Q8B  | Socket                         | 6h                 | 1  |                     |   | 16C  |                 |                     |                              |      |

| DISTRIBUTION Mddb2-C - 110V AFT OF CAROUSEL SB TWEEN DK. |                                 |                    |    |                     |   |      |                 |                     |                              |      |
|--|---------------------------------|--------------------|----|---------------------|---|------|-----------------|---------------------|------------------------------|------|
| Date: 24.10.08   |                                 | Fuse: Merlin Gerin |    |                     |   |      |                 |                     | Customer: Fosen Mek. Verkst. |      |
| Rev. no.:  |                                 | Type: C60H         |    |                     |   |      |                 |                     | Build no.: 81                |      |
| Rev. date:   |                                 | Cabinet:           |    |                     |   |      |                 |                     | File no.: 81-891 - 63006     |      |
| Supply from: ROV SB 110V - Q201                          |                                 |                    |    | Cable type: TI 3x16 |   |      |                 | Cable no.: 871-2626 |                              |      |
| No   | Circuit list                    | Item               | Ph | Load                |   | Fuse | Cable           |                     |                              | Rev. |
|  |                                 |                    |    | kW                  | A | A    | mm <sup>2</sup> | Type                | No.                          |      |
| S0   | Lastskillebryter INS100, 3P     |                    |    |                     |   |      |                 |                     |                              |      |
| Q0C  | Control Voltage (Power on lamp) |                    | 1  |                     |   | 6C   |                 |                     |                              |      |
| Q1C  | Socket                          | 4h                 | 1  |                     |   | 32C  |                 |                     |                              |      |
| Q2C  | Socket                          | 4h                 | 3  |                     |   | 16C  |                 |                     |                              |      |
| Q3C  | Socket                          | 4h                 | 1  |                     |   | 16C  |                 |                     |                              |      |
| Q4C  | Socket                          | 4h                 | 1  |                     |   | 16C  |                 |                     |                              |      |

**DISTRIBUTION MDDB3-A - 440V AFT OF CAROUSEL PS TWEEN DK.**

| Date: 24.10.08<br>Rev. no.: 0<br>Rev. date:  | Fuse: Merlin Gerin<br>Type:<br>Cabinet: |                               | Customer: Fosen Mek. Verkst.<br>Build no.: 81<br>File no.: 81-891 - 63007 |                               |   |      |       |                 |      |      |
|--|---|-------------------------------|---|-------------------------------|---|------|-------|-----------------|------|------|
| <b>Supply from: ROV SB 440V No. 1 - Q109</b> |   | <b>Cable type: TI 3x1x185</b> |   | <b>Cable no.: 871-2631\33</b> |   |      |       |                 |      |      |
| No   | Circuit list                            | Item                          | Ph  | Load                          |   | Fuse | Cable |                 |      | Rev. |
|  |   |                               |   | kW                            | A |      | A     | mm <sup>2</sup> | Type |      |
| S0   | Lastskillebryter INS320-630, 3P         |                               |   |                               |   |      |       |                 |      |      |
| Q0A  | Control Voltage (Power on lamp)         |                               | 3   |                               |   | 6    |       |                 |      |      |
| Q1A  | Spare                                   |                               | 3   |                               |   | 250  |       |                 |      |      |
| Q2A  | Socket                                  | 11h                           | 3   |                               |   | 125  |       |                 |      |      |
| Q3A  | Socket                                  | 11h                           | 3   |                               |   | 63   |       |                 |      |      |
| Q4A  | Socket                                  | 11h                           | 3   |                               |   | 63   |       |                 |      |      |
| Q5A  | Socket                                  | 11h                           | 3   |                               |   | 32   |       |                 |      |      |
| Q6A  | Socket                                  | 11h                           | 3   |                               |   | 32   |       |                 |      |      |

**DISTRIBUTION MDDB3-B - 230V AFT OF CAROUSEL PS TWEEN DK.**

| Date: 24.10.08<br>Rev. no.:<br>Rev. date: | Fuse: Merlin Gerin<br>Type: C60H<br>Cabinet: |                            | Customer: Fosen Mek. Verkst.<br>Build no.: 81<br>File no.: 81-891 - 63008 |                            |   |      |       |                 |      |      |
|---|--|----------------------------|---|----------------------------|---|------|-------|-----------------|------|------|
| <b>Supply from: ROV SB 230V - Q103</b>    |  | <b>Cable type: TI 3x35</b> |   | <b>Cable no.: 871-2635</b> |   |      |       |                 |      |      |
| No  | Circuit list                                 | Item                       | Ph  | Load                       |   | Fuse | Cable |                 |      | Rev. |
|   |  |                            |   | kW                         | A |      | A     | mm <sup>2</sup> | Type |      |
| S0  | Lastskillebryter INS100, 3P                  |                            |   |                            |   |      |       |                 |      |      |
| Q0B                                       | Contol Voltage (Power on lamp)               |                            | 1   |                            |   | 6C   |       |                 |      |      |
| Q1B                                       | Socket                                       | 9h                         | 3   |                            |   | 63C  |       |                 |      |      |
| Q2B                                       | Socket                                       | 9h                         | 3   |                            |   | 32C  |       |                 |      |      |
| Q3B                                       | Socket                                       | 9h                         | 3   |                            |   | 16C  |       |                 |      |      |
| Q4B                                       | Socket                                       | 6h                         | 1   |                            |   | 63C  |       |                 |      |      |
| Q5B                                       | Socket                                       | 6h                         | 1   |                            |   | 32C  |       |                 |      |      |
| Q6B                                       | Socket                                       | 6h                         | 1   |                            |   | 32C  |       |                 |      |      |
| Q7B                                       | Socket                                       | 6h                         | 1   |                            |   | 16C  |       |                 |      |      |
| Q8B                                       | Socket                                       | 6h                         | 1   |                            |   | 16C  |       |                 |      |      |

**DISTRIBUTION MDDB3-C - 110V AFT OF CAROUSEL TWEEN DK.**

| Date: 24.10.08<br>Rev. no.:<br>Rev. date: | Fuse: Merlin Gerin<br>Type: C60H<br>Cabinet: |                            | Customer: Fosen Mek. Verkst.<br>Build no.: 81<br>File no.: 81-891 - 63009 |                            |   |      |       |                 |      |      |
|---|--|----------------------------|---|----------------------------|---|------|-------|-----------------|------|------|
| <b>Supply from: ROV SB 110V - Q103</b>    |  | <b>Cable type: TI 3x16</b> |   | <b>Cable no.: 871-2636</b> |   |      |       |                 |      |      |
| No  | Circuit list                                 | Item                       | Ph  | Load                       |   | Fuse | Cable |                 |      | Rev. |
|   |  |                            |   | kW                         | A |      | A     | mm <sup>2</sup> | Type |      |
| S0  | switch-isolator INS100, 3P                   |                            |   |                            |   |      |       |                 |      |      |
| Q0C                                       | Control Voltage (Power on lamp)              |                            | 1   |                            |   | 6C   |       |                 |      |      |
| Q1C                                       | Socket                                       | 4h                         | 1   |                            |   | 32C  |       |                 |      |      |
| Q2C                                       | Socket                                       | 4h                         | 3   |                            |   | 16C  |       |                 |      |      |
| Q3C                                       | Socket                                       | 4h                         | 1   |                            |   | 16C  |       |                 |      |      |
| Q4C                                       | Socket                                       | 4h                         | 1   |                            |   | 16C  |       |                 |      |      |



| DISTRIBUTION MDDB4-A – 440V AFT OF CAROUSEL PS U.CRANE FOOT |                                 |                    |    |                        |   |      |                 |                              |     |      |
|---|---------------------------------|--------------------|----|------------------------|---|------|-----------------|------------------------------|-----|------|
| Date: 24.10.08  |                                 | Fuse: Merlin Gerin |    |                        |   |      |                 | Customer: Fosen Mek. Verkst. |     |      |
| Rev. no.:   |                                 | Type:              |    |                        |   |      |                 | Build no.: 81                |     |      |
| Rev. date:  |                                 | Cabinet:           |    |                        |   |      |                 | File no.: 81-891 - 63010     |     |      |
| Supply from: ROV SB 440V No. 7 – Q709                       |                                 |                    |    | Cable type: TI 3x1x185 |   |      |                 | Cable no.: 871-2641\43       |     |      |
| No  | Circuit list                    | Item               | Ph | Load                   |   | Fuse | Cable           |                              |     | Rev. |
|   |                                 |                    |    | kW                     | A | A    | mm <sup>2</sup> | Type                         | No. |      |
| S0  | Lastskillebryter INS320-630, 3P |                    |    |                        |   |      |                 |                              |     |      |
| Q0A   | Control Voltage (Power on lamp) |                    | 3  |                        |   | 6    |                 |                              |     |      |
| Q1A   | Spare                           |                    | 3  |                        |   | 250  |                 |                              |     |      |
| Q2A   | Socket                          | 11h                | 3  |                        |   | 125  |                 |                              |     |      |
| Q3A   | Socket                          | 11h                | 3  |                        |   | 63   |                 |                              |     |      |
| Q4A   | Socket                          | 11h                | 3  |                        |   | 63   |                 |                              |     |      |
| Q5A   | Socket                          | 11h                | 3  |                        |   | 32   |                 |                              |     |      |
| Q6A   | Socket                          | 11h                | 3  |                        |   | 32   |                 |                              |     |      |

| DISTRIBUTION MDDB4-B – 230V AFT OF CAROUSEL PS U.CRANE FOOT |                                |                    |    |                     |   |      |                 |                              |     |      |
|---|--------------------------------|--------------------|----|---------------------|---|------|-----------------|------------------------------|-----|------|
| Date: 24.10.08  |                                | Fuse: Merlin Gerin |    |                     |   |      |                 | Customer: Fosen Mek. Verkst. |     |      |
| Rev. no.:   |                                | Type: C60H         |    |                     |   |      |                 | Build no.: 81                |     |      |
| Rev. date:  |                                | Cabinet:           |    |                     |   |      |                 | File no.: 81-891 - 63011     |     |      |
| Supply from: ROV SB 230V – Q203                             |                                |                    |    | Cable type: TI 3x35 |   |      |                 | Cable no.: 871-2645          |     |      |
| No  | Circuit list                   | Item               | Ph | Load                |   | Fuse | Cable           |                              |     | Rev. |
|   |                                |                    |    | kW                  | A | A    | mm <sup>2</sup> | Type                         | No. |      |
| S0  | Lastskillebryter INS100, 3P    |                    |    |                     |   |      |                 |                              |     |      |
| Q0B   | Contol Voltage (Power on lamp) |                    | 1  |                     |   | 6C   |                 |                              |     |      |
| Q1B   | Socket                         | 9h                 | 3  |                     |   | 63C  |                 |                              |     |      |
| Q2B   | Socket                         | 9h                 | 3  |                     |   | 32C  |                 |                              |     |      |
| Q3B   | Socket                         | 9h                 | 3  |                     |   | 16C  |                 |                              |     |      |
| Q4B   | Socket                         | 6h                 | 1  |                     |   | 63C  |                 |                              |     |      |
| Q5B   | Socket                         | 6h                 | 1  |                     |   | 32C  |                 |                              |     |      |
| Q6B   | Socket                         | 6h                 | 1  |                     |   | 32C  |                 |                              |     |      |
| Q7B   | Socket                         | 6h                 | 1  |                     |   | 16C  |                 |                              |     |      |
| Q8B   | Socket                         | 6h                 | 1  |                     |   | 16C  |                 |                              |     |      |

| DISTRIBUTION MDDB4-C – 110V AFT OF CAROUSEL SB TWEEN DK. |                                 |                    |    |                     |   |      |                 |                              |     |      |
|--|---------------------------------|--------------------|----|---------------------|---|------|-----------------|------------------------------|-----|------|
| Date: 24.10.08   |                                 | Fuse: Merlin Gerin |    |                     |   |      |                 | Customer: Fosen Mek. Verkst. |     |      |
| Rev. no.:  |                                 | Type: C60H         |    |                     |   |      |                 | Build no.: 81                |     |      |
| Rev. date:   |                                 | Cabinet:           |    |                     |   |      |                 | File no.: 81-891 - 63012     |     |      |
| Supply from: ROV SB 110V – Q203                          |                                 |                    |    | Cable type: TI 3x16 |   |      |                 | Cable no.: 871-2646          |     |      |
| No   | Circuit list                    | Item               | Ph | Load                |   | Fuse | Cable           |                              |     | Rev. |
|  |                                 |                    |    | kW                  | A | A    | mm <sup>2</sup> | Type                         | No. |      |
| S0   | Lastskillebryter INS100, 3P     |                    |    |                     |   |      |                 |                              |     |      |
| Q0C  | Control Voltage (Power on lamp) |                    | 1  |                     |   | 6C   |                 |                              |     |      |
| Q1C  | Socket                          | 4h                 | 3  |                     |   | 32C  |                 |                              |     |      |
| Q2C  | Socket                          | 4h                 | 3  |                     |   | 16C  |                 |                              |     |      |
| Q3C  | Socket                          | 4h                 | 1  |                     |   | 16C  |                 |                              |     |      |
| Q4C  | Socket                          | 4h                 | 1  |                     |   | 16C  |                 |                              |     |      |



| DISTRIBUTION Mddb5-A - 440V FWD OF CAROUSEL PS MAIN DK. |                                 |                    |    |                        |   |      |                        |                              |      |      |
|---|---------------------------------|--------------------|----|------------------------|---|------|------------------------|------------------------------|------|------|
| Date: 24.10.08  |                                 | Fuse: Merlin Gerin |    |                        |   |      |                        | Customer: Fosen Mek. Verkst. |      |      |
| Rev. no.:   |                                 | Type:              |    |                        |   |      |                        | Build no.: 81                |      |      |
| Rev. date:  |                                 | Cabinet:           |    |                        |   |      |                        | File no.: 81-891 - 63013     |      |      |
| Supply from: ROV SB 440V No. 3 - Q301                   |                                 |                    |    | Cable type: TI 3x1x185 |   |      | Cable no.: 871-2651\53 |                              |      |      |
| No  | Circuit list                    | Item               | Ph | Load                   |   | Fuse | Cable                  |                              |      | Rev. |
|   |                                 |                    |    | kW                     | A |      | A                      | mm <sup>2</sup>              | Type |      |
| S0  | Lastskillebryter INS320-630, 3P |                    |    |                        |   |      |                        |                              |      |      |
| Q0A   | Control Voltage (Power on lamp) |                    | 3  |                        |   | 6    |                        |                              |      |      |
| Q1A   | Spare                           |                    | 3  |                        |   | 250  |                        |                              |      |      |
| Q2A   | Socket                          | 11h                | 3  |                        |   | 125  |                        |                              |      |      |
| Q3A   | Socket                          | 11h                | 3  |                        |   | 63   |                        |                              |      |      |
| Q4A   | Socket                          | 11h                | 3  |                        |   | 63   |                        |                              |      |      |
| Q5A   | Socket                          | 11h                | 3  |                        |   | 32   |                        |                              |      |      |
| Q6A   | Socket                          | 11h                | 3  |                        |   | 32   |                        |                              |      |      |

| DISTRIBUTION Mddb5-B - 230V FWD OF CAROUSEL PS MAIN DK. |                                 |                    |    |                     |   |      |                     |                              |      |      |
|---|---------------------------------|--------------------|----|---------------------|---|------|---------------------|------------------------------|------|------|
| Date: 24.10.08  |                                 | Fuse: Merlin Gerin |    |                     |   |      |                     | Customer: Fosen Mek. Verkst. |      |      |
| Rev. no.:   |                                 | Type: C60H         |    |                     |   |      |                     | Build no.: 81                |      |      |
| Rev. date:  |                                 | Cabinet:           |    |                     |   |      |                     | File no.: 81-891 - 63014     |      |      |
| Supply from: ROV SB 230V - Q105                         |                                 |                    |    | Cable type: TI 3x35 |   |      | Cable no.: 871-2655 |                              |      |      |
| No  | Circuit list                    | Item               | Ph | Load                |   | Fuse | Cable               |                              |      | Rev. |
|   |                                 |                    |    | kW                  | A |      | A                   | mm <sup>2</sup>              | Type |      |
| S0  | Lastskillebryter INS100, 3P     |                    |    |                     |   |      |                     |                              |      |      |
| Q0B   | Control Voltage (Power on lamp) |                    | 1  |                     |   | 6C   |                     |                              |      |      |
| Q1B   | Socket                          | 9h                 | 3  |                     |   | 63C  |                     |                              |      |      |
| Q2B   | Socket                          | 9h                 | 3  |                     |   | 32C  |                     |                              |      |      |
| Q3B   | Socket                          | 9h                 | 3  |                     |   | 16C  |                     |                              |      |      |
| Q4B   | Socket                          | 6h                 | 1  |                     |   | 63C  |                     |                              |      |      |
| Q5B   | Socket                          | 6h                 | 1  |                     |   | 32C  |                     |                              |      |      |
| Q6B   | Socket                          | 6h                 | 1  |                     |   | 32C  |                     |                              |      |      |
| Q7B   | Socket                          | 6h                 | 1  |                     |   | 16C  |                     |                              |      |      |
| Q8B   | Socket                          | 6h                 | 1  |                     |   | 16C  |                     |                              |      |      |
| Q9B   | Cabinet heating                 |                    | 1  |                     |   | 16C  |                     |                              |      |      |

| DISTRIBUTION Mddb5-C - 110V FWD. OF CAROUSEL PS MAIN DK. |                                 |                    |    |                     |   |      |                     |                              |      |      |
|--|---------------------------------|--------------------|----|---------------------|---|------|---------------------|------------------------------|------|------|
| Date: 24.10.08   |                                 | Fuse: Merlin Gerin |    |                     |   |      |                     | Customer: Fosen Mek. Verkst. |      |      |
| Rev. no.:  |                                 | Type: C60H         |    |                     |   |      |                     | Build no.: 81                |      |      |
| Rev. date:   |                                 | Cabinet:           |    |                     |   |      |                     | File no.: 81-891 - 63015     |      |      |
| Supply from: ROV SB 110V - Q105                          |                                 |                    |    | Cable type: TI 3x16 |   |      | Cable no.: 871-2656 |                              |      |      |
| No   | Circuit list                    | Item               | Ph | Load                |   | Fuse | Cable               |                              |      | Rev. |
|  |                                 |                    |    | kW                  | A |      | A                   | mm <sup>2</sup>              | Type |      |
| S0   | Lastskillebryter INS100, 3P     |                    |    |                     |   |      |                     |                              |      |      |
| Q0C  | Control Voltage (Power on lamp) |                    | 1  |                     |   | 6C   |                     |                              |      |      |
| Q1C  | Socket                          | 4h                 | 1  |                     |   | 32C  |                     |                              |      |      |
| Q2C  | Socket                          | 4h                 | 3  |                     |   | 16C  |                     |                              |      |      |
| Q3C  | Socket                          | 4h                 | 1  |                     |   | 16C  |                     |                              |      |      |
| Q4C  | Socket                          | 4h                 | 1  |                     |   | 16C  |                     |                              |      |      |



| DISTRIBUTION MDDB6-A - 440V FWD OF CAROUSEL SB MAIN DK. |                                 |                    |    |                        |   |      |                 |                        |                              |      |
|---|---------------------------------|--------------------|----|------------------------|---|------|-----------------|------------------------|------------------------------|------|
| Date: 24.10.08  |                                 | Fuse: Merlin Gerin |    |                        |   |      |                 |                        | Customer: Fosen Mek. Verkst. |      |
| Rev. no.:   |                                 | Type: C60H         |    |                        |   |      |                 |                        | Build no.: 81                |      |
| Rev. date:  |                                 | Cabinet:           |    |                        |   |      |                 |                        | File no.: 81-891- 63016      |      |
| Supply from: ROV SB 440V No. 5 - Q501                   |                                 |                    |    | Cable type: TI 3x1x185 |   |      |                 | Cable no.: 871-2661\63 |                              |      |
| No  | Circuit list                    | Item               | Ph | Load                   |   | Fuse | Cable           |                        |                              | Rev. |
|   |                                 |                    |    | kW                     | A | A    | mm <sup>2</sup> | Type                   | No.                          |      |
| S0  | Lastskillebryter INS320-630, 3P |                    |    |                        |   |      |                 |                        |                              |      |
| Q0A   | Control Voltage (Power on lamp) |                    | 3  |                        |   | 6    |                 |                        |                              |      |
| Q1A   | Spare                           |                    | 3  |                        |   | 400  |                 |                        |                              |      |
| Q2A   | Socket                          | 11h                | 3  |                        |   | 125  |                 |                        |                              |      |
| Q3A   | Socket                          | 11h                | 3  |                        |   | 63   |                 |                        |                              |      |
| Q4A   | Socket                          | 11h                | 3  |                        |   | 63   |                 |                        |                              |      |
| Q5A   | Socket                          | 11h                | 3  |                        |   | 32   |                 |                        |                              |      |
| Q6A   | Socket                          | 11h                | 3  |                        |   | 32   |                 |                        |                              |      |
| Q7A   | Spare                           |                    | 3  |                        |   | 250  |                 |                        |                              |      |

| DISTRIBUTION MDDB6-B - 230V FWD OF CAROUSEL SB MAIN DK. |                                 |                    |    |                     |   |      |                 |                     |                              |      |
|---|---------------------------------|--------------------|----|---------------------|---|------|-----------------|---------------------|------------------------------|------|
| Date: 24.10.08  |                                 | Fuse: Merlin Gerin |    |                     |   |      |                 |                     | Customer: Fosen Mek. Verkst. |      |
| Rev. no.:   |                                 | Type: C60H         |    |                     |   |      |                 |                     | Build no.: 81                |      |
| Rev. date:  |                                 | Cabinet:           |    |                     |   |      |                 |                     | File no.: 81-891- 63017      |      |
| Supply from: ROV SB 230V - Q205                         |                                 |                    |    | Cable type: TI 3x35 |   |      |                 | Cable no.: 871-2665 |                              |      |
| No  | Circuit list                    | Item               | Ph | Load                |   | Fuse | Cable           |                     |                              | Rev. |
|   |                                 |                    |    | kW                  | A | A    | mm <sup>2</sup> | Type                | No.                          |      |
| S0  | Lastskillebryter INS100, 3P     |                    |    |                     |   |      |                 |                     |                              |      |
| Q0B   | Control Voltage (Power on lamp) |                    | 1  |                     |   | 6C   |                 |                     |                              |      |
| Q1B   | Socket                          | 9h                 | 3  |                     |   | 63C  |                 |                     |                              |      |
| Q2B   | Socket                          | 9h                 | 3  |                     |   | 32C  |                 |                     |                              |      |
| Q3B   | Socket                          | 9h                 | 3  |                     |   | 16C  |                 |                     |                              |      |
| Q4B   | Socket                          | 6h                 | 1  |                     |   | 63C  |                 |                     |                              |      |
| Q5B   | Socket                          | 6h                 | 1  |                     |   | 32C  |                 |                     |                              |      |
| Q6B   | Socket                          | 6h                 | 1  |                     |   | 32C  |                 |                     |                              |      |
| Q7B   | Socket                          | 6h                 | 1  |                     |   | 16C  |                 |                     |                              |      |
| Q8B   | Socket                          | 6h                 | 1  |                     |   | 16C  |                 |                     |                              |      |
| Q9B   | Cabinet heating                 |                    | 1  |                     |   | 16C  |                 |                     |                              |      |


| DISTRIBUTION MDDB6-C - 110V FWD OF CAROUSEL SB MAIN DK. |                                 |                    |    |                     |   |      |                 |                     |                              |      |
|---|---------------------------------|--------------------|----|---------------------|---|------|-----------------|---------------------|------------------------------|------|
| Date: 24.10.08  |                                 | Fuse: Merlin Gerin |    |                     |   |      |                 |                     | Customer: Fosen Mek. Verkst. |      |
| Rev. no.:   |                                 | Type: C60H         |    |                     |   |      |                 |                     | Build no.: 81                |      |
| Rev. date:  |                                 | Cabinet:           |    |                     |   |      |                 |                     | File no.: 81-891 - 63018     |      |
| Supply from: ROV SB 110V - Q205                         |                                 |                    |    | Cable type: TI 3x16 |   |      |                 | Cable no.: 871-2666 |                              |      |
| No  | Circuit list                    | Item               | Ph | Load                |   | Fuse | Cable           |                     |                              | Rev. |
|   |                                 |                    |    | kW                  | A | A    | mm <sup>2</sup> | Type                | No.                          |      |
| S0  | Lastskillebryter INS100, 3P     |                    |    |                     |   |      |                 |                     |                              |      |
| Q0C   | Control Voltage (Power on lamp) |                    | 1  |                     |   | 6C   |                 |                     |                              |      |
| Q1C   | Socket                          | 4h                 | 1  |                     |   | 32C  |                 |                     |                              |      |
| Q2C   | Socket                          | 4h                 | 3  |                     |   | 16C  |                 |                     |                              |      |
| Q3C   | Socket                          | 4h                 | 1  |                     |   | 16C  |                 |                     |                              |      |
| Q4C   | Socket                          | 4h                 | 1  |                     |   | 16C  |                 |                     |                              |      |




### WORKING AIR, FUEL OIL & WATER SUPPLY

#### 3.1 Working air

There are seven locations with working air supplies on deck. These positions are highlighted on the deck plan below. On some locations more than one connection is possible.



**Working air supply**



Pos 1 and 2- have regular ball valve with no connection installed, pipes are 1/2" size.  
Pos 6 and 7- have also ball valve with 1 1/4" regular pipe fitting.

| Working Air   |          |  |                                     |      |
|---------------|----------|--|-------------------------------------|------|
| No of outlets | Location | Connection                             | Capacity                            | Use  |
| 1             | No.1     | 1/2" Female connection                 | 7 -8 bar @ 700m <sup>3</sup> / hour | free |
| 0             | No.1     | No connection installed at this moment | 7-8 bar @ 700m <sup>3</sup> / hour  | free |
| 1             | No.2     | 1/2" Female connection                 | 7 -8 bar @ 700m <sup>3</sup> / hour | free |
| 0             | No.2     | No connection installed at this moment | 7-8 bar @ 700m <sup>3</sup> / hour  | free |
| 1             | No.3     | 1/2" Female quick connection           | 7 -8 bar @ 700m <sup>3</sup> / hour | free |
| 1             | No.4     | 1/2" Female quick connection           | 7-8 bar @ 700m <sup>3</sup> / hour  | free |
| 1             | No.5     | 1/2" Female quick connection           | 7 -8 bar @ 700m <sup>3</sup> / hour | free |
| 2             | No.6     | 1/2" Female quick connection           | 7 -8 bar @ 700m <sup>3</sup> / hour | free |
| 2             | No. 7    | 1/2" Female quick connection           | 7-8 bar @ 700m <sup>3</sup> / hour  | free |




1 x air compressor 7 bar, 150 m<sup>3</sup>/hour  
Maker: Tamrotor Marine Compressors AS, type: TMC-20 SA-7,5 EANA

2 x air compressor 7-8 bar, 700m<sup>3</sup> /hour  
Maker: Tamrotor Marine Compressors AS, type: TMC 85-8 EWNA

### 3.2 Fuel Oil Filling

There are two FO filling points in the main deck



**F.O Fillings**

| Fuel Oil Supply  |                                     |            |                       |        |
|------------------|-------------------------------------|------------|-----------------------|--------|
| No of connection | Location                            | Connection | Capacity              | Use    |
| 1                | No. 1 Stbd side main deck           | DN 125     | 200 m <sup>3</sup> /h | marine |
| 1                | No.2 port side aft of accommodation | DN 125     | 200 m <sup>3</sup> /h | marine |


Connection: DN 124  
Flow rate: 200m<sup>3</sup>/h  
Pressure 2,5 Bar  
Quality: Gas oil DMA



Filling No.1 starboard side, ref drawing above


### 3.3 Fuel Oil Supply

Locations 1, 3 and 4 are the fuel oil supply locations. Location 2 is sealed. Location 5 is for CTV refueling.





F.O. Supply No. 4, ref drawing above




F.O. Supply No.5. ref drawing above.

| Fuel Oil Supply |  |                    |                            |      |
|-----------------|--|--------------------|----------------------------|------|
| No of outlets   | Location                                       | Connection         | Capacity                   | Use  |
| 1               | No.1 In front of Main crane pedestal           |                    | 2m <sup>3</sup> / hr       | Free |
| 1               | No.2 Outside duty mess                         | DN 20 Flange       | 2m <sup>3</sup> / hr       | Free |
| 1               | No.3 Port side, aft of accommodation           | Dispensing nozzle  | 2m <sup>3</sup> / hr       | Free |
| 1               | No.4 Stbd side on 2 <sup>nd</sup> deck, w/ FRC | Dispensing nozzle  | 2m <sup>3</sup> / hr       | Free |
| 1               | No.5 Port side, aft of accommodation           | Todo twist lock 2" | Appr 30m <sup>3</sup> / hr | Free |

### 3.4 Sea Water

Sea water can be supplied to deck through own supply pump and the firefighting system. These outlets are located at positions around the main deck as shown below:



### Sea Water Outlets

| Sea Water     |   |            |                      |      |
|---------------|---|------------|----------------------|------|
| No of outlets | Location  | Connection | Capacity             | Use  |
| 1             | No.1 aft deck port side                         | DN 50      | 15 m <sup>3</sup> /h | Free |
| 1             | No.2 aft deck stbd side                         | DN 50      | 15 m <sup>3</sup> /h | Free |
| 1             | No.3 aft deck, crane pedestal                   | DN 50      | 15 m <sup>3</sup> /h | Free |
| 1             | No.4 main deck, stbd side aft of superstructure | DN 50      | 15 m <sup>3</sup> /h | Free |




No.4 main deck, stbd side aft of superstructure



No.2 aft deck stbd side

**Fire hydrants**



**SeaWater Outlets from Fire hydrants**

| Sea Water from Fire Hydrants |           |            |                              |      |
|------------------------------|-----------|------------|------------------------------|------|
| No of outlets                | Location  | Connection | Capacity                     | Use  |
| 5                            | Main Deck |            | 124m <sup>3</sup> / hr 7 bar | Free |

Project/Client are to supply their own hoses, connections, nozzles etc. if they will use sea water from the vessel fire hydrants, vessel fire hoses and nozzles are lifesaving equipment and will not be used by Project/Client. The fire pumps are not intended to be running for a long period of time unless in an emergency.


**3.5 Fresh Water & Potable water**

**Outlets:**

There is one potable water tap on deck. The tap is located in the main crane starboard side of the ship.



Fillings:




Potwater fillings

| No of filling | Location  | Capacity  |
|---------------|---|---|
| 1             | No.1 aft deck PS, only for filling Hi-fog tank 12 port  | Max 120m <sup>3</sup> /h on connections 1 & 2 together  |
| 1             | No.2 aft deck SB, only for filling Hi-fog tank 12 port  | Max 120 m <sup>3</sup> /h on connections 1 & 2 together |
| 1             | No.3 aft of accom. PS, for vessel Potable water         | Max 120 m <sup>3</sup> /h on connections 3 & 4 together |
| 1             | No.4 SB aft of superstructure, for vessel potable water | Max 120 m <sup>3</sup> /h on connections 3 & 4 together |

3.6 HP washer

There are six locations for the high-pressure washer on deck. They are located around on the Main deck and are easily accessible.

High pressure washing unit installed; Nilfisk Alto: HPC 7P (18 L/min - 180 bar)




HP washer Connections





HP Washer connection

### 4.0 DECK WORKING AREAS

#### 4.1 No welding- and caution areas


 Water ballast tanks underneath, to be avoided, if area are necessary to weld, weld spots inside tanks must be cleaned and painted by external company on project cost, ch.officer to be informed before welding in this area.

 insulation underneath, soft welding/low temperature required, if not insulation must be removed before welding. ch.officer to be informed before welding in this area.

 No Welding, lub oil tanks etc




On main deck there are 2 hatches that cannot be welded on





## 4.2 Deck load drawing



## 5.0 CRANES

### 5.1 MacGregor Offshore Knuckle Jib Crane

#### Crane specifics

#### Hydrmarine Offshore Knuckle Jib Crane

**Type: HMC 3568 LKO 250-35 (750-20)(1000-15)(1500-10)(200-36) AHC**

#### 2.1 Operation Environment:

|                              |  |
|------------------------------|--|
| Area classification:         | Safe zone                              |
| Description:                 | Offshore/Marine environment, open deck |
| Operation temperature range: | -20 - + 55 degrees C                   |
| Max. Operational wind speed: | 24 m/s                                 |
| Max list/trim conditions:    | 5+2 degrees                            |
| Offlead angles:              | Acc to DNV lifting appliances          |

#### 2.2 Design Regulations

|                  |  |
|------------------|--|
| Design standard: | Det Norske Veritas, Lifting appliances 1994<br>NS3472 Stålstruktur<br>EN 13852-1 – General purpose offshore crane (partly) |
|------------------|--|

#### Dynamic factor: 1.4 on crane and 2.0 on pedestal/slew arrangement:

The crane is designed with a general crane dynamic factor of 1.4 and a foudation/slew ring dynamic factor of 2.0 according to DNV requirement for offshore crane.

#### 2.3 Main Performance Data

##### Crane

- Lifting range (max radius):
  - 25 ton - 35 m
  - 75 ton - 20 m
  - 100 ton - 15 m
  - 150 ton - 10 m
  - 20 ton - 36 m (Whip winch)

- Luffing speed ( 0 -max. angle)
  - Main jib = 100 sec.
  - Knuckle jib = 80 sec.




- Slew  
Ring diameter = 3568 mm  
Slew sector, unlimited = 360 deg  
0-1-0.5 RPM (0 - 15 - 35m)  
Max list/trim combined 5+2 degrees

Minimum working radius: ~6 m

**Main winch**

- Wire  
Diameter = 77 mm  
Hook travel length = 2000 m  
Wire length = 2100 m (original length)
- Drum (lebus)  
Diameter =  $\varnothing$  2297 mm  
Width = 1610 mm
- Hook (Double)  
Weight = 3000 kg
- Motor/gear  
Number = 16





**Main Hook Active Heave Compensation (AHC) capacity, 0-150 ton AHC mode:**  
Max top wire tension, single line during AHC: 0-150 ton

**Performance case 1:**

Heave period: 10 sec  
Nominal displacement: +/- 3.2 m (6.4 m total motion)  
Max acceleration: 1.8 m/s<sup>2</sup>  
Max compensation speed: 2.0 m/s

**Whip winch lifting capacity:**

Hook travel length: 200 meters  
Total wire length included: 250 meters  
Max single line lift capacity: SWL 250kN (20 metric tons) on outer lay (full drum) at 36 meter outreach  
Hoisting speed: 0-10 ton @0-120m/min, 10-20 ton, 0-60/min  
Min working radius: Approx 6 meters  
Aux wire diameter: Ø 32 mm  
Aux wire type: Non rotating, galvanized type  
Constant tension control: From cabin; CT on/off and tension setting  
Emergency pay out function: AOPS & MOPS

Personnel lift capacity: 12 T

**Boom system performance**

Knuckle jib topping speed: Approx. ~80 sec (stepless variable speed)  
Main jib topping speed: Approx. ~100 sec (stepless variable speed)  
Cylinder bearings: Fork eye on all cylinder ends, Steel spherical bearing

**Required electric power supply**

El. motor power, main: 3x690V/60 Hz  
Main motor enclosure: IP 55  
El. motor power consumption, max: 3x870kW(S6-40%) S-D  
Divided main supply: 3x870kW+1x140kW  
Motor starting method: Star / Delta start, (Starter included in crane system)  
Auxiliary power supply: 3ph/230VAC / 15kW (To slipping for transfer to crane) (For aux. functions when main power is off)

**Operation of crane**

Type of control system: Electronic servo operated control valve system  
Operation location: Electronic joy stick levers fitted at operators chair in cabin  
Control and monitoring functions: Siemens PLC based system with graphic user interface


**Hydraulic luffing/knuckle jib cylinders:**

Number of main jib cylinders: 2  
Number of knuckle jib cylinders: 2  
Type of cylinders: Double acting marine type  
Bearings: Spherical bearings with sealing system  
Cylinder rod: High grade steel material + hard chrome plated



**Tugger winches 2 off**

|                                   |   |
|-----------------------------------|---|
| Single line SWL:                  | 40kN (4 tons) at outer layer w 60m on drum) |
| Winch drum capacity:              | 60m   |
| Wire length included in delivery: | 60m   |
| Constant tension:                 | 0-4 ton stepless variable                   |
| Hoisting speed, single line:      | 0-60 m/min                                  |
| Wire rope:                        | Ø 16mm                                      |
| Wire output angle:                | Adjustable from crane cabin (+/- 30 deg.)   |





**HPU data:**

- Dimensions:  
Reservoir volume ≈ 6700 litres

**Power consumption:**


|                            |         |
|----------------------------|---------|
| Oil cooler motors:         | 4x3,5kW |
| Circulation/Feeding motor: | 1x63kW  |
| CJC motor:                 | 1x0,5kW |
| Emergency HPU motor:       | 1x50kW  |
| Servo pump motor:          | 1x61kW  |

**150T MacGregor Crane General arrangement**











150T MacGregor Crane load diagram





### 150T MacGregor Crane load radius diagram

|        | Hs=0.0m | Hs=0.5m | Hs=1.0m | Hs=2.0m                          | Hs=3.0m | Hs=4.0m |
|--------|---------|---------|---------|----------------------------------|---------|---------|
| R1=6m  | 150.0   | 150.0   | 130.0   | 80.0                             | 55.0    | 40.0    |
| R2=10m | 150.0   | 150.0   | 130.0   | 80.0 <td>55.0</td> <td>40.0</td> | 55.0    | 40.0    |
| R3=15m | 100.0   | 100.0   | 85.0    | 57.5                             | 42.5    | 32.0    |
| R4=20m | 75.0    | 70.0    | 57.0    | 42.0                             | 32.0    | 25.0    |
| R5=35m | 25.0    | 22.5    | 20.0    | 15.0                             | 12.5    | 10.0    |
| R6=36m | 20.0    | 17.0    | 14.0    | 10.0                             | 7.5     | 6.0     |



— CONTACT BETWEEN JIBS REQUIRED







**NOTE:**

- THIS CURVES ARE VALID FOR CRANE OPERATION IN OPEN SEA. SEPARATE CALCULATIONS TO BE DONE WHEN ENTERING SEAWATER.
- NO LOAD TO BE LIFTED WITH KNUCKLE JIB CYLINDERS IN TENSION.
- SHIP HEADING AGAINST WAVES ±30°



150T MacGregor Crane ship to ship diagram

|        | Hs=0.0m | Hs=0.5m | Hs=1.0m | Hs=2.0m | Hs=3.0m | Hs=4.0m |
|--------|---------|---------|---------|---------|---------|---------|
| R1=15m | 70.0    | 55.0    | 45.0    | 30.0    | 22.5    | 15.0    |
| R2=20m | 52.5    | 40.0    | 32.0    | 22.0    | 15.0    | 10.0    |
| R3=35m | 17.5    | 14.0    | 11.5    | 8.0     | 5.0     | 3.0     |
| R4=36m | 12.0    | 9.0     | 7.0     | 4.5     | 3.0     | 2.5     |



- OUT OF THE WORKING AREA

NOTE:

SHIP-TO-SHIP LIFTING IS RESTRICTED TO "HIGH LIFT POSITIONS" AND FOR LIFTING RADI NOT SMALLER THAN 15 M.

SHIP HEADING AGAINST WAVES ±30°




### 5.2 Dreggen Deck crane 12 T

Hydraulic/Electrical operated jib crane, type: DK220-12T-17M, Electro hydraulic knuckle boom deck crane.

| Operation:                             |               |       |
|--|---------------|-------|
| SWL                                    | 12,0          | Ton   |
| MAX OUTREACH, horizontal jib           | 17            | m     |
| MIN OUTREACH                           | 3,5           | m     |
| HOOK SPEED, full load                  | 0-20          | m/min |
| HOOK SPEED, no load                    | 0-20          | m/min |
| HEIGHT OF LIFT (hook travel)           | 50            | m     |
| SLEWING SECTOR, continuously           | 360           | Deg   |
| SLEWING SPEED                          | 0-1,0         | Rpm   |
| HEEL / TRIM                            | 5 / 2         | Deg   |
| LUFFING TIME, average up/down          | 60            | Sec   |
| WEIGHT OF CRANE, approx.               | 20,0          | Ton   |
| POWER CONSUMPTION, motor rating S6-40% | 95            | kW    |
| MAIN ELECTRIC SUPPLY                   | 400V-50HZ-3PH |       |

NOTE! Speeds, weight and power consumption are approximate within +/- 5%



## Tug Vessels



“BUCKY”

|                               |                                   |                             |                                       |
|-------------------------------|-----------------------------------|-----------------------------|---------------------------------------|
| <b>Hailing Port</b>           | New Bedford, Massachusetts        | <b>Propulsion</b>           |                                       |
| <b>Designer &amp; Builder</b> | Main Iron Works                   | Main Engines                | Two (2) x Caterpillar 3406B           |
| <b>Year Built</b>             | 1976                              | Brake HP / Engine           | 480                                   |
| <b>Flag &amp; Compliance</b>  | United States   Jones Act         | Total Brake HP              | 960                                   |
| <b>USCG Official Number</b>   | 577554                            | Reduction Gears             | Twin Disc MG-5114DC                   |
| <b>Trade</b>                  | Coastwise Unrestricted   Registry | Reduction Gear Ratio        | 4.17:1                                |
| <b>Classifications</b>        | USCG Subchapter 'M'               | Shafts                      | 4"                                    |
| <b>Call Sign</b>              | WDJ6818                           | Propellers                  | 52" x 36"   4 Blade Stainless Steel   |
| <b>Service</b>                | Shallow Water   Harbor   Towing   | <b>Auxiliary Power</b>      |                                       |
| <b>Dimensions</b>             |                                   | Engines                     | Two (2) x Caterpillar 3054            |
| Gross Tonnage                 | 64                                | Power                       | Two (2) x 40 kW, 60 Hz, 208V          |
| Net Tonnage                   | 43                                | <b>Bollard Pull</b>         |                                       |
| Displacement – Loaded         | 101.5 LT                          | Ahead                       | 12.9 ST                               |
| Displacement – Light          | 80 LT                             | Astern                      | 8.5 ST                                |
| Registered Length             | 54'                               | <b>Deck Machinery</b>       |                                       |
| Registered Breadth            | 22' 1"                            | Towing Winch                | Pullmaster   H35                      |
| Registered Depth              | 7' 1"                             | Towing Winch Rigging        | 1,000' of 1 1/8"   6 x 19 wire rope   |
| Length Overall with Rubber    | 57'                               | Push Winches                | Pullmaster   M12                      |
| Breadth Overall with Rubber   | 23' 6"                            | Push Winch Rigging          | 115' of 7/8"   Plasma 12              |
| Draft - Loaded                | 6' 6"                             | Anchor                      | Danforth   100 Lbs                    |
| Draft - Light                 | 5' 9"                             | <b>Range</b>                | 12.5 Days Tending, 7.5 Days Towing    |
| Height of Eye                 | 19'                               | <b>Fire Monitor</b>         |                                       |
| Air Draft                     | 37'                               | Pump                        | One (1) x 110 gpm                     |
| <b>Capacities</b>             |                                   | Stations                    | 2                                     |
| Fuel                          | 5,148 Gallons                     | <b>Fire Detection</b>       | Three (3)                             |
| Lube Oil                      | 126 Gallons                       | <b>Fire Suppression</b>     | Two (2)   Fixed 50 LB CO <sub>2</sub> |
| Hydraulic Oil                 | 126 Gallons                       | <b>Navigation Equipment</b> | VHF, Radar, GPS, AIS, Auto-Pilot      |
| Potable Water                 | 1,135 Gallons                     | <b>Accommodations</b>       | (4) Berths, Head, Galley, Shower      |



## "KODIAK"


|                              |                                   |                             |                                     |
|------------------------------|-----------------------------------|-----------------------------|-------------------------------------|
| <b>Hailing Port</b>          | New Bedford, Massachusetts        | <b>Propulsion</b>           |                                     |
| <b>Designer</b>              | Robert W. Long   Seattle, WA      | Main Engines                | Two (2) Detroit Diesel 12V149       |
| <b>Builder</b>               | Jones Tug & Barge Company         | Brake HP / Engine           | 700                                 |
| <b>Year Built</b>            | 1977                              | Total Brake HP              | 1,400                               |
| <b>Flag &amp; Compliance</b> | United States   Jones Act         | Total Effective HP          | 1,800                               |
| <b>USCG Official Number</b>  | 583332                            | Reduction Gears             | Twin Disc MG-520                    |
| <b>Trade</b>                 | Coastwise Unrestricted   Registry | Reduction Gear Ratio        | 5.04:1                              |
| <b>Classifications</b>       | USCG Subchapter 'M'               | Shafts                      | 5"                                  |
|                              | IMCA CMID, OVID OVIQ3             | Propellers                  | 59" x 59"   4 Blade Stainless Steel |
| <b>Call Sign</b>             | WDJ2946                           | Nozzles                     | Type 19                             |
| <b>Service</b>               | Harbor   Towing   Anchor Handling | <b>Auxiliary Power</b>      |                                     |
| <b>Dimensions</b>            |                                   | Engines                     | One (1) x Detroit Diesel 6-71       |
| Gross Tonnage                | 95                                |                             | One (1) x Detroit Diesel 4-71       |
| Net Tonnage                  | 64                                | Power                       | Two (2) x 30 kW, 60 Hz, 208V        |
| Displacement - Loaded        | 210 LT                            | <b>Bollard Pull</b>         |                                     |
| Displacement - Light         | 144 LT                            | Ahead                       | 18.9 ST                             |
| Registered Length            | 61'                               | Astern                      | 11.2 ST                             |
| Registered Breadth           | 23'                               | <b>Deck Machinery</b>       |                                     |
| Registered Depth             | 11'                               | Winch                       | Markey   Side x Side Double Drum    |
| Length Overall with Rubber   | 66'                               | Port Drum Rigging           | 2,000' of 1 ½"   6 x 26 wire rope   |
| Breadth Overall with Rubber  | 26' 6"                            | Starboard Drum Rigging      | 600' of 2 ½"   Samson Quantum 12    |
| Draft - Loaded               | 11' 6"                            | Stern Roller                | 12" Diameter                        |
| Draft - Light                | 10'                               | Anchor                      | Danforth   200 Lbs                  |
| Height of Eye - Upper        | 26'                               | <b>Range</b>                | 45 Days Tending, 18 Days Towing     |
| Height of Eye - Lower        | 18'                               | <b>Fire Monitor</b>         |                                     |
| Air Draft - Mast Raised      | 36'                               | Pump                        | Flomax   7 ½ HP                     |
| Air Draft - Mast Lowered     | 28'                               | Stations                    | 2                                   |
| <b>Capacities</b>            |                                   | <b>Fire Detection</b>       | Sea-Fire "Firestop"                 |
| Fuel                         | 17,900 Gallons                    | <b>Fire Suppression</b>     | Halon   100 Lbs                     |
| Lube Oil                     | 400 Gallons                       | <b>Navigation Equipment</b> | VHF, Radar, GPS, AIS, Auto-Pilot    |
| Hydraulic Oil                | 400 Gallons                       | <b>Accommodations</b>       | (4) Berths, Head, Galley, Shower    |
| Potable Water                | 1,700 Gallons                     |                             |                                     |
| Waste Oil                    | 200 Gallons                       |                             |                                     |

## Indicative Remedial Rock Installation Vessel



**Equipment**

**Flexible fallpipe vessel  
Nordnes**



## Nordnes

|                       |  |          |                               |  |
|-----------------------|--|----------|-------------------------------|--|
| Name                  | Nordnes  |          | Total power installed         | 17,636 kW  |
| Type                  | Flexible fallpipe vessel   |          | Dynamic positioning           | DP Class 2   |
| Classification        | Bureau Veritas, I ✕ HULL ✕ MACH<br>✕ AUT-UMS ✕ DYNAPOS - AM/AT-R-<br>INWATERSURVEY, SDS, MON-SHAFT,<br>Bulk Carrier ESP, Nonhomload (holds 3<br>and 5 may be empty), Special service -<br>Offshore Supply Vessel, Unrestricted<br>navigation |          | Accommodation                 | 54 persons   |
| Year of construction  | 2001 - upgrade 2003 and 2005   |          | Bunkers                       | Heavy fuel oil 982 m <sup>3</sup><br>Marine gas oil 518 m <sup>3</sup><br>Fresh water 418 m <sup>3</sup> |
| Dimensions            | Length overall   | 166.70 m | Flexible fallpipe             | ø 1.1 m  |
|                       | Breadth overall  | 26.23 m  | Remotely Operated Vehicle ROV | At the end of the fallpipe 4 x 75 kW   |
|                       | Moulded depth  | 14.00 m  | Installation modus            | Fallpipe through moonpool  |
|                       | Draught  | 10.51 m  | Installation depth            | Up to 900 m  |
| Loading capacity      | Approximately 23,500 tonnes  |          | Discharge rate                | Up to 2,000 t/h  |
| Deadweight            | 26,045 tonnes  |          |                               |  |
| Speed loaded          | 14 kn  |          |                               |  |
| Propulsion            | 7,300 kW   |          |                               |  |
| Bow thrusters         | 2 x 1,200 kW + 1 x 1,500 kW  |          |                               |  |
| Retractable thrusters | 2 x 1,700 kW   |          |                               |  |
| Stern thrusters       | 1 x 1,000 kW   |          |                               |  |

### Contact

**Van Oord**  
 PO Box 8574  
 3009 AN Rotterdam  
 The Netherlands  
**T** +31 88 8260000  
**F** +31 88 8265010  
**E** info@vanoord.com  
**I** www.vanoord.com

**Van Oord Offshore**  
 PO Box 458  
 4200 AL Gorinchem  
 The Netherlands  
**T** +31 88 8265200  
**F** +31 88 8265210  
**E** area.off@vanoord.com

## Indicative Safety Vessel

# MISTER MARCO

---



## VESSEL INFORMATION

|                   |                      |
|-------------------|----------------------|
| Name              | Mister Marco         |
| MMSI              | 367587070            |
| IMO number        | 8941042              |
| US REG            | 1051112              |
| Callsign          | WDG9371              |
| Flag              | America (USA)        |
| Hull Construction | Steel                |
| Year Built        | 1997                 |
| Length            | 72.4 ft / 22 metres  |
| Breadth           | 23 ft / 7 metres     |
| Draft             | 10.3ft / 3.14 metres |
| Gross Tonnage     | 101                  |

## CAPACITIES

|                           |                                  |
|---------------------------|----------------------------------|
| Top Speed                 | 9 knots                          |
| Optimal Operational Speed | 7 knots                          |
| Standby Speed             | 3 knots                          |
| Fuel Oil Capacity         | 9,000 us gallons / 34,068 litres |
| Lube Oil Capacity         | 250 us gallons/ 946 litres       |
| Hydraulic Oil Capacity    | 300 us gallons / 1,135 litres    |
| Fresh Water Capacity      | 400 us gallons / 1,514 litres    |
| Operational Endurance     | 10 days                          |

## CREW & ACCOMMODATION

|                          |                          |
|--------------------------|--------------------------|
| Operational Capacity     | Skipper, Mate and 3 Crew |
| Captain's Cabin          | N/A                      |
| Number of Berths         | Yes x5                   |
| Additional Accommodation | N/A                      |
| Galley & Messroom        | Yes                      |
| Washing Machine & Dryer  | No                       |
| Shower & WC              | Yes                      |

## ELECTRONICS

|                           |                |
|---------------------------|----------------|
| Radar with ARPA           | Yes (Furuno)   |
| Radar                     | Yes (Furuno)   |
| Navigational Plotters     | Yes (Windplot) |
| VHF                       | Yes x2         |
| MF / HF GMDSS             | N/A            |
| AIS                       | Yes            |
| DGPS                      | Yes            |
| Echo-sounder              | Yes            |
| Gyro / Sat Compass        | N/A            |
| V-Sat Satellite Broadband | N/A            |
| Defibrillator             | N/A            |
| SOLAS liferaft            | Yes            |

## MACHINERY

|                        |   |
|------------------------|---|
| Deck Machinery         | N/A   |
| Propulsion Arrangement | Main engine: Caterpillar 3408<br>Transmission: Twin disc<br>Propeller Arrangement: Single screw |
| Extra Equipment Fitted | Auxiliary power: 1x 40kw generator  |

## Pull Tug Vessel

# MISTER MARCO

---



## VESSEL INFORMATION

|                   |                      |
|-------------------|----------------------|
| Name              | Mister Marco         |
| MMSI              | 367587070            |
| IMO number        | 8941042              |
| US REG            | 1051112              |
| Callsign          | WDG9371              |
| Flag              | America (USA)        |
| Hull Construction | Steel                |
| Year Built        | 1997                 |
| Length            | 72.4 ft / 22 metres  |
| Breadth           | 23 ft / 7 metres     |
| Draft             | 10.3ft / 3.14 metres |
| Gross Tonnage     | 101                  |

## CAPACITIES

|                           |                                  |
|---------------------------|----------------------------------|
| Top Speed                 | 9 knots                          |
| Optimal Operational Speed | 7 knots                          |
| Standby Speed             | 3 knots                          |
| Fuel Oil Capacity         | 9,000 us gallons / 34,068 litres |
| Lube Oil Capacity         | 250 us gallons/ 946 litres       |
| Hydraulic Oil Capacity    | 300 us gallons / 1,135 litres    |
| Fresh Water Capacity      | 400 us gallons / 1,514 litres    |
| Operational Endurance     | 10 days                          |

## CREW & ACCOMMODATION

|                          |                          |
|--------------------------|--------------------------|
| Operational Capacity     | Skipper, Mate and 3 Crew |
| Captain's Cabin          | N/A                      |
| Number of Berths         | Yes x5                   |
| Additional Accommodation | N/A                      |
| Galley & Messroom        | Yes                      |
| Washing Machine & Dryer  | No                       |
| Shower & WC              | Yes                      |

## ELECTRONICS

|                           |                |
|---------------------------|----------------|
| Radar with ARPA           | Yes (Furuno)   |
| Radar                     | Yes (Furuno)   |
| Navigational Plotters     | Yes (Windplot) |
| VHF                       | Yes x2         |
| MF / HF GMDSS             | N/A            |
| AIS                       | Yes            |
| DGPS                      | Yes            |
| Echo-sounder              | Yes            |
| Gyro / Sat Compass        | N/A            |
| V-Sat Satellite Broadband | N/A            |
| Defibrillator             | N/A            |
| SOLAS liferaft            | Yes            |

## MACHINERY

|                        |   |
|------------------------|---|
| Deck Machinery         | N/A   |
| Propulsion Arrangement | Main engine: Caterpillar 3408<br>Transmission: Twin disc<br>Propeller Arrangement: Single screw |
| Extra Equipment Fitted | Auxiliary power: 1x 40kw generator  |

## Pull Tug Vessel



# BATTERY-HYBRID AHTS

Low Emissions, Low Fuel Consumption  
Jones Act, U.S. Flagged

## Main Particulars

|                   |          |          |
|-------------------|----------|----------|
| LENGTH OVERALL    | 265.1 ft | 80.8 m   |
| BEAM OVERALL      | 51.8 ft  | 15.8 m   |
| DEPTH             | 19.0 ft  | 5.8 m    |
| LOADED DRAFT      | 15.4 ft  | 4.7 m    |
| DEADWEIGHT        | 2,300 Lt | 2,337 MT |
| TONNAGE (ITC) GRT | 2,174    |          |
| TONNAGE (ITC) NRT | 814      |          |

## BATTERY HYBRIDIZATION & ECO

INTEGRATED LEVIATHAN™ 2MWh ENERGY STORAGE SYSTEM  
FUEL COST AND EMISSIONS REDUCTION  
ENGINE MAINTENANCE REDUCTION  
ABILITY TO EXPAND BATTERY CAPACITY TO ENABLE FULL-ELECTRIC OPERATION  
ZERO EMISSIONS AT PORT WITH BATTERY (COLD-IRON)  
CHARGE FROM OFFSHORE WIND OR SHORE POWER  
NEXT-GEN SAFE BATTERY TECHNOLOGY  
HIGH-PERFORMANCE HULL PAINT & HULL MODS FOR REDUCED FUEL CONSUMPTION

## Capacities

|                |             |        |            |
|----------------|-------------|--------|------------|
| FUEL OIL       | 140,011 USG | 530 m³ |            |
| POTABLE WATER  | 99,857 USG  | 378 m³ |            |
| DRILL WATER    | 186,770 USG | 707 m³ |            |
| WATER BALLAST  | 186,770 USG | 707 m³ |            |
| LIQUID STORAGE | 215,300 USG | 815 m³ | 5,126 BBLs |
| BRINE          | 101,706 USG | 385 m³ | 2,422 BBLs |
| LFL/METHANOL   | 101,706 USG | 385 m³ |            |

## Discharge Rates

|                |                |            |
|----------------|----------------|------------|
| FUEL OIL       | 26,417 USG/hr. | 100 m³/hr. |
| POTABLE WATER  | 26,417 USG/hr. | 100 m³/hr. |
| DRILL WATER    | 26,417 USG/hr. | 100 m³/hr. |
| LIQUID STORAGE | 59,967 USG/hr. | 227 m³/hr. |
| LFL/METHANOL   | 19,813 USG/hr. | 75 m³/hr.  |

## Machinery

|                       |   |
|-----------------------|---|
| MAIN ENGINES          | Caterpillar 3 x 3516B & 1 x 3516C             |
| MAIN GENERATORS       | 3 x 1,825 kW, 1 x 2,100 kW, 690 V, 60 Hz, 3 Ø |
| AUX. GENERATOR        | 1 x 425 kW, 690 V, 60 Hz, 3 Ø                 |
| TOTAL INSTALLED POWER | 10,728 HP / 8015 kW                           |
| EMERGENCY GENERATOR   | 1 x 175 kW, 480 V, 60 Hz, 3 Ø                 |
| BOW THRUSTER #1       | Brunvoll CPP FU83LTC1550, 580 kW              |
| BOW THRUSTER #2       | Brunvoll CPP FU83LTC1550, 580 kW              |
| STERN THRUSTER #1     | HRP Conventional, 800 BHP, 9 Mt thrust        |
| PROPELLERS            | Conventional in nozzles                       |
| RUDDERS               | Twin independent Fish Tail Rudders            |

## Deck and Anchor Handling

|                        |  |
|------------------------|--|
| ANCHORS                | Rolls Royce 11.5 Mt at 15m/min           |
| CHAIN                  | 2 x 1,846 Kg (439 m x 38 mm Ø chain)     |
| CHAIN CAPACITY         | 10,594 ft/3-300 m/3                      |
| WINCH MODEL            | Rolls Royce Bratvaag, Electro-Hydraulic  |
| LINE PULL              | Two Drum Reverse Waterfall 300 Mt        |
| WINCH CAPACITY DRUM #1 | 76 mm x 2,000 m, (3" x 6,600") each drum |
| BRAKE CAPACITY         | 393 Lt, 400 Mt                           |
| STORAGE REEL #1        | 76 mm x 2,000 m, (3" x 6,600") each drum |
| STORAGE REEL #2        | 76 mm x 2,000 m, (3" x 6,600") each drum |
| TUGGER WINCH #1        | 11 Mt                                    |
| TUGGER WINCH #2        | 11 Mt                                    |
| STERN ROLLER           | SWL 350 Mt (16' x 8')                    |
| SHARK JAWS             | 2 x Karmøy 300 Mt                        |
| TOWING PINS            | 2 Pair x Karmøy hyd w/ locking flaps     |
| UTILITY CRANE          | 4.4 Mt at 3 meters                       |

## Performance

|                  |            |
|------------------|------------|
| MAXIMUM SPEED    | 14.3 Knots |
| CRUISING SPEED   | 12.0 Knots |
| ECONOMICAL SPEED | 10.0 Knots |
| BOLLARD PULL     | 120 MT     |

## Cargo Deck

|            |                |            |
|------------|----------------|------------|
| TONNAGE    | 1,600.3 Lt     | 1,626.0 Mt |
| STRENGTH   | 1,024.1 Lb/ft² | 5.0 Mt/m²  |
| LENGTH     | 160.8 ft       | 49.0 m     |
| WIDTH      | 42.7 ft        | 13.0 m     |
| CLEAR AREA | 6,835.1 ft²    | 635.0 m²   |

## Accommodation

|                 |    |
|-----------------|----|
| CABINS          | 16 |
| BERTHS          | 38 |
| SINGLE CABINS   | 2  |
| DOUBLE CABINS   | 12 |
| 4 PERSON CABINS | 2  |
| CREW MESS       | 1  |
| OFFICES         | 1  |
| CHANGEROOM      | 1  |
| LOUNGES         | 2  |
| HOSPITAL        | 1  |

## Rescue Capabilities

|     |  |
|-----|--|
| FRC | MP 660 Springer, Full SOLAS, 6.6 m, 6 person, 32-34 Kt max speed, diesel waterjet propulsion |
|-----|--|

## Electronics & Controls

|                     |                           |
|---------------------|---------------------------|
| DYNAMIC POSITIONING | Class 2                   |
| DP SYSTEM           | Conveteam                 |
| DP REFERENCE #1     | 2 x C-NAV 30.50 (GLONASS) |
| DP REFERENCE #2     | 1 x Cyscan                |
| GYROS               | 2 x TSS Meridian          |
| ECDIS               | Coastal Navigator         |
| RADAR #1            | 1 x S Band ARPA           |
| RADAR #2            | 1 x X Band ARPA           |
| GMDSS               | Area A3                   |

## Special Equipment

|                                |   |
|--------------------------------|---|
| SURVIVAL CRAFT                 | 6 x 25 person inflatable liferafts                                    |
| MUD TANK CIRCULATION           | Flygt Agitators (2) per tank  |
| CRANE #1                       | Techcrane TC10-2-4-40 rated at 4,422 kg @ 6.09m and 1,367 kg @ 12.19m |
| ROV CAPABILITIES               | OCEANEERING - MILLENNIUM PLUS ROV (150 HP) SPREAD c                   |
| ROV POWER SUPPLY               | 400A, 300A, 60A, 40A AND 30A, 3phase, 480V                            |
| CONTAINER SUPPLY               | 8 x 30A and 1x 80A, 480V, 3Ø, 60Hz 2 x 32A, 220V                      |
| BALLAST WATER TREATMENT SYSTEM | Erma First oneTANK  |

## Documentation



|            |   |
|------------|---|
| CLASS      | ABS #A1, Towing Vessel, Offshore Support Vessel, Ø, AMS, #DPS-2, UWILD, SOLAS |
| FLAG       | USA, Jones Act Compliant  |
| USCG       | OSV, SubCh L & I Vessel   |
| BUILD YEAR | 2007  |





# BATTERY-HYBRID AHTS

Low Emissions, Low Fuel Consumption  
Jones Act, U.S. Flagged



**Fleetzero**

## Survey Vessel



## MARC ROBERT

The Marc Robert is outfitted with an R2Sonic 2024 multibeam echosounder (MBES) and an Applanix POS MV position and IMU. The Marc Robert is capable of high-resolution hydrographic and marine geophysical surveys. Successfully completed projects include offshore wind cable installation projects, geophysical surveys, terminal inspections, dredging, and U.S. Navy projects.

### General:

Name: Marc Robert  
 Owner: Steele Associates Marine Consultants  
 Builder: Metal Shark  
 Model: USCG Defiant 29  
 Crew Capacity: Four  
 Operating Range: Coastal waters within 20-miles from safe refuge

### Dimensions:

Length Overall: 31.7-ft  
 Beam: 8.5-ft  
 Draft: 3.0-ft

### Machinery:

Propulsion: Twin-Mercury 350 HP four stroke  
 Power: 1000 or 2000-watt generator  
 Davit: 150-LB winch

### Steele Associates Marine Consultants, LLC

94 Gifford Street  
 Falmouth, MA 02540  
 Office: 508.540.0001


### Navigation Electronics:

Simrad EVO Plotters, Radar, Sounder, AIS, Autopilot, VHF marine radios

### Survey Electronics:

Hypack and Hysweep Software  
 R2Sonic 2024 Multibeam Sonar  
 Applanix POS MV Position and IMU  
 Coda Octopus F175 IMU  
 Trimble SPS855 RTK Receiver  
 AML Speed of Sound Profiler  
 Universal Sonar Mount

Line Drawing:



# Appendix D – Revolution Wind Anchoring Plan (Rhode Island State Waters)

**Revolution  
Wind**

Powered by  
Ørsted &  
Eversource



# Revolution Wind Export Cable | Rhode Island Waters Anchoring Plan

Submitted for Agency Review

OCTOBER 2023 (v4)

## Table of Contents

1.0 Introduction ..... 1

2.0 Anchoring Activities – Construction ..... 3

    2.1 Landfall Construction ..... 4

    2.2 Nearshore RWEC-RI Construction ..... 4

    2.3 Measurement Buoys ..... 5

3.0 Anchoring Activities – Maintenance ..... 6

## List of Tables

| <b>Table No.</b> | <b>Description</b>              | <b>Page</b> |
|------------------|---------------------------------|-------------|
| Table 1          | Relevant Permit Conditions..... | 2           |

## 1.0 Introduction

Revolution Wind, LLC (Revolution Wind) (formerly DWW Rev I, LLC), a 50/50 joint venture between Orsted North America Inc. (Orsted NA)<sup>1</sup> and Eversource Investment, LLC (Eversource), proposes to construct and operate the Revolution Wind Farm Project (hereinafter referred to as the Project). The purpose of the Project is to provide clean, reliable offshore wind energy that will increase the amount and availability of renewable energy to New England consumers while creating the opportunity to displace electricity generated by fossil fuel-powered plants and offering substantial economic and environmental benefits to the New England region. Massachusetts, Rhode Island, Connecticut, and New York have adopted substantial renewable portfolio standards and clean energy targets to address issues associated with climate change, highlighting the current and future demand for this Project. In response to this expressed need and demand, Rhode Island and Connecticut have awarded Revolution Wind five Power Purchase Agreements (PPAs) to-date, totaling 704 MW of generation capacity. The Project will fulfill Revolution Wind's obligations to both Connecticut and Rhode Island in accordance with the PPAs and provide substantial environmental and economic benefits.

Power from the Revolution Wind Farm (RWF) will be delivered to the existing mainland electric grid via the submarine export cable referred to as the Revolution Wind Export Cable (RWEC) in federal waters on the outer continental shelf (RWEC-OCS) and in Rhode Island State waters (RWEC-RI), the Onshore Transmission Cable, the Onshore Substation (OnSS), and the underground right-of-way connecting the OnSS to the Interconnection Facility (ICF).

Revolution Wind has developed the RWEC-RI Anchoring Plan (Plan) for installation of the RWEC-RI and identification of areas restricted for anchoring. This Plan is submitted pursuant to the Revolution Wind Condition 12 of the State of Rhode Island Department of Environmental Management (RIDEM) Water Quality Certificate #21-135 and Dredge Permit Application #DP-21-187 (WQC Permit), and the Rhode Island (RI) Coastal Resources Management Council (CRMC) Category B Assent #B2021-07-005 as described in Table 1 below. The Plan is also submitted to support the review of the Revolution Wind USACE Individual Permit application and is based on a draft permit conditions the USACE provided to Revolution Wind on September 25, 2023 and per subsequent discussion with Ruthann Brien, USACE New England District Regulatory Project Manager, on September 28, 2023, which is provided in Table 1 below.

---

<sup>1</sup> Note that in October 2018, Deepwater Wind LLC was acquired by Orsted North America Inc

**Table 1 Relevant Permit Conditions**

| Permit Condition                                       | Detail   |
|--|--|
| USACE Draft Condition 2                                | At least 45 days prior to commencement of work within the 3 nautical mile limit, the permittee shall submit an anchoring plan for USACE and NMFS review and USACE approval. The plan shall delineate areas of complex habitat which are defined as coarse unconsolidated mineral substrates (i.e. substrates containing 5% or greater gravels), rock substrates (e.g. bedrock), and shell substrates (e.g. mussel reef) consistent with CMECS definitions as well as vegetated habitats (e.g. SAV) within or near the export cable corridor. The benthic habitat data with modifiers provided by Revolution Wind (Appendix X2 to the COP), as well as the crosswalk of these to the above NMFS definition of complex habitat (also in Appendix X2 of the COP), will be provided along with individual boulder pick data in maps prepared that also identify areas restricted for anchoring. USACE and NMFS will have 30 calendar days to review and comment. The permittee must address any comments to USACE' satisfaction before construction activities can begin. For areas where complex habitats cannot be fully avoided, the anchoring plan should prioritize avoidance/minimization in order of decreasing density and size of boulders where they are present within areas of complex habitat (as defined above); e.g., the highest priority would be complex habitat with the highest density of large boulders and the lowest priority would be complex habitat with no large boulders. The final anchoring plan must be provided to all construction and support vessels to ensure no anchoring of vessels or other work occurs within these sensitive habitats. |
| USACE Draft Condition 8                                | In order to limit benthic impacts, the work within Narragansett Bay shall be performed such that vessels stay afloat at low tide and do not run aground.   |
| WQC Condition 12                                       | The Applicant shall submit a Cable Burial Work Plan for review and approval by DEM at least 90 days prior to the start of construction. The Work Plan shall include elements of the trenching and dredging work in areas within DEM regulatory authority and at a minimum, a detailed schedule, weather and equipment contingency plans, a detailed list of equipment and vessels to be utilized, and a detailed anchoring and spud plan.  |
| CRMC Category B Assent Staff Recommended Stipulation A | The Applicant shall submit a Cable Burial Work Plan for review and approval by the CRMC Council at least 90 days prior to the start of construction of the offshore activities. The Work Plan shall include elements of the trenching and dredging work in areas within CRMC's regulatory authority. The work plan shall include, at a minimum, a detailed schedule, weather and equipment contingency plans, a detailed list of equipment and vessels to be utilized, and a detailed anchoring and spud plan.   |

The Plan describes anchoring activities in Rhode Island State waters and describes information that will be provided to contractors regarding areas that are restricted from anchoring (i.e., no anchoring areas).

## 2.0 Anchoring Activities – Construction

Anchoring of vessels within Rhode Island State waters may occur during horizontal directional drilling (HDD) and cable pull-in activities for the Landfall HDD cable installation and installation of the RWEC-RI. Any anchoring will occur within the Project’s survey corridor, which is also known as the Area of Potential Effect (APE). The APE is shown on the figures in Appendix A as the RWEC-RI State Waters Envelope and the RWEC-OCS Envelope. However, this plan only includes no anchorage areas in State waters. A separate Anchoring Plan will be developed for no anchorage areas on the Outer Continental Shelf. The figures also depict submerged aquatic vegetation (SAV) areas,<sup>2</sup> complex benthic habitat,<sup>3</sup> sensitive archaeological resources,<sup>4</sup> and unexploded ordnances<sup>5</sup> as no anchorage areas that were mapped within the APE. Submerged aquatic vegetation is shown with a 100-foot buffer, potential unexploded ordnances are shown with a 10-meter exclusion zone, and confirmed unexploded ordnances are shown with exclusion zones relative to their charge weight and water depth.

Revolution Wind will avoid complex benthic habitat to the maximum extent practicable while also considering engineering and other siting constraints. In order to limit benthic impacts, the work within Narragansett Bay will be performed such that vessels stay afloat at low tide and do not run aground. For areas where complex habitats cannot be completely avoided, any anchoring will prioritize avoidance and minimization in order of decreasing density and size of boulders where they are present within complex habitat); e.g., the highest priority would be complex habitat with the highest density of large boulders and the lowest priority would be complex habitat with no large boulders. Boulder pick locations are shown in the figures to assist with this evaluation.<sup>6</sup> Complex benthic habitat is defined below:

- › Substrates containing five percent or greater gravel;

<sup>2</sup> Submerged aquatic vegetation mapping was conducted in State waters near the Landfall throughout the APE in September 2020 and a pre-construction SAV survey was completed in the summer of 2023. Revolution Wind will continue to consult with NOAA Fisheries, RIDEM, RI CRMC, and USACE to minimize and avoid impacts to SAV.

<sup>3</sup> Benthic habitat mapping was conducted throughout the APE to support federal consultations to Essential Fish Habitat. Details regarding this assessment are available at <https://www.boem.gov/renewable-energy/state-activities/appx2habitatmapping>

<sup>4</sup> A marine archaeological resources assessment was conducted throughout the APE in support of Section 106 consultation. Details regarding this assessment are available at <https://www.boem.gov/renewable-energy/state-activities/revwind-non-technical-mara>. Revolution Wind will maintain a 164-ft (50 m) buffer from all submerged cultural resources (i.e., shipwrecks or potential shipwrecks), including anchoring, to avoid potential adverse effects to these resources.

<sup>5</sup> The locations of the unexploded ordnances were identified during the 2022 unexploded ordnances campaign.

<sup>6</sup> The individual boulder pick locations and boulder fields (which are included in the complex benthic habitat) were mapped during a geophysical survey completed by Fugro in 2020.

- › Rock substrates (e.g., bedrock); and
- › Shell substrates (e.g., mussel reef).

Revolution Wind will avoid mooring and staging in SAV beds and their 100 ft buffers. The locations of SAV beds and their buffers will be provided to vessel operators. If anchoring occurs within SAV or their buffers, Revolution Wind's Compliance Manager will be notified as soon as practicable.

## 2.1 Landfall Construction

The RWEC-RI will be installed at the landfall using HDD, which will require two exit pits and two cable ducts. Vessel anchoring may be required for cable installation. If needed, anchoring will occur within the APE and anchors would have a maximum penetration depth of up to 18 ft (5.5 m). In addition, a barge or jack-up vessel may be used at this location to assist the drilling process, handle the duct for pull in, and to help transport the drilling fluids and mud back to an appropriate site for treatment, disposal, and/or reuse. Barges or jack-up vessels may be used for landfall construction within a 100 m area from the center point of the HDD exit pits (see Figure 6 in Appendix A). No anchoring will occur within complex habitat, SAV, or their buffers.

## 2.2 Nearshore RWEC-RI Construction

Dynamic positioning (DP) vessels will generally be used for cable burial of the RWEC-RI. If anchoring during cable installation is necessary, non-DP vessels may anchor anywhere within the APE, which extends beyond the 131-foot (ft) (40 meter [m]) disturbance corridor. Project vessels will employ a variety of anchoring systems, which include a range of size, weight, mooring systems, and penetration depth. In addition, anchoring vessels are anticipated to be utilized for installation of the RWEC-RI between KP 0 to KP 10.5 due to shallower water depth. Anchors associated with cable laying vessels will have a maximum penetration depth of 15 ft (4.6 m), except between KP 0 and 10.5, where maximum anchor penetration depth is up to 18 ft (5.5 m). Jack-up vessels used for installation will include spudcans with an anticipated maximum penetration depth of 52 ft (16 m) or an appropriate depth to ensure the stability of the vessel.

In the event of pull-ahead anchoring, Revolution Wind anticipates using a single anchor approximately 14.8 ft by 18.0 ft (4.5 m by 5.5 m) (approximately 266.4 sf [24.75 sq. m]) for each event and pull-ahead anchoring will be confined to the disturbance corridor. For the RWEC-RI, up to 100 anchor events for each cable (maximum of 200 events) could occur. These maximums account for unforeseen circumstances that could occur during construction (i.e., weather, equipment breakdown, etc.) Pull-ahead anchoring may result in approximately 16 acres of seafloor disturbance within the 131-ft (40-m) -wide disturbance. Seafloor disturbance due to vessel anchorage is considered a temporary impact and will not occur outside of the surveyed area.

Pre-lay grapnel runs will be undertaken along the cable routes to remove any seabed debris along the export cable route. A specialized vessel will tow a grapnel rig along the centerline of each cable to recover any debris to the deck for appropriate licensed disposal ashore. The average penetration depth of the grapnel anchor is 0.5 m and it is approximately 1 m in width.

## 2.3 Measurement Buoys


Initial Project plans included the possibility of deploying nearshore wave buoys or Acoustic Doppler Current Profilers (ADCPs). However, Revolution Wind will not deploy nearshore wave buoys or ADCPs in Rhode Island State waters.

### 3.0 Anchoring Activities – Maintenance

Repairs associated with the RWEC-RI may require anchoring. In order to limit benthic impacts, the work within Narragansett Bay will be performed such that vessels stay afloat at low tide and do not run aground. The figures in Attachment A and/or shapefiles or a geodatabase would be provided to contractors so that they can position to avoid impacts to existing buried assets and minimize impacts to complex benthic habitats.

## Appendix A – RWEC-RI Anchoring Plan Figures

These figures and/or relevant shapefiles or geodatabase will be provided to the contractors for reference to avoid no-anchorage areas.



# Revolution Wind Rhode Island Anchoring Plan Overview Map



- Legend**
- Corridor Index
  - Offshore Envelope**
    - RWEC-OCS Envelope
    - RWEC-RI State Waters Envelope
  - Complex Benthic Habitat
  - Other No Anchorage Areas
  - Confirmed Unexploded Ordnances
  - Potential Unexploded Ordnances
  - Submerged Aquatic Vegetation 100' Buffer
  - Submerged Aquatic Vegetation
  - Submerged Aquatic Vegetation Isolated Patch (2023 Survey)

**Notes:**



1. Anchoring may occur at the horizontal directional drilling landfall location and along the RWEC-RI in State waters. All anchoring will occur within the RWEC-RI State Waters Envelope (Area of Potential Effect).
2. No anchorage areas were identified within complex benthic habitat, potential and confirmed unexploded ordnance, submerged aquatic vegetation areas, and other no anchorage areas.
3. If anchoring is required for emergency or maintenance purposes, vessels will avoid or minimize impacts to areas designated as no anchorage areas.

Service Layer Credits: National Geographic World Map: National Geographic, Esri, Garmin, HERE, UNEP-WCMC, USGS, NASA, ESA, METI, NRCAN, GEBCO, NOAA, increment P Corp.  
World Topographic Map: University of Rhode Island, Esri, HERE, Garmin, SafeGraph, GeoTechnologies, Inc, METI/NASA, USGS, EPA, NPS, USDA

**CONFIDENTIAL**



Date: 10/4/2023  
Document no:  
Created by: S. PELLETIER  
Checked by: S. MOBERG  
Approved by: MEGEA



# Revolution Wind

## Figure 1

### Rhode Island Anchoring Plan



#### Corridor Detail Maps

- Legend**
- RWEC-OCS Envelope
  - RWEC-RI State Waters Envelope
  - Complex Benthic Habitat
  - Other No Anchorage Areas
  - Confirmed Unexploded Ordnances
  - Potential Unexploded Ordnances
  - Submerged Aquatic Vegetation 100' Buffer
  - Submerged Aquatic Vegetation
  - Submerged Aquatic Vegetation Isolated Patch (2023 Survey)
  - Individual Boulder Locations

- Notes:**
1. Anchoring may occur at the horizontal directional drilling landfall location and along the RWEC-RI in State waters. All anchoring will occur within the RWEC-RI State Waters Envelope (Area of Potential Effect).
  2. No anchorage areas were identified within complex benthic habitat, potential and confirmed unexploded ordnance, submerged aquatic vegetation areas, and other no anchorage areas.
  3. If anchoring is required for emergency or maintenance purposes, vessels will avoid or minimize impacts to areas designated as no anchorage areas.

Service Layer Credits: National Geographic World Map: National Geographic, Esri, Garmin, HERE, UNEP-WCMC, USGS, NASA, ESA, METI, NRCAN, GEBCO, NOAA, increment P Corp.  
 World Topographic Map: University of Rhode Island, ESRI, HERE, Garmin, SafeGraph, GeoTechnologies, Inc, METI/NASA, USGS, EPA, NPS, US Census Bureau, USDA  
 World Hillshade: Esri, NASA, NGA, USGS, FEMA

CONFIDENTIAL



Date: 10/4/2023  
 Document no:  
 Created by: S. PELLETIER  
 Checked by: S. MOBERG  
 Approved by: MEGEA




# Revolution Wind

## Figure 2

### Rhode Island Anchoring Plan

#### Corridor Detail Maps




- Legend**
- RWEC-OCS Envelope
  - RWEC-RI State Waters Envelope
  - Complex Benthic Habitat
  - Other No Anchorage Areas
  - Confirmed Unexploded Ordnances
  - Potential Unexploded Ordnances
  - Submerged Aquatic Vegetation 100' Buffer
  - Submerged Aquatic Vegetation
  - Submerged Aquatic Vegetation Isolated Patch (2023 Survey)
  - Individual Boulder Locations

- Notes:**
1. Anchoring may occur at the horizontal directional drilling landfall location and along the RWEC-RI in State waters. All anchoring will occur within the RWEC-RI State Waters Envelope (Area of Potential Effect).
  2. No anchorage areas were identified within complex benthic habitat, potential and confirmed unexploded ordnance, submerged aquatic vegetation areas, and other no anchorage areas.
  3. If anchoring is required for emergency or maintenance purposes, vessels will avoid or minimize impacts to areas designated as no anchorage areas.


Service Layer Credits: National Geographic World Map: National Geographic, Esri, Garmin, HERE, UNEP-WCMC, USGS, NASA, ESA, METI, NRCAN, GEBCO, NOAA, increment P Corp.  
 World Topographic Map: University of Rhode Island, ESRI, HERE, Garmin, SafeGraph, GeoTechnologies, Inc, METI/NASA, USGS, EPA, NPS, US Census Bureau, USDA  
 World Hillshade: Esri, NASA, NGA, USGS, FEMA

CONFIDENTIAL



Date: 10/4/2023  
 Document no:  
 Created by: S. PELLETIER  
 Checked by: S. MOBERG  
 Approved by: MEGEA





# Revolution Wind



## Figure 3 Rhode Island Anchoring Plan Corridor Detail Maps

- Legend**
- RWEC-OCS Envelope
  - RWEC-RI State Waters Envelope
  - Complex Benthic Habitat
  - Other No Anchorage Areas
  - Confirmed Unexploded Ordnances
  - Potential Unexploded Ordnances
  - Submerged Aquatic Vegetation 100' Buffer
  - Submerged Aquatic Vegetation
  - Submerged Aquatic Vegetation Isolated Patch (2023 Survey)
  - Individual Boulder Locations

- Notes:**
1. Anchoring may occur at the horizontal directional drilling landfall location and along the RWEC-RI in State waters. All anchoring will occur within the RWEC-RI State Waters Envelope (Area of Potential Effect).
  2. No anchorage areas were identified within complex benthic habitat, potential and confirmed unexploded ordnance, submerged aquatic vegetation areas, and other no anchorage areas.
  3. If anchoring is required for emergency or maintenance purposes, vessels will avoid or minimize impacts to areas designated as no anchorage areas.

Service Layer Credits: National Geographic World Map: National Geographic, Esri, Garmin, HERE, UNEP-WCMC, USGS, NASA, ESA, METI, NRCAN, GEBCO, NOAA, increment P Corp.  
World Topographic Map: University of Rhode Island, ESRI, HERE, Garmin, SafeGraph, GeoTechnologies, Inc, METI/NASA, USGS, EPA, NPS, US Census Bureau, USDA  
World Hillshade: Esri, NASA, NGA, USGS, FEMA

CONFIDENTIAL



Date: 10/4/2023  
Document no: \_\_\_\_\_  
Created by: S. PELLETIER  
Checked by: S. MOBERG  
Approved by: MEGEA




# Revolution Wind

## Figure 4

### Rhode Island Anchoring Plan

#### Corridor Detail Maps



#### Legend

##### Offshore Envelope

- RWEC-OCS Envelope
- RWEC-RI State Waters Envelope
- Complex Benthic Habitat
- Other No Anchorage Areas
- Confirmed Unexploded Ordnances
- Potential Unexploded Ordnances
- Submerged Aquatic Vegetation 100' Buffer
- Submerged Aquatic Vegetation
- Submerged Aquatic Vegetation Isolated Patch (2023 Survey)
- Individual Boulder Locations

#### Notes:


1. Anchoring may occur at the horizontal directional drilling landfall location and along the RWEC-RI in State waters. All anchoring will occur within the RWEC-RI State Waters Envelope (Area of Potential Effect).
2. No anchorage areas were identified within complex benthic habitat, potential and confirmed unexploded ordnance, submerged aquatic vegetation areas, and other no anchorage areas.
3. If anchoring is required for emergency or maintenance purposes, vessels will avoid or minimize impacts to areas designated as no anchorage areas.

Service Layer Credits: National Geographic World Map: National Geographic, Esri, Garmin, HERE, UNEP-WCMC, USGS, NASA, ESA, METI, NRCAN, GEBCO, NOAA, increment P Corp.  
 World Topographic Map: University of Rhode Island, ESRI, HERE, Garmin, SafeGraph, GeoTechnologies, Inc, METI/NASA, USGS, EPA, NPS, US Census Bureau, USDA  
 World Hillshade: Esri, NASA, NGA, USGS, FEMA

CONFIDENTIAL



Reference system: NAD83 (2011)  
 Projection: UTM Zone 19N




Date: 10/4/2023  
 Document no:

Created by: S. PELLETIER  
 Checked by: S. MOBERG  
 Approved by: MEGEA

Revolution  
Wind

Powered by  
Ørsted &  
Eversource



# Revolution Wind

## Figure 5

### Rhode Island Anchoring Plan

#### Corridor Detail Maps

- Legend**
- Offshore Envelope
    - RWEK-OCS Envelope
    - RWEK-RI State Waters Envelope
  - Complex Benthic Habitat
  - Other No Anchorage Areas
  - Confirmed Unexploded Ordnances
  - Potential Unexploded Ordnances
  - Submerged Aquatic Vegetation 100' Buffer
  - Submerged Aquatic Vegetation
    - Submerged Aquatic Vegetation Isolated Patch (2023 Survey)
    - Individual Boulder Locations

**Notes:**

1. Anchoring may occur at the horizontal directional drilling landfall location and along the RWEK-RI in State waters. All anchoring will occur within the RWEK-RI State Waters Envelope (Area of Potential Effect).
2. No anchorage areas were identified within complex benthic habitat, potential and confirmed unexploded ordnance, submerged aquatic vegetation areas, and other no anchorage areas.
3. If anchoring is required for emergency or maintenance purposes, vessels will avoid or minimize impacts to areas designated as no anchorage areas.

Service Layer Credits: National Geographic World Map: National Geographic, Esri, Garmin, HERE, UNEP-WCMC, USGS, NASA, ESA, METI, NRCAN, GEBCO, NOAA, increment P Corp.  
 World Topographic Map: University of Rhode Island, ESRI, HERE, Garmin, SafeGraph, GeoTechnologies, Inc, METI/NASA, USGS, EPA, NPS, US Census Bureau, USDA  
 World Hillshade: Esri, NASA, NGA, USGS, FEMA


**CONFIDENTIAL**



Reference system: NAD83 (2011)  
 Projection: UTM Zone 19N

Date: 10/4/2023  
 Document no:  
 Created by: S. PELLETIER  
 Checked by: S. MOBERG  
 Approved by: MEGEA






# Revolution Wind

## Figure 6

### Potential HDD Anchorage Area

- Legend**
- - - Minor Contour; Major Contour
  - Indicative Proposed Cable
  - Proposed Entry Pit Area
  - Proposed Exit Pit Area
  - ▭ Proposed Landfall Work Area
  - ▭ Potential HDD Anchorage Area
  - ▭ Complex Benthic Habitat
  - ▨ Submerged Aquatic Vegetation 100' Buffer
  - Submerged Aquatic Vegetation (2023 Survey)
  - Submerged Aquatic Vegetation Isolated Patch (2023 Survey)

Service Layer Credits: National Geographic World Map: National Geographic, Esri, Garmin, HERE, UNEP-WCMC, USGS, NASA, ESA, METI, NRCAN, GEBCO, NOAA, increment P Corp.  
 Rhode Island Aerial Photographs (Spring 2021): Inspire, June 30, 2021. Benthic Habitats in Rhode Island State Waters Revolution Wind Offshore Wind Farm



Reference system: NAD83 (2011)  
 Projection: UTM Zone 19N

0 25 50 75 Meters

0 90 180 270 Feet

Original Date: 06/12/2020  
 Revised Date: 08/28/2023  
 Document no:

Created by: S. PELLETIER  
 Checked by: S. MOBERG  
 Approved by: AZUNI

