

Warren Hall, PE, PLS, Civil Engineer,
63 Elmwood Ave.,
Middletown, RI 02842



December 2, 2021

Att: Danni Goulet, PE, Dredge Coordinator
CRMC, 4808 Tower Hill Rd.
Wakefield, RI 02879

Re: 2020-12-040, Ballard's Wharf Realty, LLC, Maintenance Dredge Application, AP 6,
Lot 159, Block Island, RI 02807

Dear Dan.

On behalf of applicant: Ballards Wharf Realty, LLC, owner AP 6, Lot 159, please see
below proposed sequence of operations for dredge material excavation to final disposal:

Re locate storage bins and floats from de watering area
Install sediment barrier around de watering water per SK-1
Begin dredge operation from barge mounted crane and clamshell bucket
When necessary dredge material to be stockpiled on barge then floated to bulkhead for
impoundment into de watering area
After 24 hours de water time and all seepage is completed
Mini zero radius excavate=or to load into 6 or 10-wheeler trucks for transport to Crescent
Beach
Dredge material temporary storage location to be determined in field by coordinating
with Town of New Shoreham personnel
Town of New Shoreham to move material from temporary storage to area of Crescent
Beach for final placement above mean high water
Final clean up and disposal of straw wattles by Ballard's Realty LLC

Attached:

SK-1 showing dredge dewatering & staging area
Pictures one thru three showing Crescent Beach Staging area
Pictures four thru six showing Ballard's Realty LLC staging & de watering areas

If you have any questions please feel free to call me at 849-5905.

Respectfully Submitted,


Warren Hall, PE, PLS

